

**PRELIMINARY  
STORMWATER POLLUTION  
PREVENTION PLAN**

for

**DELAWARE RIVER SOLAR, LLC  
SOLAR ENERGY FACILITY  
YELLOW MILLS ROAD**

**#466 Yellow Mills Road  
Town of Farmington, County of Ontario, New York**

Prepared by Schultz Associates, Engineers & Land Surveyors, P.C.

Completed: October 21, 2019  
Revision Date: November 1, 2019  
Revision Date: July 30, 2020

© 2019 Schultz Associates, Engineers & Land Surveyors P.C.



# Table of Contents

## SECTION 1: PROJECT INFORMATION

---

- 1.1 Pre-Construction Meeting Agenda and Notes
- 1.2 Owner-Operator-SWPPP Contact-SWPPP Preparer Contact Information.
- 1.3 Site Address, Scope of Project, Type and Size of Project

## SECTION 2: EXISTING AND PROPOSED MAPPING AND PLANS

---

- 2.1 Vicinity Map and Project Boundary
- 2.2 Existing and Proposed Topography
- 2.3 Location of Perennial and Intermittent Streams
- 2.4 Map and Description of Soils from USDA Soil Survey
- 2.5 Boundaries of Existing Vegetation and Proposed Limits of Clearing
- 2.6 Location and Boundaries of Resource Protection Areas such as Wetlands, Lakes, Ponds, etc.
- 2.7 Boundary and Acreage of Upstream Watershed
- 2.8 Name and Locations of Receiving Waters
- 2.9 Location of Existing and Proposed Roads, Lot Boundaries, Buildings and other Structures
- 2.10 Location and Size of Staging Areas, Equipment Storage Areas, Borrow Pits, Waste Areas, and Concrete Washout Areas
- 2.11 Existing and Proposed Utilities (Sewer, Water, Gas etc) and Easements
- 2.12 Location and Flow Paths of Existing and Proposed Conveyance Systems, such as Channels, Swales, Culverts, and Storm Drains
- 2.13 Location of Floodplain/Floodway Limits
- 2.14 Location and Dimensions of Proposed Channel Modifications, such as Bridge or Culvert Crossings
- 2.15 Location, Size, Maintenance access and Limits of Disturbance of Proposed Temporary and Permanent Stormwater Management and Erosion and Sediment Control Practices, including timing and Duration of Temporary Practices
- 2.16 Solar Array: Impervious Surfaces

## SECTION 3: CONSTRUCTION EROSION AND SEDIMENT CONTROL PLANS, VEGETATIVE MEASURES & CONTROL OF NON-STORMWATER DISCHARGES

---

- 3.1 Description of Temporary and Permanent Structural and Vegetative Measures
- 3.2 Material Specifications, Dimensions, Installation Details and Operations and Maintenance Requirements for Erosion and Sediment Control Practices
- 3.3 Construction Drawings Showing the Locations, Sizes, and Lengths for each Erosion and Sediment Control Practice
- 3.4 Identification of Design Elements not in Conformance with the *New York State Standard and Specifications for Erosion and Sediment Control*
- 3.5 Inspection and Maintenance Schedule of the Erosion and Sediment Control Practices
- 3.6 Description of the Structural Practices to Divert Flows
- 3.7 Construction Phasing and Sequencing Plans
- 3.8 Description of Pollution Prevention Measures to Control Construction Liter, Construction Chemicals and Debris
- 3.9 Description and Location of any Stormwater Discharges Associated with Industrial Activity other than Construction at the Site
- 3.10 Final Landscaping Plans

#### **SECTION 4: DRAINAGE CALCULATIONS**

---

- 4.1 Existing and Proposed Condition Analyses for time of Concentrations, Runoff Rates, Volumes, Velocities, Water Surface Elevations and Routing Showing Methodologies Used and Supporting Calculations
- 4.2 Comparison Summary of Post-Development Stormwater Runoff Conditions with Pre-Development Conditions for 10 yr and 100 yr Design Storms

#### **SECTION 5: SPECIAL TOWN REQUIREMENTS**

---

- 5.1 Town Construction Notes
- 5.2 Areas Disturbed by Construction / Restoration Notes

#### **SECTION 6: MISCELLANEOUS REPORTS**

---

- 6.1 Logs of Borehole Investigations and Supporting Geotechnical Report (if applicable)
- 6.2 Post-Construction Maintenance Schedule

#### **SECTION 7: RECORD KEEPING**

---

- 7.1 Copy of NOI Signed by SWPPP Preparer & NOI Acknowledgement Letter
- 7.2 Contractor/Subcontractors; Name, Responsibilities, and Certification Statements
- 7.3 Contractor/Subcontractors; Stormwater Training Cards and Numbers
- 7.4 Documentation from NYS-Historic Preservation Office
- 7.5 Correspondence with the NYSDEC Regarding SWPPP Guidance
- 7.6 MS4 SWPPP Acceptance Form (if Applicable)
- 7.7 Revisions to SWPPP
- 7.8 Corrective Action Log
- 7.9 Plans Stamped by a Qualified Professional

#### **SWPPP APPENDICES**

---

- Appendix A – Maps
- Appendix B – Qualified Inspector Inspection Form
- Appendix C – Soil Restoration Specification
- Appendix D – General Permit GP-0-20-001



## **SECTION 1: PROJECT INFORMATION**

---

### 1.1 Pre-Construction Meeting Agenda and Notes

#### A. Pre-Construction Meeting Agenda:

## This image shows a blank sheet of white paper with horizontal ruling lines. The lines are evenly spaced and run across the width of the page. There are no margins, text, or other markings on the paper.

## 1.2 Owner-Operator-SWPPP Contact-SWPPP Preparer Contact Information

- |  |   |
|--|---|
| <p>A. <u>Operator-SWPPP Contact:</u><br/>Delaware River Solar, LLC<br/>33 Irving Place<br/>New York, NY 10003<br/>Contact: Peter Dolgos<br/>Phone: (646) 998-6495<br/>E-Mail: peter.dolgos@delawareriversolar.com</p> <p>B. <u>SWPPP Preparer Contact:</u><br/>Schultz Associates, Engineers &amp; Land Surveyors, P.C.<br/>129 S. Union Street<br/>PO Box 89<br/>Spencerport, NY 14559<br/>Contact: David Matt<br/>Phone: (585) 349-3750<br/>Fax: (585) 349-3751<br/>Email: dmatt@schultzpc.com</p> | <p><u>Owner-SWPPP Contact:</u><br/>Rodger &amp; Carol Smith<br/>4790 Fox Road<br/>Palmyra, NY 14522</p> |
|--|---|

## 1.3 Site Address, Scope of Project, Type and Size of Project

- A. Site Address:  
The following parcel is involved in this project:
- 466 Yellow Mills Road; Tax Account. Number: 010.000-01-037.11
- B. Scope of Project:  
The landowner plans to lease a portion of his agricultural land to the Applicant for the purpose of installing a 7<sup>+</sup>/- MW Solar Energy System Facility. The applicant intends to utilize approximately 38 acres (total area to be disturbed) of the 135.4 acre parcel. This project will have one main gravel access road from Fox Road, a town roadway. RG&E will require access to each of the interconnection points. The site plan shows two (2) new utility poles to be installed by RGE within the right-of-way on either side of the existing RGE pole 58A. Interconnection points 1 & 2 will be accessed by the facilities main road. Interconnection point 3 will be accessed by a looped drive off of the main access. The solar arrays will be installed using posts driven into the ground with the solar panels mounted on racks supported by the posts. The arrays will be elevated with vegetation planted underneath, minimizing the new impervious area.
- C. Type and Size of Project:
- Type: 7.0 MW Solar Energy System Facility.
  - Size: The total land controlled by the owner is 156.6± acres (Parcel 10.00-1-37.110 is 135.4 acres and the adjacent parcel 10.00-1-37.131 is 21.2 acres).
  - Lease Area: The area to be leased by the applicant is the area inside the fence line and areas of landscape buffering, this is approximately 37 acres. The access road to the main

gate and the interconnection poles are covered by an easement but are not typically included in the leased area.

- Area of Disturbance: The total area of disturbance is approximately  $38\pm$  acres, with about 2.6 acres of that being soil displacement. That includes all of the leased area plus the landscaping, access road to the main gate and the interconnection poles. The amount of permanent ground based impervious area to be constructed will be kept to a minimum, approximately  $0.024\pm$  acres of concrete pads. The total area physically disturbed at one time will be kept under 5 acres.

## **SECTION 2: EXISTING AND PROPOSED MAPPING AND PLANS**

### **2.1 Vicinity Map and Project Boundary**

- A. Vicinity Map: The project site is located southwest of the intersection of Yellow Mills Road and Fox Road in the Town of Farmington, Ontario County, New York.
- B. Project Boundary: The project limits are depicted in *Figure 2.1*.

### **2.2 Existing and Proposed Topography**

The proposed development is designed to minimize the impact to the existing topography. The solar arrays are installed with post in ground, therefore there is no mass grading is required for the installation. Proposed grading is restricted to the access road improvements, temporary construction areas and required landscaping and stormwater management facilities. Existing topography and proposed grading can be found on Sheets S-1 & S-2 of the included site plans for the project.

### **2.3 Location of Perennial and Intermittent Streams**

There is an intermittent drainage swale runs along the western edge of the project parcel. This swale ultimately connects with Ganargua Creek 2.8 miles north of the project site. There are also State and Federal wetlands located within the project site, as shown in *Figure 2.3*.

### **2.4 Map and Description of Soils from USDA Soil Survey**

As per the USDA Web Soil Survey, *Figure 2.4*, (<http://websoilsurvey.nrcs.usda.gov/app/HomePage.htm>), the following soil types are present within the project location at the site:

- *Ontario Loam, (Om)*: Hydrologic Soil Group “B”
- *Phelps Gravelly Silt Loam, (Pk)*: Hydrologic Soil Group “B/D”
- *Palmyra Cobbly Loam (Pb)*: Hydrologic Soil Groups “B”
- *Argiaquolls Mucky Silt Loam, (Wd)*: Hydrologic Soil Group “D”




Figure 2.1






Figure 2.3







Figure 2.4



Soil Map—Ontario County, New York  
(Yellow Mills Road)



MAP LEGEND

Area of Interest (AOI)

Area of Interest (AOI)

Soils

Soil Map Unit Polygons

Soil Map Unit Lines

Soil Map Unit Points

Special Point Features

Blowout

Borrow Pit

Clay Spot

Closed Depression

Gravel Pit

Gravelly Spot

Landfill

Lava Flow

Marsh or swamp

Mine or Quarry

Miscellaneous Water

Perennial Water

Rock Outcrop

Saline Spot

Sandy Spot

Severely Eroded Spot

Sinkhole

Slide or Slip

Sodic Spot

Water Features

Streams and Canals

Transportation

Rails

Interstate Highways

US Routes

Major Roads

Local Roads

Background

Aerial Photography

Spoil Area

Spoil Spot

Very Stony Spot

Wet Spot

Other

Special Line Features

MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:12,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service  
Web Soil Survey URL:  
Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Ontario County, New York  
Survey Area Data: Version 18, Jun 11, 2020

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Jul 9, 2019—Jul 15, 2019

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

Map Unit Legend

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
19A	Fine-loamy, mixed, active, mesic, Typic Argiaquolls, 0 to 3 percent slopes	27.7	19.3%
44A	Canandaigua mucky silt loam, 0 to 3 percent slopes	3.3	2.3%
112C	Ontario fine sandy loam, 8 to 15 percent slopes	1.9	1.3%
112E	Ontario fine sandy loam, 25 to 35 percent slopes	5.0	3.5%
116B	Ontario loam, 3 to 8 percent slopes	4.6	3.2%
116C	Ontario loam, 8 to 15 percent slopes	10.2	7.1%
116D	Ontario loam, 15 to 25 percent slopes	4.5	3.1%
122A	Palmyra cobbly loam, 0 to 3 percent slopes	28.2	19.6%
122B	Palmyra cobbly loam, 3 to 8 percent slopes	20.9	14.6%
126B	Palmyra gravelly loam, 3 to 8 percent slopes	3.6	2.5%
126C	Palmyra gravelly loam, 8 to 15 percent slopes	3.2	2.2%
210A	Phelps gravelly silt loam, 0 to 3 percent slopes	17.2	12.0%
304A	Kendaia loam, 0 to 3 percent slopes	0.2	0.1%
PG	Pits, gravel and sand	13.2	9.2%
Totals for Area of Interest		143.6	100.0%

## Map Unit Description (Brief, Generated) (NY)

The map units delineated on the detailed soil maps in a soil survey represent the soils or miscellaneous areas in the survey area. The map unit descriptions in this report, along with the maps, provide information on the composition of map units and properties of their components.

A map unit delineation on a soil map represents an area dominated by one or more major kinds of soil or miscellaneous areas. A map unit is identified and named according to the taxonomic classification of the dominant soils. Within a taxonomic class there are precisely defined limits for the properties of the soils. On the landscape, however, the soils are natural phenomena, and they have the characteristic variability of all natural phenomena. Thus, the range of some observed properties may extend beyond the limits defined for a taxonomic class. Areas of soils of a single taxonomic class rarely, if ever, can be mapped without including areas of other taxonomic classes. Consequently, every map unit is made up of the soils or miscellaneous areas for which it is named and some minor components that belong to taxonomic classes other than those of the major soils.

The Map Unit Description (Brief, Generated) (NY) report displays a brief description of the major soils that occur in a map unit, as well as the name and percentage of each minor component in the map unit. This description is generated from the underlying soil attribute data. Descriptions of non-soil (miscellaneous areas) and minor components are not included.

Additional information about the map units described in this report is available in other Web Soil Survey reports, which give properties of the soils and the limitations, capabilities, and potentials for many uses. Also, the narratives that accompany the Web Soil Survey reports define some of the properties included in the map unit descriptions.

## Report—Map Unit Description (Brief, Generated) (NY)

### Ontario County, New York

**Map Unit:** 19A—Fine-loamy, mixed, active, mesic, Typic Argiaquolls, 0 to 3 percent slopes

*Component:* Fine-loamy, mixed, active, mesic Typic Argiaquolls (80%)



The Fine-loamy, mixed, active, mesic Typic Argiaquolls component makes up 80 percent of the map unit. Slopes are 0 to 3 percent. This component is on depressions, outwash plains. The parent material consists of loamy glaciofluvial, glaciolacustrine, and/or eolian deposits over calcareous stratified sand and gravel. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is very poorly drained. Water movement in the most restrictive layer is moderately high. Available water to a depth of 60 inches (or restricted depth) is moderate. Shrink-swell potential is low. This soil is not flooded. It is frequently ponded. A seasonal zone of water saturation is at 0 inches during January, February, March, April, May, June, July, August, September, October, November, December. Organic matter content in the surface horizon is about 15 percent. Nonirrigated land capability classification is 5w. This soil meets hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 25 percent. The hydrologic soil group is B/D.

*Minor Components:* Homer (8%), Atherton (7%), Palms (5%)

**Map Unit:** 44A—Canandaigua mucky silt loam, 0 to 3 percent slopes

*Component:* Canandaigua (90%)

The Canandaigua component makes up 90 percent of the map unit. Slopes are 0 to 3 percent. This component is on depressions, lake plains. The parent material consists of silty and clayey glaciolacustrine deposits. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is very poorly drained. Water movement in the most restrictive layer is moderately high. Available water to a depth of 60 inches (or restricted depth) is very high. Shrink-swell potential is low. This soil is not flooded. It is frequently ponded. A seasonal zone of water saturation is at 0 inches during January, February, March, April, May, June, July, August, September, October, November, December. Organic matter content in the surface horizon is about 15 percent. Nonirrigated land capability classification is 5w. This soil meets hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 20 percent. The hydrologic soil group is C/D.

*Minor Components:* Canandaigua (5%), Lakemont (3%), Palms (2%)

**Map Unit:** 112C—Ontario fine sandy loam, 8 to 15 percent slopes

*Component:* Ontario (85%)

The Ontario component makes up 85 percent of the map unit. Slopes are 8 to 15 percent. This component is on ridges, till plains. The parent material consists of calcareous loamy lodgment till derived from limestone, sandstone, and shale. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is well drained. Water movement in the most restrictive layer is low. Available water to a depth of 60 inches (or restricted depth) is moderate. Shrink-swell potential is low. This soil is not flooded. It is not ponded. There is no zone of water saturation within a depth of 72 inches. Organic matter content in the surface horizon is about 3 percent. Nonirrigated land capability classification is 3e. This soil does not meet hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 20 percent. The hydrologic soil group is B.

*Minor Components:* Hilton (5%), Honeoye (5%), Cazenovia (3%), Appleton (2%)

**Map Unit:** 112E—Ontario fine sandy loam, 25 to 35 percent slopes

*Component:* Ontario (85%)

The Ontario component makes up 85 percent of the map unit. Slopes are 25 to 35 percent. This component is on till plains, ridges. The parent material consists of calcareous loamy lodgment till derived from limestone, sandstone, and shale. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is well drained. Water movement in the most restrictive layer is low. Available water to a depth of 60 inches (or restricted depth) is moderate. Shrink-swell potential is low. This soil is not flooded. It is not ponded. There is no zone of water saturation within a depth of 72 inches. Organic matter content in the surface horizon is about 3 percent. Nonirrigated land capability classification is 6e. This soil does not meet hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 20 percent. The hydrologic soil group is B.

*Minor Components:* Cazenovia (5%), Honeoye (5%), Hilton (3%), Appleton (2%)

**Map Unit:** 116B—Ontario loam, 3 to 8 percent slopes

*Component:* Ontario (85%)

The Ontario component makes up 85 percent of the map unit. Slopes are 3 to 8 percent. This component is on ridges, till plains. The parent material consists of calcareous loamy lodgment till derived from limestone, sandstone, and shale. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is well drained. Water movement in the most restrictive layer is low. Available water to a depth of 60 inches (or restricted depth) is moderate. Shrink-swell potential is low. This soil is not flooded. It is not ponded. There is no zone of water saturation within a depth of 72 inches. Organic matter content in the surface horizon is about 3 percent. Nonirrigated land capability classification is 2e. This soil does not meet hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 20 percent. The hydrologic soil group is B.

*Minor Components:* Hilton (5%), Honeoye (5%), Cazenovia (3%), Appleton (2%)

**Map Unit:** 116C—Ontario loam, 8 to 15 percent slopes

*Component:* Ontario (85%)

The Ontario component makes up 85 percent of the map unit. Slopes are 8 to 15 percent. This component is on ridges, till plains. The parent material consists of calcareous loamy lodgment till derived from limestone, sandstone, and shale. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is well drained. Water movement in the most restrictive layer is low. Available water to a depth of 60 inches (or restricted depth) is moderate. Shrink-swell potential is low. This soil is not flooded. It is not ponded. There is no zone of water saturation within a depth of 72 inches. Organic matter content in the surface horizon is about 3 percent. Nonirrigated land capability classification is 3e. This soil does not meet hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 20 percent. The hydrologic soil group is B.

*Minor Components:* Hilton (5%), Honeoye (5%), Cazenovia (3%), Appleton (2%)

**Map Unit:** 116D—Ontario loam, 15 to 25 percent slopes

*Component:* Ontario (85%)

The Ontario component makes up 85 percent of the map unit. Slopes are 15 to 25 percent. This component is on ridges, till plains. The parent material consists of calcareous loamy lodgment till derived from limestone, sandstone, and shale. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is well drained. Water movement in the most restrictive layer is low. Available water to a depth of 60 inches (or restricted depth) is moderate. Shrink-swell potential is low. This soil is not flooded. It is not ponded. There is no zone of water saturation within a depth of 72 inches. Organic matter content in the surface horizon is about 3 percent. Nonirrigated land capability classification is 4e. This soil does not meet hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 20 percent. The hydrologic soil group is B.

*Minor Components:* Cazenovia (5%), Honeoye (5%), Hilton (3%), Appleton (2%)

**Map Unit:** 122A—Palmyra cobbly loam, 0 to 3 percent slopes

*Component:* Palmyra (95%)

The Palmyra component makes up 95 percent of the map unit. Slopes are 0 to 3 percent. This component is on proglacial deltas, outwash plains, terraces, outwash plains. The parent material consists of loamy over sandy and gravelly glaciofluvial deposits, derived mainly from limestone and other sedimentary rocks. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is well drained. Water movement in the most restrictive layer is moderately high. Available water to a depth of 60 inches (or restricted depth) is low. Shrink-swell potential is low. This soil is not flooded. It is not ponded. There is no zone of water saturation within a depth of 72 inches. Organic matter content in the surface horizon is about 3 percent. Nonirrigated land capability classification is 1. This soil does not meet hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 20 percent. The hydrologic soil group is B.

*Minor Components:* Honeoye (5%)

**Map Unit:** 122B—Palmyra cobbly loam, 3 to 8 percent slopes

*Component:* Palmyra (95%)

The Palmyra component makes up 95 percent of the map unit. Slopes are 3 to 8 percent. This component is on terraces, proglacial deltas, outwash plains, outwash plains. The parent material consists of loamy over sandy and gravelly glaciofluvial deposits, derived mainly from limestone and other sedimentary rocks. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is well drained. Water movement in the most restrictive layer is moderately high. Available water to a depth of 60 inches (or restricted depth) is low. Shrink-swell potential is low. This soil is not flooded. It is not ponded. There is no zone of water saturation within a depth of 72 inches. Organic matter content in the surface horizon is about 3 percent. Nonirrigated land capability classification is 2e. This soil does not meet hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 20 percent. The hydrologic soil group is B.

*Minor Components:* Honeoye (5%)

**Map Unit:** 126B—Palmyra gravelly loam, 3 to 8 percent slopes

*Component:* Palmyra (95%)



The Palmyra component makes up 95 percent of the map unit. Slopes are 3 to 8 percent. This component is on outwash plains, proglacial deltas, outwash plains, terraces. The parent material consists of loamy over sandy and gravelly glaciofluvial deposits, derived mainly from limestone and other sedimentary rocks. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is well drained. Water movement in the most restrictive layer is moderately high. Available water to a depth of 60 inches (or restricted depth) is low. Shrink-swell potential is low. This soil is not flooded. It is not ponded. There is no zone of water saturation within a depth of 72 inches. Organic matter content in the surface horizon is about 3 percent. Nonirrigated land capability classification is 2e. This soil does not meet hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 20 percent. The hydrologic soil group is B.

*Minor Components:* Arkport (5%)

**Map Unit:** 126C—Palmyra gravelly loam, 8 to 15 percent slopes

*Component:* Palmyra (90%)

The Palmyra component makes up 90 percent of the map unit. Slopes are 8 to 15 percent. This component is on terraces, proglacial deltas, outwash plains, outwash plains. The parent material consists of loamy over sandy and gravelly glaciofluvial deposits, derived mainly from limestone and other sedimentary rocks. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is well drained. Water movement in the most restrictive layer is moderately high. Available water to a depth of 60 inches (or restricted depth) is low. Shrink-swell potential is low. This soil is not flooded. It is not ponded. There is no zone of water saturation within a depth of 72 inches. Organic matter content in the surface horizon is about 3 percent. Nonirrigated land capability classification is 3e. This soil does not meet hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 20 percent. The hydrologic soil group is B.

*Minor Components:* Arkport (10%)

**Map Unit:** 210A—Phelps gravelly silt loam, 0 to 3 percent slopes

*Component:* Phelps (85%)

The Phelps component makes up 85 percent of the map unit. Slopes are 0 to 3 percent. This component is on valley trains, outwash plains, terraces. The parent material consists of loamy glaciofluvial deposits over sandy and gravelly glaciofluvial deposits, containing significant amounts of limestone. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is moderately well drained. Water movement in the most restrictive layer is moderately high. Available water to a depth of 60 inches (or restricted depth) is low. Shrink-swell potential is low. This soil is not flooded. It is not ponded. A seasonal zone of water saturation is at 20 inches during January, February, March, April, November, December. Organic matter content in the surface horizon is about 4 percent. Nonirrigated land capability classification is 2w. This soil does not meet hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 20 percent. The hydrologic soil group is B/D.

*Minor Components:* Galen (10%), Homer (5%)

**Map Unit:** 304A—Kendaia loam, 0 to 3 percent slopes

*Component:* Kendaia (85%)

The Kendaia component makes up 85 percent of the map unit. Slopes are 0 to 3 percent. This component is on ridges, till plains. The parent material consists of calcareous loamy lodgment till derived from limestone, sandstone, and shale. Depth to a root restrictive layer is greater than 60 inches. The natural drainage class is somewhat poorly drained. Water movement in the most restrictive layer is low. Available water to a depth of 60 inches (or restricted depth) is moderate. Shrink-swell potential is low. This soil is not flooded. It is not ponded. A seasonal zone of water saturation is at 8 inches during January, February, March, April, May, November, December. Organic matter content in the surface horizon is about 5 percent. Nonirrigated land capability classification is 3w. This soil does not meet hydric criteria. The calcium carbonate equivalent within 40 inches, typically, does not exceed 20 percent. The hydrologic soil group is B/D.

*Minor Components:* Lima (6%), Lyons (5%), Churchville (2%), Ovid (2%)

**Map Unit:** PG—Pits, gravel and sand

*Component:* Pits, gravel and sand (75%)

Generated brief soil descriptions are created for major soil components. The Pits is a miscellaneous area.

*Minor Components:* Arkport (5%), Chenango (5%), Howard (5%), Palmyra (5%), Udorthents (5%)

## Data Source Information

Soil Survey Area: Ontario County, New York  
Survey Area Data: Version 18, Jun 11, 2020

2.5 Boundaries of Existing Vegetation and Proposed Limits of Clearing

The site is currently active cattle pasture. There will be no clearing of existing vegetation required. Some existing trees may need to be trimmed back to avoid shading the system near the western portion of the system. The proposed landscape screen will add a significant amount of vegetation back to the site to offset any necessary clearing.

2.6 Location and Boundaries of Resource Protection Areas such as Wetlands, Lakes, Ponds, etc.

There are state and federally regulated wetlands located on the site. The existing wetlands were field delineated on April 30, 2018 by North Country Ecological Services, Inc. for this development and are shown on the included plan set.

2.7 Boundary and Acreage of Upstream Watershed

The proposed project site accepts upland drainage via from the south. This drainage is either directed west of the system into the wetland areas or east of system #2 into wetland area #3 which naturally dissipates from behind the existing barn, migrates subsurface and eventually enters the pond along Fox Road.

2.8 Name and Locations of Receiving Waters

All runoff from the project site will ultimately enter Ganargua Creek, a tributary of which passes through the western portion of the parcel.

2.9 Location of Existing and Proposed Roads, Lot Boundaries, Buildings and other Structures

The locations of all relevant existing and proposed site features are indicated on Sheet S-1 of the included site plans.

A. Existing and Proposed Roads:

- Fox Road is an established town roadway.
- Yellow Mills Road is an established town roadway.
- The project will construct one new access road from Fox Road.

B. Existing and Proposed Lot Boundaries:

The project site is comprised of one existing parcel:

- 466 Yellow Mills Road; Tax Account. Number: 010.000-01-037.11
- Three new lots are proposed. Each project is required to be on a separate tax parcel.

C. Existing and Proposed Buildings and other Structures:

- The existing residential home and associated agricultural structures are shown on Sheet S-1 of the included plan set.
- There are no permanent structures planned for the site. All improvements installed as part of this project will be removed at the end of the projects life cycle.

## 2.10 Location and Size of Staging Areas, Equipment Storage Areas, Borrow Pits, Waste Areas, and Concrete Washout Areas

- A. Staging Area: The material lay down area is shown as 18,000 SF south of a temporary stone access drive between Project #1 and #2, as depicted on the plan set.
- B. Equipment Storage Area: The equipment storage area will be located just outside the main gates on the main access road.
- C. Borrow Pit: This project does not require a borrow pit.
- D. Waste Area: The waste area will be located adjacent to the access roadway, at the west end of the equipment storage area.
- E. Concrete Washout Area: The concrete washout area, if needed, will be located at the west end of the equipment storage area.

## 2.11 Existing and Proposed Utilities (Sewer, Water, Gas etc) and Easements

The locations of all existing and proposed utilities and easement are indicated on Sheets P-1 and S-1 of the included site plans. Regarding the locations of the existing underground utilities:

- Please note that the indicated locations of the underground utilities are approximate. All utilities shall be field staked before commencing work. The contractor is directed to notify Central Stakeout number 1-800-962-7962 for location of underground utilities prior to construction.
- Existing underground utilities shown on the site plans were plotted from field locations and/or utility company record plans. The contractor shall determine the exact location and elevation of underground utilities before commencing construction. The contractor shall make exploratory excavations to locate existing underground facilities sufficiently ahead of construction to permit revisions as required to meet existing conditions.

### A. Utilities:

- 1. Existing: The site has access to public water, gas and electric at the roadsides.
- 2. Proposed: The proposed project will generate electricity and will be connected into the power grid at connection points located west the intersection of Yellow Mills Road and Fox Road as shown on the included plan set.

### B. Easements:

- 1. Existing: The project location is not currently encumbered by any easements:
- 2. Proposed: The following easements are proposed:
  - Access Easement: The Lessee will require a private access easement to access the facility.

2.12 Location and Flow Paths of Existing and Proposed Conveyance Systems, such as Channels, Swales, Culverts, and Storm Drains

All storm water features are indicated on Sheets S-1 and S-2 of the included site plans.

2.13 Location of Floodplain/Floodway Limits

A portion of the project site is located in a Flood Zone as per Flood Insurance Rate Map Number 3612990010B, dated September 30, 1983. The proposed project will not impact the flood zone.

2.14 Location and Dimensions of Proposed Channel Modifications, such as Bridge or Culvert Crossings

This Section does not apply to this project.


2.15 Location, Size, Maintenance Access and Limits of Disturbance of Proposed Temporary and Permanent Stormwater Management and Erosion and Sediment Control Practices, including timing and Duration of Temporary Practices

1. Location: The location of the proposed permanent stormwater management and erosion and sediment control practices can be found on Sheet S-1 and S-2 of the plan set.
2. Size & Maintenance: The size of the proposed permanent stormwater management and erosion and sediment control practices can be found within the site plans on Sheets S-1 and S-2 of the plan set. The maintenance schedule for each feature can be located within Section 3.2 of this report.
3. Limits of Disturbance: The proposed limits of disturbance can be found within the site plans on Sheet S-1 and S-2 of the plan set. The post development impervious cover consists of the racking systems mounting posts, the inverter pad, fence posts and a portion of the access roadway. Due to the small increase in impervious cover, the hydraulic characteristics will not significantly change.

2.16 Solar Array: Impervious Surfaces


In order to limit the project's impact on stormwater runoff and eliminate the need for permanent stormwater management features the following constructions standards and practices will be utilized:

1. The solar arrays are pole mounted with vegetation to be established underneath the panels (see the detail on the next page). The vegetated distance between each row of panels must be more than the horizontal width of the panels. The vegetation shall be a meadow seed mix to be maintained with a minimum of two mowing per year. Stormwater will fall onto the panels, sheet flow to a drip edge and fall to the vegetated ground surface below. The runoff will then be able to infiltrate into the equivalent unsaturated vegetated ground surface as it does in pre development conditions. The site is currently vegetated pastures and will be considered meadow in the post-construction calculations. There will be no increase to the CN value, rate and volume of stormwater run-off leaving the project site.



2. The proposed gravel access drives will be constructed as per the 'Limited Use Pervious Access Road Section' detail on Sheet S-2. The access roads will be constructed with 1-4" clean, durable, sharp-angled crushed stone meeting NYSDOT Item 703-02, size designation 3-5 and a geo-grid material (Mirifi BXG110 or approved equal). The limited use pervious access road can be modeled with a CN of 90 as opposed to the typical impervious gravel driveway CN of 98.
3. The new impervious surfaces for this project will be the three 355 sf concrete pads where the inverter and other electrical equipment will be located. (1,065 SF in total) Each concrete pad will utilize an appropriately sized grass filter strip to meet the water quality volume, runoff reduction and channel protection volume requirements. The filter strips shall follow the disconnected rooftop sizing criteria where the width of the filter strip must be equal to or greater than the length of the contributing area. In this case the concrete pad will be 9' wide by 26.5' long with 1.5' of gravel around the perimeter, the filter strip shall be sized at 12' x 29.5'

DETAIL 5 scale 1":8' TRANSFORMER, INVERTER & AUXILIARY EQUIPMENT PAD



Transformer, Inverter and Aux. Equipment Pad

## **SECTION 3: CONSTRUCTION EROSION AND SEDIMENT CONTROL PLANS, VEGETATIVE MEASURES & CONTROL OF NON-STORMWATER DISCHARGES**

---

### **3.1 Description of Temporary and Permanent Structural and Vegetative Measures**

#### **A. General Erosion Control Measures:**

1. Temporary Stabilization – Soil stockpiles and disturbed portions of the site where construction activity has temporarily ceased will be stabilized with temporary seed and mulch, application of stabilization measures must be initiated by the end of the next business day and completed within 14 days for sites of 5 acres or less of active disturbed area, or within 7 days for sites over 5 acres of active disturbed area. The temporary seed shall be annual rye applied at the rate of 40 lbs. per acre. After seeding, each area shall be mulched with 2 tons per acre or 3 bales per 1000 square feet of straw. The straw mulch is to be tacked into place by a disk with blades set nearly straight. If other soil stabilization measures are to be used, please describe in this section. Areas of the site that are to be paved will be temporarily stabilized by applying geotextile and stone sub-base until bituminous pavement can be applied.
2. Permanent Stabilization - Disturbed portions of the site where construction activities have permanently ceased, application of stabilization measures must be initiated by the end of the next business day and completed within 14 days for sites of 5 acres or less of active disturbed area, or within 7 days for sites over 5 acres of active disturbed area. Lime and fertilizer will be applied as determined by soil tests. The contractor shall use the permanent seed mix as described in Section 3.10 of this report. After seeding, each area shall be mulched as described above. All slopes greater than 3H:1V shall have jute or other erosion control fabric applied.
3. Off-Site Vehicle Tracking - A stabilized construction entrance will be provided to help reduce vehicle tracking of sediments. The paved street adjacent to the site entrance will be swept daily to remove any excess mud, dirt or rock tracked from the site. Dump trucks hauling material from the construction site will be covered with a tarpaulin.
4. Dust Control - Dust control will be implemented through the use of water, applied at effected locations in quantities and frequencies required to prevent nuisance to the surrounding area. A water truck shall be on-site through the duration of construction. Equipment will be properly maintained and idle time limited so as to minimize the amount of emissions.

#### **B. Specific Erosion Control Measures:**

1. Stabilized Construction Entrance – Stabilized Construction Entrances shall be installed at the intersection of the access roadways and Fox Road as specified by the Erosion & Sediment Control Plans.
2. Silt fence – Silt fence is to be installed at the locations specified by the Site Plans.
3. Compost Filter Sock – Compost filter sock may be substituted for silt fence where appropriate.
4. Concrete Washout Basin – The concrete washout basin shall be installed at the eastern end of the equipment storage area as specified on the Erosion & Sediment Control Plans.



5. Soil Restoration – Areas where topsoil was stripped, there was no change in grade and are HSG A and B soils shall be restored by having a minimum of 6-inches of topsoil replaced. In areas of HSG C and D soils the area shall be aerated prior to applying the 6-inches of topsoil. In heavy traffic areas (temporary construction roads) full soil restoration shall be applied in accordance with the 2008 Deep Ripping and De-Compaction booklet.
6. Limited Use Pervious Access Road – Temporary construction access roads that are required to remain in order to access the site shall be replaced with the Limited Use Pervious Access Road at the end of construction.
7. Grassed Filter Strip – Grassed Filter Strips shall be installed downslope of the concrete pads for the equipment.

3.2 Material Specifications, Dimensions, Installation Details and Operations and Maintenance Requirements for Erosion and Sediment Control Practices

Refer to the details on the following pages.

# STANDARD AND SPECIFICATIONS FOR TEMPORARY CONSTRUCTION AREA SEEDING



## **Definition & Scope**

Providing temporary erosion control protection to disturbed areas and/or localized critical areas for an interim period by covering all bare ground that exists as a result of construction activities or a natural event. Critical areas may include but are not limited to steep excavated cut or fill slopes and any disturbed, denuded natural slopes subject to erosion.

## **Conditions Where Practice Applies**

Temporary seedings may be necessary on construction sites to protect an area, or section, where final grading is complete, when preparing for winter work shutdown, or to provide cover when permanent seedings are likely to fail due to mid-summer heat and drought. The intent is to provide temporary protective cover during temporary shutdown of construction and/or while waiting for optimal planting time.

## **Criteria**

Water management practices must be installed as appropriate for site conditions. The area must be rough graded and slopes physically stable. Large debris and rocks are usually removed. Seedbed must be seeded within 24 hours of disturbance or scarification of the soil surface will be necessary prior to seeding.

Fertilizer or lime are not typically used for temporary seedings.

IF: Spring or summer or early fall, then seed the area with ryegrass (annual or perennial) at 30 lbs. per acre (Approximately 0.7 lb./1000 sq. ft. or use 1 lb./1000 sq. ft.).

IF: Late fall or early winter, then seed Certified 'Aroostook' winter rye (cereal rye) at 100 lbs. per acre (2.5 lbs./1000 sq. ft.).

Any seeding method may be used that will provide uniform application of seed to the area and result in relatively good soil to seed contact.

Mulch the area with hay or straw at 2 tons/acre (approx. 90 lbs./1000 sq. ft. or 2 bales). Quality of hay or straw mulch allowable will be determined based on long term use and visual concerns. Mulch anchoring will be required where wind or areas of concentrated water are of concern. Wood fiber hydromulch or other sprayable products approved for erosion control (nylon web or mesh) may be used if applied according to manufacturers' specification. Caution is advised when using nylon or other synthetic products. They may be difficult to remove prior to final seeding and can be a hazard to young wildlife species.

# STANDARD AND SPECIFICATIONS FOR PERMANENT CONSTRUCTION AREA PLANTING



## Definition & Scope

Establishing **permanent** grasses with other forbs and/or shrubs to provide a minimum 80% perennial vegetative cover on areas disturbed by construction and critical areas to reduce erosion and sediment transport. Critical areas may include but are not limited to steep excavated cut or fill slopes as well as eroding or denuded natural slopes and areas subject to erosion.

## Conditions Where Practice Applies

This practice applies to all disturbed areas void of, or having insufficient, cover to prevent erosion and sediment transport. See additional standards for special situations such as sand dunes and sand and gravel pits.

## Criteria

All water control measures will be installed as needed prior to final grading and seedbed preparation. Any severely compacted sections will require chiseling or disking to provide an adequate rooting zone, to a minimum depth of 12", see Soil Restoration Standard. The seedbed must be prepared to allow good soil to seed contact, with the soil not too soft and not too compact. Adequate soil moisture must be present to accomplish this. If surface is powder dry or sticky wet, postpone operations until moisture changes to a favorable condition. If seeding is accomplished within 24 hours of final grading, additional scarification is generally not needed, especially on ditch or stream banks. Remove all stones and other debris from the surface that are greater than 4 inches, or that will interfere with future mowing or maintenance.

Soil amendments should be incorporated into the upper 2 inches of soil when feasible. **The soil should be tested to determine the amounts of amendments needed.** Apply

ground agricultural limestone to attain a pH of 6.0 in the upper 2 inches of soil. If soil must be fertilized before results of a soil test can be obtained to determine fertilizer needs, apply commercial fertilizer at 600 lbs. per acre of 5-5-10 or equivalent. If manure is used, apply a quantity to meet the nutrients of the above fertilizer. This requires an appropriate manure analysis prior to applying to the site. Do not use manure on sites to be planted with birdsfoot trefoil or in the path of concentrated water flow.

Seed mixtures may vary depending on location within the state and time of seeding. Generally, warm season grasses should only be seeded during early spring, April to May. These grasses are primarily used for vegetating excessively drained sands and gravels. See Standard and Specification for Sand and Gravel Mine Reclamation. Other grasses may be seeded any time of the year when the soil is not frozen and is workable. When legumes such as birdsfoot trefoil are included, spring seeding is preferred. See Table 4.4, "Permanent Construction Area Planting Mixture Recommendations" for additional seed mixtures.

General Seed Mix:		Variety	lbs./acre	lbs/1000 sq. ft.
Red Clover <sup>1</sup> OR		Acclaim, Rally, Red Head II, Renegade	8 <sup>2</sup>	0.20
Common white clover <sup>1</sup>		Common	8	0.20
<u>PLUS</u>				
Creeping Red Fescue		Common	20	0.45
<u>PLUS</u>				
Smooth Bromegrass OR		Common	2	0.05
Ryegrass (perennial)		Pennfine/Linn	5	0.10
<sup>1</sup> add inoculant immediately prior to seeding <sup>2</sup> Mix 4 lbs each of Empire and Pardee OR 4 lbs of Birdsfoot and 4 lbs white clover per acre. All seeding rates are given for Pure Live Seed (PLS)				

Pure Live Seed, or (PLS) refers to the amount of live seed in a lot of bulk seed. Information on the seed bag label includes the type of seed, supplier, test date, source of seed, purity, and germination. Purity is the percentage of pure seed. Germination is the percentage of pure seed that will produce normal plants when planted under favorable conditions.



To compute Pure Live Seed multiply the “germination percent” times the “purity” and divide that by 100 to get Pure Live Seed.

$$\text{Pure Live Seed (PLS)} = \frac{\% \text{ Germination} \times \% \text{ Purity}}{100}$$

For example, the PLS for a lot of Kentucky Blue grass with 75% purity and 96% germination would be calculated as follows:

$$\frac{(96) \times (75)}{100} = 72\% \text{ Pure Live Seed}$$

For 10lbs of PLS from this lot =

$$\frac{10}{0.72} = 13.9 \text{ lbs}$$

Therefore, 13.9 lbs of seed is the actual weight needed to meet 10lbs PSL from this specific seed lot.

Time of Seeding: The optimum timing for the general seed mixture is early spring. Permanent seedings may be made any time of year if properly mulched and adequate moisture is provided. Late June through early August is not a good time to seed, but may facilitate covering the land without additional disturbance if construction is completed. Portions of the seeding may fail due to drought and heat. These areas may need reseeding in late summer/fall or the following spring.

Method of seeding: Broadcasting, drilling, cultipack type seeding, or hydroseeding are acceptable methods. Proper soil to seed contact is key to successful seedings.

Mulching: Mulching is essential to obtain a uniform stand of seeded plants. Optimum benefits of mulching new seedings are obtained with the use of small grain straw applied at a rate of 2 tons per acre, and anchored with a netting or tackifier. See the Standard and Specifications for Mulching for choices and requirements.

Irrigation: Watering may be essential to establish a new seeding when a drought condition occurs shortly after a new seeding emerges. Irrigation is a specialized practice and care must be taken not to exceed the application rate for the soil or subsoil. When disconnecting irrigation pipe, be sure pipes are drained in a safe manor, not creating an erosion concern.



80% Perennial Vegetative Cover



50% Perennial Vegetative Cover

**Table 4.4**  
**Permanent Construction Area Planting Mixture Recommendations**

Seed Mixture	Variety	Rate in lbs./acre (PLS)	Rate in lbs./ 1, 000 ft <sup>2</sup>
<b>Mix #1</b>			
Creeping red fescue	Ensylva, Pennlawn, Boreal	10	.25
Perennial ryegrass	Pennfine, Linn	10	.25
*This mix is used extensively for shaded areas.			
<b>Mix #2</b>			
Switchgrass	Shelter, Pathfinder, Trailblazer, or Blackwell	20	.50
*This rate is in pure live seed, this would be an excellent choice along the upland edge of a wetland to filter runoff and provide wildlife benefits. In areas where erosion may be a problem, a companion seeding of sand lovegrass should be added to provide quick cover at a rate of 2 lbs. per acre (0.05 lbs. per 1000 sq. ft.).			
<b>Mix #3</b>			
Switchgrass	Shelter, Pathfinder, Trailblazer, or Blackwell	4	.10
Big bluestem	Niagara	4	.10
Little bluestem	Aldous or Camper	2	.05
Indiangrass	Rumsey	4	.10
Coastal panicgrass	Atlantic	2	.05
Sideoats grama	El Reno or Trailway	2	.05
Wildflower mix		.50	.01
*This mix has been successful on sand and gravel plantings. It is very difficult to seed without a warm season grass seeder such as a Truax seed drill. Broadcasting this seed is very difficult due to the fluffy nature of some of the seed, such as bluestems and indiangrass.			
<b>Mix #4</b>			
Switchgrass	Shelter, Pathfinder, Trailblazer, or Blackwell	10	.25
Coastal panicgrass	Atlantic	10	.25
*This mix is salt tolerant, a good choice along the upland edge of tidal areas and roadsides.			
<b>Mix #5</b>			
Saltmeadow cordgrass ( <i>Spartina patens</i> )—This grass is used for tidal shoreline protection and tidal marsh restoration. It is planted by vegetative stem divisions.			
'Cape' American beachgrass can be planted for sand dune stabilization above the saltmeadow cordgrass zone.			
<b>Mix #6</b>			
Creeping red fescue	Ensylva, Pennlawn, Boreal	20	.45
Chewings Fescue	Common	20	.45
Perennial ryegrass	Pennfine, Linn	5	.10
Red Clover	Common	10	.45
*General purpose erosion control mix. Not to be used for a turf planting or play grounds.			

# STANDARD AND SPECIFICATIONS FOR DUST CONTROL



dust control (see Section 3).

**Mulch** (including gravel mulch) – Mulch offers a fast effective means of controlling dust. This can also include rolled erosion control blankets.

**Spray adhesives** – These are products generally composed of polymers in a liquid or solid form that are mixed with water to form an emulsion that is sprayed on the soil surface with typical hydroseeding equipment. The mixing ratios and application rates will be in accordance with the manufacturer's recommendations for the specific soils on the site. In no case should the application of these adhesives be made on wet soils or if there is a probability of precipitation within 48 hours of its proposed use. Material Safety Data Sheets will be provided to all applicators and others working with the material.

## **Definition & Scope**

The control of dust resulting from land-disturbing activities, to prevent surface and air movement of dust from disturbed soil surfaces that may cause off-site damage, health hazards, and traffic safety problems.

## **Conditions Where Practice Applies**

On construction roads, access points, and other disturbed areas subject to surface dust movement and dust blowing where off-site damage may occur if dust is not controlled.

## **Design Criteria**

**Construction operations should be scheduled to minimize the amount of area disturbed at one time.** Buffer areas of vegetation should be left where practical. Temporary or permanent stabilization measures shall be installed. No specific design criteria is given; see construction specifications below for common methods of dust control.

Water quality must be considered when materials are selected for dust control. Where there is a potential for the material to wash off to a stream, ingredient information must be provided to the NYSDEC.

No polymer application shall take place without written approval from the NYSDEC.

## **Construction Specifications**

A. **Non-driving Areas** – These areas use products and materials applied or placed on soil surfaces to prevent airborne migration of soil particles.

**Vegetative Cover** – For disturbed areas not subject to traffic, vegetation provides the most practical method of

B. **Driving Areas** – These areas utilize water, polymer emulsions, and barriers to prevent dust movement from the traffic surface into the air.

**Sprinkling** – The site may be sprayed with water until the surface is wet. This is especially effective on haul roads and access route to provide short term limited dust control.

**Polymer Additives** – These polymers are mixed with water and applied to the driving surface by a water truck with a gravity feed drip bar, spray bar or automated distributor truck. The mixing ratios and application rates will be in accordance with the manufacturer's recommendations. Incorporation of the emulsion into the soil will be done to the appropriate depth based on expected traffic. Compaction after incorporation will be by vibratory roller to a minimum of 95%. The prepared surface shall be moist and no application of the polymer will be made if there is a probability of precipitation within 48 hours of its proposed use. Material Safety Data Sheets will be provided to all applicators working with the material.

**Barriers** – Woven geo-textiles can be placed on the driving surface to effectively reduce dust throw and particle migration on haul roads. Stone can also be used for construction roads for effective dust control.

**Windbreak** – A silt fence or similar barrier can control air currents at intervals equal to ten times the barrier height. Preserve existing wind barrier vegetation as much as practical.

## **Maintenance**

Maintain dust control measures through dry weather periods until all disturbed areas are stabilized.



# STANDARD AND SPECIFICATIONS FOR STABILIZED CONSTRUCTION ACCESS



## Definition & Scope

A stabilized pad of aggregate underlain with geotextile located at any point where traffic will be entering or leaving a construction site to or from a public right-of-way, street, alley, sidewalk, or parking area. The purpose of stabilized construction access is to reduce or eliminate the tracking of sediment onto public rights-of-way or streets.

## Conditions Where Practice Applies

A stabilized construction access shall be used at all points of construction ingress and egress.

## Design Criteria

See Figure 2.1 on page 2.31 for details.

**Aggregate Size:** Use a matrix of 1-4 inch stone, or reclaimed or recycled concrete equivalent.

**Thickness:** Not less than six (6) inches.

**Width:** 12-foot minimum but not less than the full width of points where ingress or egress occurs. 24-foot minimum if there is only one access to the site.

**Length:** As required, but not less than 50 feet (except on a single residence lot where a 30 foot minimum would apply).

**Geotextile:** To be placed over the entire area to be covered with aggregate. Filter cloth will not be required on a single-family residence lot. Piping of surface water under entrance shall be provided as required. If piping is impossible, a mountable berm with 5:1 slopes will be permitted.

**Criteria for Geotextile:** The geotextile shall be woven or nonwoven fabric consisting only of continuous chain polymeric filaments or yarns of polyester. The fabric shall be

inert to commonly encountered chemicals, hydro-carbons, mildew, rot resistant, and conform to the fabric properties as shown:


Fabric Properties <sup>3</sup>	Light Duty <sup>1</sup> Roads Grade Sub-grade	Heavy Duty <sup>2</sup> Haul Roads Rough Graded	Test Method
Grab Tensile Strength (lbs)	200	220	ASTM D1682
Elongation at Failure (%)	50	60	ASTM D1682
Mullen Burst Strength (lbs)	190	430	ASTM D3786
Puncture Strength (lbs)	40	125	ASTM D751 Modified
Equivalent	40-80	40-80	US Std Sieve
Opening Size			CW-02215
Aggregate Depth	6	10	-
<sup>1</sup> Light Duty Road: Area sites that have been graded to subgrade and where most travel would be single axle vehicles and an occasional multi-axle truck. Acceptable materials are Trevira Spunbond 1115, Mirafi 100X, Typar 3401, or equivalent. <sup>2</sup> Heavy Duty Road: Area sites with only rough grading, and where most travel would be multi-axle vehicles. Acceptable materials are Trevira Spunbond 1135, Mirafi 600X, or equivalent. <sup>3</sup> Fabrics not meeting these specifications may be used only when design procedure and supporting documentation are supplied to determine aggregate depth and fabric strength.			

## Maintenance

The access shall be maintained in a condition which will prevent tracking of sediment onto public rights-of-way or streets. This may require periodic top dressing with additional aggregate. All sediment spilled, dropped, or washed onto public rights-of-way must be removed immediately.

When necessary, wheels must be cleaned to remove sediment prior to entrance onto public rights-of-way. When washing is required, it shall be done on an area stabilized with aggregate, which drains into an approved sediment-trapping device. All sediment shall be prevented from entering storm drains, ditches, or watercourses.

**Figure 2.1**  
**Stabilized Construction Access**





# STANDARD AND SPECIFICATIONS FOR SILT FENCE



## Definition & Scope

A **temporary** barrier of geotextile fabric installed on the contours across a slope used to intercept sediment laden runoff from small drainage areas of disturbed soil by temporarily ponding the sediment laden runoff allowing settling to occur. The maximum period of use is limited by the ultraviolet stability of the fabric (approximately one year).

## Conditions Where Practice Applies

A silt fence may be used subject to the following conditions:

1. Maximum allowable slope length and fence length will not exceed the limits shown in the Design Criteria for the specific type of silt fence used ; and
2. Maximum ponding depth of 1.5 feet behind the fence; and
3. Erosion would occur in the form of sheet erosion; and
4. There is no concentration of water flowing to the barrier; and
5. Soil conditions allow for proper keying of fabric, or other anchorage, to prevent blowouts.

## Design Criteria

1. Design computations are not required for installations of 1 month or less. Longer installation periods should be designed for expected runoff.
2. All silt fences shall be placed as close to the disturbed area as possible, but at least 10 feet from the toe of a slope steeper than 3H:1V, to allow for maintenance and

roll down. The area beyond the fence must be undisturbed or stabilized.

3. The type of silt fence specified for each location on the plan shall not exceed the maximum slope length and maximum fence length requirements shown in the following table:

		Slope Length/Fence Length (ft.)		
Slope	Steepness	Standard	Reinforced	Super
<2%	< 50:1	300/1500	N/A	N/A
2-10%	50:1 to 10:1	125/1000	250/2000	300/2500
10-20%	10:1 to 5:1	100/750	150/1000	200/1000
20-33%	5:1 to 3:1	60/500	80/750	100/1000
33-50%	3:1 to 2:1	40/250	70/350	100/500
>50%	> 2:1	20/125	30/175	50/250

**Standard Silt Fence (SF)** is fabric rolls stapled to wooden stakes driven 16 inches in the ground.

**Reinforced Silt Fence (RSF)** is fabric placed against welded wire fabric with anchored steel posts driven 16 inches in the ground.

**Super Silt Fence (SSF)** is fabric placed against chain link fence as support backing with posts driven 3 feet in the ground.

4. Silt fence shall be removed as soon as the disturbed area has achieved final stabilization.

The silt fence shall be installed in accordance with the appropriate details. Where ends of filter cloth come together, they shall be overlapped, folded and stapled to prevent sediment bypass. Butt joints are not acceptable. A detail of the silt fence shall be shown on the plan. See Figure 5.30 on page 5.56 for Reinforced Silt Fence as an example of details to be provided.

## Criteria for Silt Fence Materials

1. Silt Fence Fabric: The fabric shall meet the following specifications unless otherwise approved by the appropriate erosion and sediment control plan approval authority. Such approval shall not constitute statewide acceptance.

Fabric Properties	Minimum Acceptable Value	Test Method
Grab Tensile Strength (lbs)	110	ASTM D 4632
Elongation at Failure (%)	20	ASTM D 4632
Mullen Burst Strength (PSI)	300	ASTM D 3786
Puncture Strength (lbs)	60	ASTM D 4833
Minimum Trapezoidal Tear Strength (lbs)	50	ASTM D 4533
Flow Through Rate (gal/min/sf)	25	ASTM D 4491
Equivalent Opening Size	40-80	US Std Sieve ASTM D 4751
Minimum UV Residual (%)	70	ASTM D 4355

2. Fence Posts (for fabricated units): The length shall be a minimum of 36 inches long. Wood posts will be of sound quality hardwood with a minimum cross sectional area of 3.5 square inches. Steel posts will be standard T and U section weighing not less than 1.00 pound per linear foot. Posts for super silt fence shall be standard chain link fence posts.
3. Wire Fence for reinforced silt fence: Wire fencing shall be a minimum 14 gage with a maximum 6 in. mesh opening, or as approved.
4. Prefabricated silt fence is acceptable as long as all material specifications are met.


#### Super Silt Fence



#### Reinforced Silt Fence



**Figure 5.30**  
**Reinforced Silt Fence**





# STANDARD AND SPECIFICATIONS FOR COMPOST FILTER SOCK



to control areas less than 0.25 acres.

- The flat dimension of the sock shall be at least 1.5 times the nominal diameter.
- The **Maximum Slope Length** (in feet) above a compost filter sock shall not exceed the following limits:

Dia. (in.)	Slope %						
	2	5	10	20	25	33	50
8	225*	200	100	50	20	—	—
12	250	225	125	65	50	40	25
18	275	250	150	70	55	45	30
24	350	275	200	130	100	60	35
32	450	325	275	150	120	75	50

\* Length in feet

## Definition & Scope

A **temporary** sediment control practice composed of a degradable geotextile mesh tube filled with compost filter media to filter sediment and other pollutants associated with construction activity to prevent their migration offsite.

## Condition Where Practice Applies

Compost filter socks can be used in many construction site applications where erosion will occur in the form of sheet erosion and there is no concentration of water flowing to the sock. In areas with steep slopes and/or rocky terrain, soil conditions must be such that good continuous contact between the sock and the soil is maintained throughout its length. For use on impervious surfaces such as road pavement or parking areas, proper anchorage must be provided to prevent shifting of the sock or separation of the contact between the sock and the pavement. Compost filter socks are utilized both at the site perimeter as well as within the construction areas. These socks may be filled after placement by blowing compost into the tube pneumatically, or filled at a staging location and moved into its designed location.

## Design Criteria

- Compost filter socks will be placed on the contour with both terminal ends of the sock extended 8 feet upslope at a 45 degree angle to prevent bypass flow.
- Diameters designed for use shall be 12" – 32" except that 8" diameter socks may be used for residential lots



- The compost infill shall be well decomposed (matured at least 3 months), weed-free, organic matter. It shall be aerobically composted, possess no objectionable odors, and contain less than 1%, by dry weight, of man-made foreign matter. The physical parameters of the compost shall meet the standards listed in Table 5.2 - Compost Standards Table. **Note: All biosolids compost produced in New York State (or approved for importation) must meet NYS DEC's 6 NYCRR Part 360 (Solid Waste Management Facilities) requirements. The Part 360 requirements are equal to or more stringent than 40 CFR Part 503 which ensure safe standards for pathogen reduction and heavy metals content. When using compost filter socks adjacent to surface water, the compost should have a low nutrient value.**
- The compost filter sock fabric material shall meet the minimum requirements provided in Table 5.1 - Compost Sock Fabric Minimum Specifications Table.

7. Compost filter socks shall be anchored in earth with 2" x 2" wooden stakes driven 12" into the soil on 10 foot centers on the centerline of the sock. On uneven terrain, effective ground contact can be enhanced by the placement of a fillet of filter media on the disturbed area side of the compost sock.
8. All specific construction details and material specifications shall appear on the erosion and sediment control constructions drawings when compost filter socks are included in the plan.
3. Socks shall be inspected weekly and after each runoff event. Damaged socks shall be repaired in the manner required by the manufacturer or replaced within 24 hours of inspection notification.
4. Biodegradable filter socks shall be replaced after 6 months; photodegradable filter socks after 1 year. Polypropylene socks shall be replaced according to the manufacturer's recommendations.
5. Upon stabilization of the area contributory to the sock, stakes shall be removed. The sock may be left in place and vegetated or removed in accordance with the stabilization plan. For removal the mesh can be cut and the compost spread as an additional mulch to act as a soil supplement.

### **Maintenance**

1. Traffic shall not be permitted to cross filter socks.
2. Accumulated sediment shall be removed when it reaches half the above ground height of the sock and disposed of in accordance with the plan.


**Table 5.1 - Compost Sock Fabric Minimum Specifications Table**

Material Type	3 mil HDPE	5 mil HDPE	5 mil HDPE	Multi-Filament Polypropylene (MFPP)	Heavy Duty Multi-Filament Polypropylene (HDMFPP)
Material Characteristics	Photodegradable	Photodegradable	Biodegradable	Photodegradable	Photodegradable
Sock Diameters	12" 18"	12" 18" 24" 32"	12" 18" 24" 32"	12" 18" 24" 32"	12" 18" 24" 32"
Mesh Opening	3/8"	3/8"	3/8"	3/8"	1/8"
Tensile Strength		26 psi	26 psi	44 psi	202 psi
Ultraviolet Stability % Original Strength (ASTM G-155)	23% at 1000 hr.	23% at 1000 hr.		100% at 1000 hr.	100% at 1000 hr.
Minimum Functional Longevity	6 months	9 months	6 months	1 year	2 years

**Table 5.2 - Compost Standards Table**

Organic matter content	25% - 100% (dry weight)
Organic portion	Fibrous and elongated
pH	6.0 – 8.0
Moisture content	30% - 60%
Particle size	100% passing a 1" screen and 10 - 50% passing a 3/8" screen
Soluble salt concentration	5.0 dS/m (mmhos/cm) maximum

**Figure 5.2**  
**Compost Filter Sock**



# STANDARD AND SPECIFICATIONS FOR CONCRETE TRUCK WASHOUT



## **Definition & Scope**

A temporary excavated or above ground lined constructed pit where concrete truck mixers and equipment can be washed after their loads have been discharged, to prevent highly alkaline runoff from entering storm drainage systems or leaching into soil.

## **Conditions Where Practice Applies**

Washout facilities shall be provided for every project where concrete will be poured or otherwise formed on the site. This facility will receive highly alkaline wash water from the cleaning of chutes, mixers, hoppers, vibrators, placing equipment, trowels, and screeds. Under no circumstances will wash water from these operations be allowed to infiltrate into the soil or enter surface waters.

## **Design Criteria**

**Capacity:** The washout facility should be sized to contain solids, wash water, and rainfall and sized to allow for the evaporation of the wash water and rainfall. Wash water shall be estimated at 7 gallons per chute and 50 gallons per hopper of the concrete pump truck and/or discharging drum. The minimum size shall be 8 feet by 8 feet at the bottom and 2 feet deep. If excavated, the side slopes shall be 2 horizontal to 1 vertical.

**Location:** Locate the facility a minimum of 100 feet from drainage swales, storm drain inlets, wetlands, streams and other surface waters. Prevent surface water from entering the structure except for the access road. Provide appropriate access with a gravel access road sloped down to the structure. Signs shall be placed to direct drivers to the facility after their load is discharged.

**Liner:** All washout facilities will be lined to prevent

leaching of liquids into the ground. The liner shall be plastic sheeting with a minimum thickness of 10 mils with no holes or tears, and anchored beyond the top of the pit with an earthen berm, sand bags, stone, or other structural appurtenance except at the access point.

If pre-fabricated washouts are used they must ensure the capture and containment of the concrete wash and be sized based on the expected frequency of concrete pours. They shall be sited as noted in the location criteria.

## **Maintenance**

- All concrete washout facilities shall be inspected daily. Damaged or leaking facilities shall be deactivated and repaired or replaced immediately. Excess rainwater that has accumulated over hardened concrete should be pumped to a stabilized area, such as a grass filter strip.
- Accumulated hardened material shall be removed when 75% of the storage capacity of the structure is filled. Any excess wash water shall be pumped into a containment vessel and properly disposed of off site.
- Dispose of the hardened material off-site in a construction/demolition landfill. On-site disposal may be allowed if this has been approved and accepted as part of the projects SWPPP. In that case, the material should be recycled as specified, or buried and covered with a minimum of 2 feet of clean compacted earthfill that is permanently stabilized to prevent erosion.
- The plastic liner shall be replaced with each cleaning of the washout facility.
- Inspect the project site frequently to ensure that no concrete discharges are taking place in non-designated areas.



# STANDARD AND SPECIFICATIONS FOR SOIL RESTORATION



## Definition & Scope

The decompaction of areas of a development site or construction project where soils have been disturbed to recover the original properties and porosity of the soil; thus providing a sustainable growth medium for vegetation, reduction of runoff and filtering of pollutants from stormwater runoff.

## Conditions Where Practice Applies

Soil restoration is to be applied to areas whose heavy construction traffic is done and final stabilization is to begin. This is generally applied in the cleanup, site restoration, and landscaping phase of construction followed by the permanent establishment of an appropriate ground cover to maintain the soil structure. Soil restoration measures should be applied over and adjacent to any runoff reduction practices to achieve design performance.



## Design Criteria

1. Soil restoration areas will be designated on the plan views of areas to be disturbed.

2. Soil restoration will be completed in accordance with Table 4.6 on page 4.53.

## Specification for Full Soil Restoration

During periods of relatively low to moderate subsoil moisture, the disturbed subsoils are returned to rough grade and the following Soil Restoration steps applied:

1. Apply 3 inches of compost over subsoil. The compost shall be well decomposed (matured at least 3 months), weed-free, organic matter. It shall be aerobically composted, possess no objectionable odors, and contain less than 1%, by dry weight, of man-made foreign matter. The physical parameters of the compost shall meet the standards listed in Table 5.2 - Compost Standards Table, except for "Particle Size" 100% will pass the 1/2" sieve. **Note: All biosolids compost produced in New York State (or approved for importation) must meet NYS DEC's 6 NYCRR Part 360 (Solid Waste Management Facilities) requirements. The Part 360 requirements are equal to or more stringent than 40 CFR Part 503 which ensure safe standards for pathogen reduction and heavy metals content.**



2. Till compost into subsoil to a depth of at least 12 inches using a cat-mounted ripper, tractor mounted disc, or tiller, to mix and circulate air and compost into the subsoil.
3. Rock-pick until uplifted stone/rock materials of four inches and larger size are cleaned off the site.
4. Apply topsoil to a depth of 6 inches.
5. Vegetate as required by the seeding plan. Use appropriate ground cover with deep roots to maintain the soil structure.
6. Topsoil may be manufactured as a mixture or a mineral component and organic material such as compost.



At the end of the project an inspector should be able to push a 3/8" metal bar 12 inches into the soil just with body weight. This should not be performed within the drip line of any existing trees or over utility installations that are within 24 inches of the surface.

### **Maintenance**

Keep the site free of vehicular and foot traffic or other weight loads. Consider pedestrian footpaths.

**Table 4.6**  
**Soil Restoration Requirements**

Type of Soil Disturbance	Soil Restoration Requirement		Comments/Examples
No soil disturbance	Restoration not permitted		Preservation of Natural Features
Minimal soil disturbance	Restoration not required		Clearing and grubbing
Areas where topsoil is stripped only - no change in grade	HSG A&B	HSG C&D	Protect area from any ongoing construction activities.
	Apply 6 inches of topsoil	Aerate* and apply 6 inches of topsoil	
Areas of cut or fill	HSG A&B	HSG C&D	
	Aerate* and apply 6 inches of topsoil	Apply full Soil Restoration**	
Heavy traffic areas on site (especially in a zone 5-25 feet around buildings but not within a 5 foot perimeter around foundation walls)	Apply full Soil Restoration (decompaction and compost enhancement)		
Areas where Runoff Reduction and/or Infiltration practices are applied	Restoration not required, but may be applied to enhance the reduction specified for appropriate practices.		Keep construction equipment from crossing these areas. To protect newly installed practice from any ongoing construction activities construct a single phase operation fence area
Redevelopment projects	Soil Restoration is required on redevelopment projects in areas where existing impervious area will be converted to pervious area.		
* Aeration includes the use of machines such as tractor-drawn implements with coulters making a narrow slit in the soil, a roller with many spikes making indentations in the soil, or prongs which function like a mini-subsoiler.			
** Per “Deep Ripping and De-compaction, DEC 2008”.			

# STANDARD AND SPECIFICATIONS FOR BUFFER FILTER STRIP



Land Slope (%)	Minimum Filter Strip Width (ft.)
≤10	50
20	60
30	85
40	105
50	125
60	145
70	165

## **Definition & Scope**

A **temporary/permanent** well vegetated grassed area below a disturbed area that can be used to remove sediment from runoff prior to it reaching surface waters or other designated areas of concern, such as parking lots and road pavement.

## **Condition Where Practice Applies**

This practice is effective when the flow is in the form of sheet flow and the vegetative cover is established prior to disturbance. Surface water must be protected from sediment-laden runoff until buffer filter strip vegetation is established, and then the proposed disturbance can be undertaken. This practice is effective when the flow is in the form of sheet flow (maximum of 150 feet).

## **Design Criteria**


1. The vegetation should be a well established perennial grass. Wooded and brushy areas are not acceptable for purposes of sediment removal.
2. The minimum buffer filter strip width for stream protection shall be in accordance with the following table:

3. The minimum buffer filter strip width to protect paved areas during construction is 20 feet.

## **Maintenance**

If at any time the width of the buffer filter strip has been reduced by sediment deposition to half its original width or concentrated flow has developed, suitable additional practices should be installed. The erosion and sediment control plan shall include these details.

**Figure 5.1**  
**Buffer Filter Strip**



3.3 Construction Drawings Showing the Locations, Sizes, and Lengths for each Erosion and Sediment Control Practice

Refer to Sheets S-1 and S-2 of the included site plans for this information.

3.4 Identification of Design Elements not in Conformance with the *New York State Standard and Specifications for Erosion and Sediment Control*

This Section does not apply to this project.

3.5 Inspection and Maintenance Schedule of the Erosion and Sediment Control Practices

A. Inspections by the Environmental Monitor (EM):

The project developer is required to hire an Environmental Monitor (EM) to oversee the construction, restoration and follow-up monitoring in agricultural fields. The EM is to be onsite whenever construction or restoration work is occurring. The EM is to coordinate the inspection schedule with the Ontario County Soil and Water Conservation District and/or the NYS Department of Agriculture and Markets.

B. Schedule/Procedures: According to SPDES General Permit GP-0-15-002, the following maintenance and inspection measures are required (*please note that references in this section refer to passages in the language of the permit itself*):

1. General Construction Site Inspection and Maintenance Requirements

- i. The *owner or operator* must ensure that all erosion and sediment control practices and all post-construction stormwater management practices identified in the SWPPP are maintained in effective operating condition at all times.
- ii. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York, or protect the public health and safety and/or the environment.

2. Owner or Operator Maintenance Inspection Requirements

- i. The *owner or operator* shall inspect, in accordance with the requirements in the most current version of the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, the erosion and sediment controls identified in the SWPPP to ensure that they are being maintained in effective operating condition at all times.
- ii. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and temporary stabilization measures have been applied to all disturbed areas, the *owner or operator* can stop conducting the maintenance inspections. The *owner or operator* shall begin conducting the

maintenance inspections in accordance with Part IV.B.1. as soon as soil disturbance activities resume.

- iii. For construction sites where soil disturbance activities have been shut down with partial project completion, the *owner or operator* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.
3. Qualified Inspector Inspection Requirements - The *owner or operator* shall have a *qualified inspector* conduct site inspections in conformance with the following requirements: [Note: The *trained contractor* identified in Part III.A.6. cannot conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A. In order to perform these inspections, the *trained contractor* would have to be a:
- Licensed Professional Engineer,
  - Certified Professional in Erosion and Sediment Control (CPESC),
  - Registered Landscape Architect, or
  - Someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity].
- i. A *qualified inspector* shall conduct site inspections for all *construction activities* identified in Tables 1 and 2 of Appendix B, with the exception of:
    - (a) The construction of a single family residential subdivision with 25% or less impervious cover at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;
    - (b) The construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;
    - (c) Construction on agricultural property that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres; and
    - (d) Construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land.
  - ii. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:



- (a) For construction sites where soil disturbance activities are on going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.
  - (b) For construction sites where soil disturbance activities are on-going and the *owner or operator* has received authorization in accordance with Part II.C.3 to disturb greater than five (5) acres of soil at any one time, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
  - (c) For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and temporary stabilization measures have been applied to all disturbed areas, the *qualified inspector* shall conduct a site inspection at least once every thirty (30) calendar days. The *owner or operator* shall notify the Regional Office stormwater contact person (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the MS4 (provided the MS4 is not the *owner or operator* of the construction activity) in writing prior to reducing the frequency of inspections.
  - (d) For construction sites where soil disturbance activities have been shut down with partial project completion, the *qualified inspector* can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The *owner or operator* shall notify the Regional Office stormwater contact person (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the MS4 (provided the MS4 is not the *owner or operator* of the construction activity) in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the *owner or operator* shall have the *qualified inspector* perform a final inspection and certify that all disturbed areas have achieved *final stabilization*, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the “Final Stabilization” and “Post-Construction Stormwater Management Practice” certification statements on the NOT. The *owner or operator* shall then submit the completed NOT form to the address in Part II.A.1.
- iii. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization*, all points of discharge to natural surface water bodies located within, or immediately adjacent to, the property boundaries of the construction site, and all points of discharge from the construction site.

- iv. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:
  - (a) Date and time of inspection;
  - (b) Name and title of person(s) performing inspection;
  - (c) A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
  - (d) A description of the condition of the runoff at all points of discharge from the construction site. This shall include identification of any *discharges* of sediment from the construction site. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
  - (e) A description of the condition of all natural surface water bodies located within, or immediately adjacent to, the property boundaries of the construction site that receive runoff from disturbed areas. This shall include identification of any *discharges* of sediment to the surface water body;
  - (f) Identification of all erosion and sediment control practices that need repair or maintenance;
  - (g) Identification of all erosion and sediment control practices that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
  - (h) Description and sketch of areas that are disturbed at the time of the inspection and areas that have been stabilized (temporary and/or final) since the last inspection;
  - (i) Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
  - (j) Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s); and
  - (k) Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The *qualified inspector* shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.
- v. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.
- vi. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.C.2., the inspection reports shall be maintained on site with the SWPPP.

### 3.6 Description of the Structural Practices to Divert Flows

The project site is configured so that most of the offsite runoff is directed around the proposed project area. This drainage is either directed west of the system into the wooded wetland areas or east of system #2 into wetland area #3 which naturally dissipates from behind the existing barn and eventually enters the pond along Fox Road. The diversion of flows will not be required for this development.

### 3.7 Construction Phasing and Sequencing Plans

#### A. Sequence of Construction:

##### Yellow Mills Road - Solar Energy Facility:

1. Obtain all necessary local, state, and federal approvals and permits.
2. Submit notice of intent (NOI) form to NYSDEC at least 10 days before the start of construction in order to obtain coverage under General Permit No. GP-0-15-002.
3. Select an Environmental Monitor (EM) to oversee the construction, restoration and follow-up monitoring in agricultural fields. The EM is to coordinate the inspection schedule with the Ontario County Soil and Water Conservation District and/or the NYS Department of Agriculture and Markets.
4. Coordinate with the landowner to reconfigure the cattle pasture fences.
5. Notify the Town Code Enforcement Officer (CEO) at least 48 hours prior to starting construction.
6. Create Construction Entrances off of Fox Road.
7. Protect existing vegetation and sensitive environmental features (wetlands) with construction barriers. Install perimeter sediment controls.
8. Strip topsoil from access road areas and place erosion control measures at topsoil stockpiles. Stabilize with temporary seed and mulch.
9. Install Gravel Access Roads. Stabilize adjacent area with temporary seed and mulch.
10. Install perimeter fence.
11. Perform trench work for installation of underground utilities. Stabilize the area with temporary seed and mulch.
12. Install racking system, solar panels and electrical connections. Install inverter pad and auxiliary equipment.
13. Install landscape buffer.
14. Contractor shall maintain all erosion control measures until turf is established. Replace as required.
15. Remove temporary gravel areas.
16. Aerate the soil to decrease soil compaction through the area of disturbance.
17. Replace topsoil and seed all final graded areas and establish turf.
18. Once the site is completely stabilized according to NYSDEC and Town regulations, remove all temporary erosion & sediment control measures.
19. Once all requirements are met, submit Notice of Termination (NOT) form to NYSDEC to discontinue coverage of the project under GP-0-15-002.

3.8 Description of Pollution Prevention Measures to Control Construction Liter, Construction Chemicals and Debris

A. Pollution Prevention Measures (from Construction-Phase Operations other than soil disturbance):

Note: Blanks to be filled in prior to the pre-construction meeting.

1. \_\_\_\_\_ (site superintendent responsible for the day-to-day site operations) will be the spill prevention and cleanup coordinator.

2. Product Specific Practices:

The following product specific practices will be followed onsite:

- i. Petroleum Products: All onsite vehicles will be monitored for leaks and receive regular preventive maintenance to reduce the chance of leakage. Petroleum products will be stored in tightly sealed containers that are clearly labeled. Any asphalt substances used onsite will be applied according to the manufacturer's recommendations.
- ii. Fertilizers: Fertilizers used will be applied only in the minimum amounts recommended by the manufacturer and as described in part IV.A. Once applied, fertilizer will be worked into the soil to limit exposure to stormwater. Storage will be in a covered shed. The contents of any partially used bags of fertilizer will be transferred to a sealable plastic bin to avoid spills.
- iii. Paints: All containers will be tightly sealed and stored when not required for use. Excess paint will not be discharged to the storm sewer system but will be properly disposed according to manufacturers' instructions or state and local regulations.
- iv. Concrete Trucks: Concrete trucks will not be allowed to wash out or discharge surplus concrete or drum wash water on the site.
- v. Waste Disposal: All waste materials will be collected and stored in a securely lidded metal dumpster rented from \_\_\_\_\_, which is a licensed solid waste management company in \_\_\_\_\_ (city). The dumpster will meet all local and any State solid waste management regulations. All trash and construction debris from the site will be deposited in the dumpster. The dumpster will be emptied as often as necessary, and the trash will be hauled to \_\_\_\_\_ (landfill). No construction waste materials will be buried onsite. All personnel will be instructed regarding the correct procedure for waste disposal. Notices stating these practices will be posted in the office trailer. \_\_\_\_\_ (site superintendent responsible for the day-to-day site operations) will be responsible for seeing that these procedures are followed.
- vi. Hazardous Waste: All hazardous waste materials will be disposed of in the manner specified by local or State regulation or by the manufacturer. Site personnel will be instructed in these practices. \_\_\_\_\_
- vii. (Site superintendent responsible for the day-to-day site operations) will be responsible for seeing that these practices are followed.

- viii. Sanitary Waste: All sanitary waste will be collected from the portable units a minimum of three times per week by \_\_\_\_\_, a licensed sanitary waste management contractor.
- ix. Recyclable Waste: All recyclable waste (cardboard, wood etc.) shall be collected and recycled.

B. On-Site Storage of Construction and Waste Materials

1. Spill Prevention Inventory: The materials or substances listed below are expected to be present onsite during construction: (Check appropriate boxes)

<input type="checkbox"/> Concrete	<input type="checkbox"/> Detergents	<input type="checkbox"/> Roofing shingles
<input type="checkbox"/> Metal studs	<input type="checkbox"/> Paints (enamel and latex)	<input type="checkbox"/> Wood
<input type="checkbox"/> Petroleum-based products	<input type="checkbox"/> Fertilizers	<input type="checkbox"/> Tar
<input type="checkbox"/> Masonry block	<input type="checkbox"/> Cleaning solvents	<input type="checkbox"/> Other (specify)

2. Material Management Practices: The following are the management practices that will be used to reduce the risk of spills or other accidental exposure of materials and substances listed above to stormwater runoff:

- ☐ Products will be kept in original containers unless they are not re-sealable.
- ☐ Original labels and material safety data sheets will be retained; they contain important product information.
- ☐ An effort will be made to store only enough product required to do the job.
- ☐ All materials stored onsite will be stored in a neat, orderly manner in their appropriate containers and, if possible, under a roof or other enclosure and/or on blacktop.
- ☐ Products will be kept in their original containers with the original manufacturer's label.
- ☐ Substances will not be mixed with one another unless recommended by the manufacturer.
- ☐ Whenever possible, all of a product will be used up before disposing of the container.
- ☐ Manufacturer's recommendations for proper use and disposal will be followed.
- ☐ The site superintendent will inspect daily to ensure the proper use and disposal of materials onsite.



- ☐ Manufacturers' recommended methods for spill cleanup will be clearly posted and site personnel will be made aware of the procedures and the location of the information and cleanup supplies.
- ☐ Materials and equipment necessary for spill cleanup will be kept in the material storage area onsite. Equipment and materials will include but not be limited to brooms, dustpans, mops, rags, gloves, goggles, kitty litter, sand, sawdust, and plastic and metal trash containers specifically for this purpose.
- ☐ All spills will be cleaned up immediately after discovery.
- ☐ The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with a hazardous substance.
- ☐ Spills, of any size, of toxic or hazardous material will be reported to the appropriate State or local government agency.
- ☐ The spill prevention plan will be adjusted to include measures to prevent this type of spill from recurring and how to clean up the spill if there is another one. A description of the spill, what caused it, and the cleanup measures will also be included.

3.9 Description and Location of any Stormwater Discharges Associated with Industrial Activity other than Construction at the Site

This Section does not apply to this project.

3.10 Final Landscaping Plans

A. Each of the areas within the facility shall be landscaped as described below:

1. Sun and Partial Shade (Species % by Weight):

50% Kentucky Bluegrass Blend

20% Perennial Ryegrass

30% Creeping Red Fescue

2. Shade (Species % by Weight):

25% Kentucky Bluegrass Blend

20% Perennial Ryegrass

35% Creeping Red Fescue

20% Chewing Red Fescue

Seed should be applied at a rate of 5 to 6 pounds per 1,000 square feet. After seeding, each area shall be fertilized and maintained as described below.

Fertilizing (First Year) - Apply fertilizer as indicated by the soil test three to four weeks after germination (spring seedlings). If test results have not been obtained, apply 1 pound nitrogen/1,000 square feet using a complete fertilizer with a 2-1-1 or 4-1-3 ratio. Summer and early fall seedings, apply as above unless air temperatures are above 85°F for an extended period. Wait for cooler temperatures to fertilize. Late fall/ winter seedings, fertilize in spring. New seedlings should be protected from use for one full year to allow development of a dense sod with good root structure.

Maintaining Grasses - Maintain a pH of 6.0 - 7.0. Fertilize in late May to early June as follows with 10-10-10 analysis fertilizer at the rate of 10 lbs./1,000 sq. ft. and repeat in late August if sod density is not adequate. Avoid fertilizing when heat is greater than 85°F. Top dress weak sod annually in the spring, but at least once every 2 to 3 years. It is recommended to fertilize according to soil test analysis, after determining adequate topsoil depth exists. Aerate compacted or heavily used areas, like athletic fields, annually as soon as soil moisture conditions permit. Aerate area six to eight times using a spoon or hollow tine type aerator. Do not use solid spike equipment. Reseed bare and thin areas annually with original seed mix.

## SECTION 4: DRAINAGE CALCULATIONS

---

### 4.1 Existing and Proposed Condition Analyses for time of Concentrations, Runoff Rates, Volumes, and Routing Showing Methodologies Used and Supporting Calculations

#### A. Scope of Analysis:

This SWPPP applies to the Delaware River Solar, LLC Solar Energy Facility project at 466 Yellow Mills Road dated July 3, 2018 with the most recent revision date of October 21, 2019. The Hydraulic Analysis was performed to compare the site discharges from pre-to-post development conditions.

#### B. Storm Water Management System Summary:

The installation of solar energy systems are not explicitly stated in Appendix B of GP-0-15-002. David Gasper of the NYSDEC has previously provided clarification on this type of installation. If the solar panels will be constructed on post / ballast (elevated off the ground surface), the panels are spaced apart so that rain water can flow down gradient of the panel and reach the ground and the ground surface below the panels is to be well established vegetated cover then the SWPPP for this portion of the project will typically just need to address erosion and sediment controls (Section 3 of this report). If the project includes the construction of any traditional impervious areas (buildings, substation pads, gravel access roads or parking areas) those areas will need to address post-construction stormwater management controls in the SWPPP. If the construction of the solar panels will include significant changes to the existing topography that alter the pre-development hydrology, the design may have to address quantity control sizing criteria for these areas. More recently, the NYSDEC has established that using the Limited Use Pervious Access Road detail, the access roads may also be considered pervious. Utilizing these two determinations, the increase in impervious surfaces associated with this project will be equal to the square footage of the proposed concrete pads (1,065 sf = 0.024 acres).

There is no change in proposed site plan to the existing grades of the site. The amount of excavation will be limited to stripping the topsoil from the access road, equipment storage, trench and concrete pad locations. The topsoil will be replaced in the temporary construction areas at the end of construction. The array and fence posts will generally be driven into the ground which will result in little to no excavated material.

Non-structural techniques like disconnecting impervious cover and grassed filter strips can be used to address stormwater management. When non-rooftop disconnection is used to treat runoff, the following factors are to be considered:

1. *Vegetative surface must be equal to or greater than the length of the disconnected surface.* The proposed solar panels have a horizontal profile of approximately 12' and the width of the rows between the panels is about 19'.
2. *Runoff must sheet flow onto and across the vegetated areas.* The panels are to be set generally level in order for the stormwater to even runoff the edge.
3. *Disconnections should be located on gradual slopes ( $\leq$  to 5%) to maintain sheet flow.* A vast majority of the project site is less than 5% slopes. Some areas of the site are about

- 7.5%. These areas are relatively small in nature and are all hydraulically connected to areas that are less than 5%.
4. *Disconnection of impervious surfaces works the best in undisturbed soils.* Construction vehicles and equipment should avoid compacting the soil in the rows between the panels during construction.
  5. *Groundcover vegetation must be maintained in good condition in the areas receiving runoff.* The permanent stabilization plan for this project includes a meadow vegetative mixture and a maintenance schedule. Areas are protected from future compaction by the perimeter fencing.

Part III.C. Appendix B Table 1 of the SPDES GP-0-15-002 states that construction activities that disturb more than one acre of land, creates minimal impervious surface and does not alter the hydrology from pre to post development conditions are required to prepare a SWPPP that only includes erosion and sediment control practices.

The impervious concrete pads account for 0.024 acres, or 0.06% of the project area. Each concrete pad is set on a bed of compacted stone that extends 12-inches from the edge of the concrete on all sides and is at least 36-inches deep along the edge. The minimal runoff from the concrete pad will flow onto the gravel and the grassed filter strips.

The use of runoff reduction techniques in conjunction with the proposed vegetative cover allows the project site to have no increase in the amount of stormwater runoff generated. See the following pages for the drainage calculations.

There is no permanent erosion and sediment control structures proposed for this project other the application of permanent stabilization to all disturbed non-gravel surfaces and the grassed filter strips. The grass mixture should be maintained by mowing at least twice a year.

#### C. Hydrological and Hydraulic Summary:

The pre-development and post-development watersheds were modeled in the stormwater-modeling program HydroCad in order to determine runoff rates for both scenarios. The proposed project is designed to not alter the existing topography and/or hydrology.

1. Pre-Development Condition: The Pre-Development Model shows the project with a single subcatchment. All stormwater flow across the project site eventually exits the site via the culvert pipe under Fox Road near the existing pond. The project location is currently an active agricultural farm, with 91% cattle pasture, 8% hay field and 1% farmstead.
2. Post-Development Condition: The Post-Development Model adheres to the same basic layout that was used for the Pre-Development Model. Since there is minimal proposed grading the flow paths will be identical to the Pre-Development Condition. The areas of the solar arrays are described within the model as Meadow. The area under the arrays will continuously be low growing vegetation, generally mowed once or twice a year. The proposed access roads are modeled as pervious as described in Section 4.1.B with a CN value of 90.

D. Storm Water Model Results:

The following pages are the results produced by both the Pre-Development and Post-Development Conditions models.










DELAWARE RIVER SOLAR, LLC  
SOLAR ENERGY FACILITY  
~YELLOW MILLS ROAD~

## Soil Classifications

DRAWN BY:	DSM	PROJECT NO.	18.
CHECKED BY:	KES		
SCALE:	1" = 250'	DWG NO.	YY

H-	DWG. NO.
SCALE: 1" = 250'	
DATE: NOVEMBER 1, 2019	





A MAP SHOWING

DELAWARE RIVER SOLAR, LLC  
SOLAR ENERGY FACILITY  
~YELLOW MILLS ROAD~

**CHULITZ ASSOCIATES**  
ENGINEERS & LAND SURVEYORS, P.C.  
129 SOUTH UNION STREET, PO BOX 89  
SHENICROFT, NEW YORK 14559  
585-349-3750  
www.ChulitzAssociatesPC.com

Drainage Map  
Pre-Development

DRAWN BY:	DSM	PROJECT NO.	18-04
CHECKED BY:	KES		
SCALE:	1"=250'	DWG. NO.	H-2
DATE:	NOVEMBER 1, 2019		

**EX\_Yellow Mills Road Solar\_10-21-19**

Type II 24-hr 1-YEAR Rainfall=2.10"

Prepared by {enter your company name here}

Printed 10/23/2019

HydroCAD® 8.50 s/n 001110 © 2007 HydroCAD Software Solutions LLC

Page 1

**Summary for Subcatchment 1S: Existing Conditions**

Runoff = 5.04 cfs @ 12.54 hrs, Volume= 0.815 af, Depth&gt; 0.26"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs

Type II 24-hr 1-YEAR Rainfall=2.10"


Area (ac)	CN	Description
27.742	69	Pasture/grassland/range, Fair, HSG B
6.686	84	Pasture/grassland/range, Fair, HSG D
2.914	58	Meadow, non-grazed, HSG B
0.618	74	Farmsteads, HSG B
37.960	71	Weighted Average
37.960		Pervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.0	150	0.0400	0.23		<b>Sheet Flow, Sheet Flow - Pasture</b> Range n= 0.130 P2= 2.20"
4.6	420	0.0475	1.53		<b>Shallow Concentrated Flow, Overland Flow - Hill Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.2	530	0.0057	2.75	34.43	<b>Channel Flow, Channel Flow</b> Area= 12.5 sf Perim= 26.0' r= 0.48' n= 0.025 Earth, clean & winding
22.7	565	0.0035	0.41		<b>Shallow Concentrated Flow, Overland - Flat Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.0	200	0.0250	1.11		<b>Shallow Concentrated Flow, Overland Flow - Pasture</b> Short Grass Pasture Kv= 7.0 fps
44.5	1,865	Total			

### Subcatchment 1S: Existing Conditions

Hydrograph



**EX\_Yellow Mills Road Solar\_10-21-19**

Type II 24-hr 2-YEAR Rainfall=2.50"

Prepared by {enter your company name here}

Printed 10/23/2019

HydroCAD® 8.50 s/n 001110 © 2007 HydroCAD Software Solutions LLC

Page 3

**Summary for Subcatchment 1S: Existing Conditions**

Runoff = 9.47 cfs @ 12.51 hrs, Volume= 1.334 af, Depth&gt; 0.42"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs

Type II 24-hr 2-YEAR Rainfall=2.50"


Area (ac)	CN	Description
27.742	69	Pasture/grassland/range, Fair, HSG B
6.686	84	Pasture/grassland/range, Fair, HSG D
2.914	58	Meadow, non-grazed, HSG B
0.618	74	Farmsteads, HSG B
37.960	71	Weighted Average
37.960		Pervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.0	150	0.0400	0.23		<b>Sheet Flow, Sheet Flow - Pasture</b> Range n= 0.130 P2= 2.20"
4.6	420	0.0475	1.53		<b>Shallow Concentrated Flow, Overland Flow - Hill Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.2	530	0.0057	2.75	34.43	<b>Channel Flow, Channel Flow</b> Area= 12.5 sf Perim= 26.0' r= 0.48' n= 0.025 Earth, clean & winding
22.7	565	0.0035	0.41		<b>Shallow Concentrated Flow, Overland - Flat Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.0	200	0.0250	1.11		<b>Shallow Concentrated Flow, Overland Flow - Pasture</b> Short Grass Pasture Kv= 7.0 fps
44.5	1,865	Total			

**Subcatchment 1S: Existing Conditions**

Hydrograph





**EX\_Yellow Mills Road Solar\_10-21-19**

Type II 24-hr 10-YEAR Rainfall=3.70"

Prepared by {enter your company name here}

Printed 10/23/2019

HydroCAD® 8.50 s/n 001110 © 2007 HydroCAD Software Solutions LLC

Page 5

**Summary for Subcatchment 1S: Existing Conditions**

Runoff = 27.54 cfs @ 12.46 hrs, Volume= 3.341 af, Depth&gt; 1.06"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs

Type II 24-hr 10-YEAR Rainfall=3.70"


Area (ac)	CN	Description
27.742	69	Pasture/grassland/range, Fair, HSG B
6.686	84	Pasture/grassland/range, Fair, HSG D
2.914	58	Meadow, non-grazed, HSG B
0.618	74	Farmsteads, HSG B
37.960	71	Weighted Average
37.960		Pervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.0	150	0.0400	0.23		<b>Sheet Flow, Sheet Flow - Pasture</b> Range n= 0.130 P2= 2.20"
4.6	420	0.0475	1.53		<b>Shallow Concentrated Flow, Overland Flow - Hill Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.2	530	0.0057	2.75	34.43	<b>Channel Flow, Channel Flow</b> Area= 12.5 sf Perim= 26.0' r= 0.48' n= 0.025 Earth, clean & winding
22.7	565	0.0035	0.41		<b>Shallow Concentrated Flow, Overland - Flat Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.0	200	0.0250	1.11		<b>Shallow Concentrated Flow, Overland Flow - Pasture</b> Short Grass Pasture Kv= 7.0 fps
44.5	1,865	Total			

**Subcatchment 1S: Existing Conditions**

Hydrograph



**EX\_Yellow Mills Road Solar\_10-21-19**

Type II 24-hr 100-YEAR Rainfall=4.90"

Prepared by {enter your company name here}

Printed 10/23/2019

HydroCAD® 8.50 s/n 001110 © 2007 HydroCAD Software Solutions LLC

Page 7

**Summary for Subcatchment 1S: Existing Conditions**

Runoff = 49.65 cfs @ 12.44 hrs, Volume= 5.799 af, Depth&gt; 1.83"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs

Type II 24-hr 100-YEAR Rainfall=4.90"


Area (ac)	CN	Description
27.742	69	Pasture/grassland/range, Fair, HSG B
6.686	84	Pasture/grassland/range, Fair, HSG D
2.914	58	Meadow, non-grazed, HSG B
0.618	74	Farmsteads, HSG B
37.960	71	Weighted Average
37.960		Pervious Area


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.0	150	0.0400	0.23		<b>Sheet Flow, Sheet Flow - Pasture</b> Range n= 0.130 P2= 2.20"
4.6	420	0.0475	1.53		<b>Shallow Concentrated Flow, Overland Flow - Hill Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.2	530	0.0057	2.75	34.43	<b>Channel Flow, Channel Flow</b> Area= 12.5 sf Perim= 26.0' r= 0.48' n= 0.025 Earth, clean & winding
22.7	565	0.0035	0.41		<b>Shallow Concentrated Flow, Overland - Flat Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.0	200	0.0250	1.11		<b>Shallow Concentrated Flow, Overland Flow - Pasture</b> Short Grass Pasture Kv= 7.0 fps
44.5	1,865	Total			

**Subcatchment 1S: Existing Conditions**

**Hydrograph**







A MAP SHOWING


DELAWARE RIVER SOLAR, LLC  
SOLAR ENERGY FACILITY  
~YELLOW MILLS ROAD~

Soil Classifications	
Post-Development	
DRAWN BY:	DSM PROJECT NO. 18
CHECKED BY:	KES
SCALE:	1" = 250'
DATE:	NOVEMBER 1, 2019

**SCHULTZ ASSOCIATES**  
Engineers & Land Surveyors P.C.  
129 Scum Lane, Suite 14559  
Shawnee, MO 64781  
585-240-3750  
www.schultzassoc.com

H-





GRAZED  
PASTURE

FARMSTEAD  
MEADOW,  
NON  
GRAZED

A MAP SHOWING

DELAWARE RIVER SOLAR, LLC  
SOLAR ENERGY FACILITY  
~YELLOW MILLS ROAD~

**SCHULTZ ASSOCIATES**  
ENGINEERS & LAND SURVEYORS, P.C.  
129 SOUTH UNION STREET, PO BOX 89  
SHENICURPORT, NEW YORK 14559  
585-349-3750  
www.SchultzAssociatesPC.com

Drainage Map  
Post-Development

DRAWN BY:	DSM	PROJECT NO.	18-04
CHECKED BY:	KES		
SCALE:	1"=250'	DWG. NO.	H-4
DATE:	NOVEMBER 1, 2019		

**EX\_Yellow Mills Road Solar\_10-21-19**

Type II 24-hr 1-YEAR Rainfall=2.10"

Prepared by {enter your company name here}

Printed 11/6/2019

HydroCAD® 8.50 s/n 001110 © 2007 HydroCAD Software Solutions LLC

Page 1

**Summary for Subcatchment 2S: Post-Development Conditions**

Runoff = 0.76 cfs @ 12.79 hrs, Volume= 0.262 af, Depth&gt; 0.08"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs

Type II 24-hr 1-YEAR Rainfall=2.10"


Area (ac)	CN	Description
30.838	58	Meadow, non-grazed, HSG B
6.427	78	Meadow, non-grazed, HSG D
* 0.446	90	Gravel roads, HSG B
* 0.203	90	Gravel roads, HSG D
0.024	98	Paved parking & roofs
37.938	62	Weighted Average
37.914		Pervious Area
0.024		Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
8.0	100	0.0400	0.21		<b>Sheet Flow, Sheet Flow - Pasture</b> Range n= 0.130 P2= 2.20"
5.1	470	0.0475	1.53		<b>Shallow Concentrated Flow, Overland Flow - Hill Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.2	530	0.0057	2.75	34.43	<b>Channel Flow, Channel Flow</b> Area= 12.5 sf Perim= 26.0' r= 0.48' n= 0.025 Earth, clean & winding
22.7	565	0.0035	0.41		<b>Shallow Concentrated Flow, Overland - Flat Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.0	200	0.0250	1.11		<b>Shallow Concentrated Flow, Overland Flow - Pasture</b> Short Grass Pasture Kv= 7.0 fps
42.0	1,865	Total			



**Subcatchment 2S: Post-Development Conditions**

Hydrograph



**EX\_Yellow Mills Road Solar\_10-21-19**

Type II 24-hr 2-YEAR Rainfall=2.50"

Prepared by {enter your company name here}

Printed 11/6/2019

HydroCAD® 8.50 s/n 001110 © 2007 HydroCAD Software Solutions LLC

Page 3

**Summary for Subcatchment 2S: Post-Development Conditions**

Runoff = 2.58 cfs @ 12.59 hrs, Volume= 0.558 af, Depth&gt; 0.18"


Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs

Type II 24-hr 2-YEAR Rainfall=2.50"

Area (ac)	CN	Description
30.838	58	Meadow, non-grazed, HSG B
6.427	78	Meadow, non-grazed, HSG D
* 0.446	90	Gravel roads, HSG B
* 0.203	90	Gravel roads, HSG D
0.024	98	Paved parking & roofs
37.938	62	Weighted Average
37.914		Pervious Area
0.024		Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
8.0	100	0.0400	0.21		<b>Sheet Flow, Sheet Flow - Pasture</b> Range n= 0.130 P2= 2.20"
5.1	470	0.0475	1.53		<b>Shallow Concentrated Flow, Overland Flow - Hill Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.2	530	0.0057	2.75	34.43	<b>Channel Flow, Channel Flow</b> Area= 12.5 sf Perim= 26.0' r= 0.48' n= 0.025 Earth, clean & winding
22.7	565	0.0035	0.41		<b>Shallow Concentrated Flow, Overland - Flat Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.0	200	0.0250	1.11		<b>Shallow Concentrated Flow, Overland Flow - Pasture</b> Short Grass Pasture Kv= 7.0 fps
42.0	1,865	Total			

**Subcatchment 2S: Post-Development Conditions**



**EX\_Yellow Mills Road Solar\_10-21-19**

Type II 24-hr 10-YEAR Rainfall=3.70"

Prepared by {enter your company name here}

Printed 11/6/2019

HydroCAD® 8.50 s/n 001110 © 2007 HydroCAD Software Solutions LLC

Page 5

**Summary for Subcatchment 2S: Post-Development Conditions**

Runoff = 14.13 cfs @ 12.47 hrs, Volume= 1.931 af, Depth&gt; 0.61"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs


Type II 24-hr 10-YEAR Rainfall=3.70"

Area (ac)	CN	Description
30.838	58	Meadow, non-grazed, HSG B
6.427	78	Meadow, non-grazed, HSG D
* 0.446	90	Gravel roads, HSG B
* 0.203	90	Gravel roads, HSG D
0.024	98	Paved parking & roofs
37.938	62	Weighted Average
37.914		Pervious Area
0.024		Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
8.0	100	0.0400	0.21		<b>Sheet Flow, Sheet Flow - Pasture</b> Range n= 0.130 P2= 2.20"
5.1	470	0.0475	1.53		<b>Shallow Concentrated Flow, Overland Flow - Hill Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.2	530	0.0057	2.75	34.43	<b>Channel Flow, Channel Flow</b> Area= 12.5 sf Perim= 26.0' r= 0.48' n= 0.025 Earth, clean & winding
22.7	565	0.0035	0.41		<b>Shallow Concentrated Flow, Overland - Flat Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.0	200	0.0250	1.11		<b>Shallow Concentrated Flow, Overland Flow - Pasture</b> Short Grass Pasture Kv= 7.0 fps
42.0	1,865	Total			

**Subcatchment 2S: Post-Development Conditions**

Hydrograph



**EX\_Yellow Mills Road Solar\_10-21-19**

Type II 24-hr 100-YEAR Rainfall=4.90"

Prepared by {enter your company name here}

Printed 11/6/2019

HydroCAD® 8.50 s/n 001110 © 2007 HydroCAD Software Solutions LLC

Page 7

**Summary for Subcatchment 2S: Post-Development Conditions**

Runoff = 31.87 cfs @ 12.44 hrs, Volume= 3.828 af, Depth&gt; 1.21"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs

Type II 24-hr 100-YEAR Rainfall=4.90"


Area (ac)	CN	Description
30.838	58	Meadow, non-grazed, HSG B
6.427	78	Meadow, non-grazed, HSG D
* 0.446	90	Gravel roads, HSG B
* 0.203	90	Gravel roads, HSG D
0.024	98	Paved parking & roofs
37.938	62	Weighted Average
37.914		Pervious Area
0.024		Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
8.0	100	0.0400	0.21		<b>Sheet Flow, Sheet Flow - Pasture</b> Range n= 0.130 P2= 2.20"
5.1	470	0.0475	1.53		<b>Shallow Concentrated Flow, Overland Flow - Hill Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.2	530	0.0057	2.75	34.43	<b>Channel Flow, Channel Flow</b> Area= 12.5 sf Perim= 26.0' r= 0.48' n= 0.025 Earth, clean & winding
22.7	565	0.0035	0.41		<b>Shallow Concentrated Flow, Overland - Flat Pasture</b> Short Grass Pasture Kv= 7.0 fps
3.0	200	0.0250	1.11		<b>Shallow Concentrated Flow, Overland Flow - Pasture</b> Short Grass Pasture Kv= 7.0 fps
42.0	1,865	Total			

**Subcatchment 2S: Post-Development Conditions**

Hydrograph





#### 4.2 Comparison Summary of Post-Development Stormwater Runoff Conditions with Pre-Development Conditions

##### A. HydroCad Model Results for the Pre-Development Conditions:

Pre-Development Conditions	
	Peak Flow
	(cfs)
1-year storm	5.04
2-year storm	9.47
10-year storm	27.54
100-year storm	49.56

##### B. HydroCad Model Results for the Post-Development Conditions:

Post-Development Conditions	
	Peak Flow
	(cfs)
1-year storm	0.76
2-year storm	2.58
10-year storm	14.13
100-year storm	31.87

This model shows that the proposed development will not increase the amount of stormwater runoff leaving the site during all storm events. The transformation of the existing cattle pasture into a fully vegetated meadow will more than offset the increased CN associated with the proposed access drives and concrete pad.



## **SECTION 5: SPECIAL TOWN REQUIREMENTS**

---

### **5.1 Town Construction Notes**

1. This project will fall under the Town of Farmington Town Code Section 165-65.3 for Solar Photovoltaic (PV) Systems.
2. Large scale ground mounted solar PV systems require site plan approval and a special use permit.
3. Solar PV systems are subject to the minimum yard and setback requirements for the zoning district that they are located within.
4. Solar PV systems located within a residential district shall be set back an additional 120 feet from the minimum yard setback along all property lines which abut a lot or parcel of land located in the A-80 agricultural district or other residential district unless the land is being actively farmed, in this instance the setback will be 40 feet.
5. Systems located upon farmland classified as class 1 through 4 shall be allowed once it can be determined by the planning board that there is no feasible alternative.
6. The project sponsor is to hire an environmental monitor (EM) to oversee the construction, restoration and follow-up monitoring in agricultural fields.
7. Fencing and watering system associated with rotational grazing and reduction in farmland viability are to be assessed and mitigated to the greatest extent possible.
8. There shall be no cut and fill so as to reduce the risk of creating drainage problems by locating access roads along contours to the greatest extent possible. The surface of the access road shall be level with the adjacent field surface.
9. All topsoil within areas to be used for vehicle and equipment traffic, parking and equipment laydown shall be stripped.
10. No vehicles and equipment are to be allowed outside the work area without prior approval from the landowner and the EM. The work area shall be defined by the minimum area of disturbance possible within the proposed property lines.
11. When open trench is required for cable installation, topsoil stripping from the entire work area may be necessary. As a result, additional workspace may be required.
12. All topsoil stripped from work areas is to be stockpiled separately from excavated materials.
13. A maximum of 50 feet of temporary workspace is to be provided along open cut electric cable trenches for proper topsoil segregation. All topsoil shall be stockpiled immediately adjacent to the area where it was stripped and shall be used for restoration of the area.
14. Electric interconnect cables and transmission lines installed above ground shall be located outside field boundaries. All buried cables in cropland, hayland and improved pasture shall have a minimum depth of 48-inches of cover. At no time shall the depth of cover be less than 24-inches.
15. In pasture areas, it is necessary to construct temporary or permanent fences around the work areas to prevent livestock access.
16. Excess concrete used in the construction of the site shall not be buried or left on the surface in active agricultural areas.

## 5.2 Areas Disturbed by Construction / Restoration Notes

1. Agricultural areas disturbed by construction shall be decompacted to a depth of 18-inches with a deep ripper or heavy duty chisel plow. In areas where topsoil was stripped, soil decompaction should be conducted prior to topsoil replacement. Replace topsoil to original depth and restore contours. Remove all rocks 4-inches or greater from the surface. Subsoil decompaction and topsoil replacement shall be avoided after October 1 of each year. See Appendix C.
2. Regrade all access roads to allow farm equipment crossing and to restore original surface drainage patterns. Access roads within the proposed fence line are to be temporary and are to be removed after installation is complete.
3. Seed all restored agricultural areas with seed mix specified by the land owner. The entire area of the project within the fenceline will be seeded. The vegetation will either be mowed a few times a year or livestock, such as sheep, shall be employed to maintain the vegetation. The project during operation shall have full vegetative cover. The access roadway between the roadway and the fence shall remain and be removed upon decommissioning of the project.
4. All damaged surface or subsurface drainage structures are to be repaired to preconstruction conditions.
5. Following restoration remove all construction debris from the site.
6. The project sponsor is to provide a monitoring and remediation period of no less than two years. General conditions to be monitored include topsoil thickness, relative content of rock and large stones, trench settling, crop production, drainage and repair of severed drain lines.
7. All above ground solar array structures are to be removed and all areas previously used for agriculture production are to be restored and accepted by the landowner, the Soil and Water Conservation District and the State Department of Agriculture and Markets.
8. All concrete is to be removed to a depth of 48-inches below the soil surface. Underground electric lines are to be abandoned in place. Access roads in agricultural areas are to be removed unless otherwise specified by the landowner.

## **SECTION 6: MISCELLANEOUS REPORTS**

---

### **6.1 Logs of Borehole Investigations and Supporting Geotechnical Report (if applicable)**

A Geo-technical report was produced to determine the appropriate posts to use for the arrays. This report was previously provided to the town.

### **6.2 Post-Construction Maintenance Schedule**

An Operation and Maintenance Plan has been submitted to the town for their review.

#### **A. Responsible Party:**

Delaware River Solar, LLC or future owner of the Solar Energy Facility shall be responsible for maintaining the functionality of the proposed facility, including the proper maintenance of the vegetation.

#### **B. Operations and Maintenance Plan:**

See Plan developed by Delaware River Solar

(This page was intentionally left blank)



## **SECTION 7: RECORD KEEPING**

---

### **7.1 Copy of NOI Signed by SWPPP Preparer & NOI Acknowledgement Letter**

(This page was intentionally left blank)

# NOI for coverage under Stormwater General Permit for Construction Activity

version 1.19

(Submission #: 3EE-46DX-4H5H, version 1)

PRINTED ON 10/23/2019

## Summary

<b>Submission #:</b>	3EE-46DX-4H5H	<b>Date Submitted:</b>
<b>Form:</b>	NOI for coverage under Stormwater General Permit for Construction Activity version 1.19 (DRS - YELLOW MILLS ROAD SOLAR ENERGY FACILITY)	<b>Status:</b>
<b>Applicant:</b>	DAVID MATT	<b>Active Steps:</b>
<b>Reference #:</b>		
<b>Description:</b>	NOI for coverage under Stormwater General Permit for Construction Activity	

## Notes

There are currently no Submission Notes.

## Details

**Owner/Operator Information****Owner/Operator Name (Company/Private Owner/Municipality/Agency/Institution, etc.)**

DELAWARE RIVER SOLAR, LLC - OPERATOR

**Owner/Operator Contact Person Last Name (NOT CONSULTANT)**

DOLGOS

**Owner/Operator Contact Person First Name**

PETER

**Owner/Operator Mailing Address**

33 IRVING PLACE

**City**

NEW YORK CITY

**State**

NY

**Zip**

10003

**Phone**

646-998-6495

**Email**

peter.dolgos@delawareriversolar.com

**Federal Tax ID**

81-2311156

**Project Location****Project/Site Name**

DELAWARE RIVER SOLAR, LLC - SOLAR ENERGY FACILITY

**Street Address (Not P.O. Box)**

466 YELLOW MILLS ROAD

**Side of Street**

West

**City/Town/Village (THAT ISSUES BUILDING PERMIT)**

TOWN OF FARMINGTON

**State**

NY

**Zip**

14522

**County**

ONTARIO

**DEC Region**

8

**Name of Nearest Cross Street**

FOX ROAD

**Distance to Nearest Cross Street (Feet)**

0

**Project In Relation to Cross Street**

South

**Tax Map Numbers Section-Block-Parcel**

010.000-01

**Tax Map Numbers**

037.11

**1. Coordinates**

---

Provide the Geographic Coordinates for the project site. The two methods are: - Navigate to the project location on the map and obtain the XY coordinates. - The "Find Me" button will provide the lat/long for the person filling out this form. Then pan the click the map to place a marker and obtain the XY coordinates.

**Navigate to your location and click on the map to get the X,Y coordinates**

43.01623059858576,-77.26124722767258

**Project Details****2. What is the nature of this project?**

New Construction

**3. Select the predominant land use for both pre and post development conditions.**

**Pre-Development Existing Landuse**

Pasture/Open Land

**Post-Development Future Land Use**

Other

**Other**

SOLAR ARRAY

**3a. If Single Family Subdivision was selected in question 3, enter the number of subdivision lots.**

NONE PROVIDED

---

4. In accordance with the larger common plan of development or sale, enter the total project site acreage, the acreage to be area (acreage)within the disturbed area. \*\*\* ROUND TO THE NEAREST TENTH OF AN ACRE. \*\*\*

**Total Site Area (acres)**

135.4

**Total Area to be Disturbed (acres)**

1.8

**Existing Impervious Area to be Disturbed (acres)**

0

**Future Impervious Area Within Disturbed Area (acres)**

0.02

**5. Do you plan to disturb more than 5 acres of soil at any one time?**

No

---

6. Indicate the percentage (%) of each Hydrologic Soil Group(HSG) at the site.

**A (%)**

0

**B (%)**

82

**C (%)**

0

**D (%)**

18

**7. Is this a phased project?**

No

8. Enter the planned start and end dates of the disturbance activities.

**Start Date**

05/01/2020

**End Date**

10/01/2020

**9. Identify the nearest surface waterbody(ies) to which construction site runoff will discharge.**

FEDERAL WETLAND

**9a. Type of waterbody identified in question 9?**

Wetland/Federal Jurisdiction On Site (Answer 9b)

**Other Waterbody Type Off Site Description**

NONE PROVIDED

**9b. If "wetland" was selected in 9A, how was the wetland identified?**

Delineated by Consultant

**10. Has the surface waterbody(ies) in question 9 been identified as a 303(d) segment in Appendix E of GP-0-15-002?**

No

**11. Is this project located in one of the Watersheds identified in Appendix C of GP-0-15-002?**

No

**12. Is the project located in one of the watershed areas associated with AA and AA-S classified waters?**

No

If No, skip question 13.

**13. Does this construction activity disturb land with no existing impervious cover and where the Soil Slope Phase is USDA Soil Survey?**

If Yes, what is the acreage to be disturbed?



NONE PROVIDED

**14. Will the project disturb soils within a State regulated wetland or the protected 100 foot adjacent area?**

No

**15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts,**

Yes

**16. What is the name of the municipality/entity that owns the separate storm sewer system?**

TOWN OF FARMINGTON

**17. Does any runoff from the site enter a sewer classified as a Combined Sewer?**

No

**18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law?**

Yes

**19. Is this property owned by a state authority, state agency, federal government or local government?**

No

**20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Volunta**

No

---

### Required SWPPP Components

**21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with Specifications for Erosion and Sediment Control (aka Blue Book)?**

Yes

**22. Does this construction activity require the development of a SWPPP that includes the post-construction storm component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)?**

No

If you answered No in question 22, skip question 23 and the Post-construction Criteria and Post-construction

**23. Has the post-construction stormwater management practice component of the SWPPP been developed in conf Stormwater Management Design Manual?**

**24. The Stormwater Pollution Prevention Plan (SWPPP) was prepared by:**

Other

**Other**

E.I.T. UNDER THE DIRECT SUPERVISION OF A P.E.

**SWPPP Preparer**

SCHULTZ ASSOCIATES, PC

**Contact Name (Last, Space, First)**

MATT DAVID

**Mailing Address**

129 SOUTH UNION STREET

**City**

SPENCERPORT

**State**

NY

**Zip**

14559

**Phone**

585-349-3750

**Email**

DMATT@SCHULTZPC.COM

**Download SWPPP Preparer Certification Form**

Please take the following steps to prepare and upload your preparer certification form: 1) Click on the link below to download certified SWPPP preparer should sign this form 3) Scan the signed form 4) Upload the scanned document

[Download SWPPP Preparer Certification Form](#)

**Please upload the SWPPP Preparer Certification - Attachment**

NONE PROVIDED

Comment: NONE PROVIDED

---

**Erosion & Sediment Control Criteria****25. Has a construction sequence schedule for the planned management practices been prepared?**

Yes

**26. Select all of the erosion and sediment control practices that will be employed on the project site:****Temporary Structural**

Construction Road Stabilization

Dust Control

Silt Fence  
Stabilized Construction Entrance

**Biotechnical**

None

**Vegetative Measures**

Mulching  
Protecting Vegetation  
Seeding

**Permanent Structural**

None

**Other**

NONE PROVIDED

**Post-Construction Criteria**

\* IMPORTANT: Completion of Questions 27-39 is not required if response to Question 22 is No.

**27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.**

NONE PROVIDED

**27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6(" Manual (2010 version).**

**28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout). (Acre-feet)**

NONE PROVIDED

**29. Post-construction SMP Identification**

Use the Post-construction SMP Identification section to identify the RR techniques (Area Reduction), RR techniques(Volume with RRV Capacity that were used to reduce the Total WQv Required (#28). Identify the SMPs to be used by providing the to runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes | total impervious area that contributes runoff to the technique/practice. Note: Redevelopment projects shall use the Post-Con to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce 1 33a after identifying the SMPs.

**30. Indicate the Total RRv provided by the RR techniques (Area/Volume Reduction) and Standard SMPs with RRv capacity (acre-feet)**

NONE PROVIDED

**31. Is the Total RRv provided (#30) greater than or equal to the total WQv required (#28)?**

If Yes, go to question 36. If No, go to question 32.

**32. Provide the Minimum RRv required based on HSG. [Minimum RRv Required = (P) (0.95) (Ai) / 12, Ai=(s) (Aic)] (acre-feet)**

NONE PROVIDED

**32a. Is the Total RRv provided (#30) greater than or equal to the Minimum RRv Required (#32)?**

If Yes, go to question 33.

Note: Use the space provided in question #39 to summarize the specific site limitations and justification for not reducing 100% of the WQv required (#28) must also be included. If the evaluation of the specific site limitations and justification for not reducing 100% of the WQv required (#28) must also be included, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

**33. SMPs**

Use the Post-construction SMP Identification section to identify the Standard SMPs and, if applicable, the Alternative SMPs. Calculate the total WQv (=Total WQv Required in #28 - Total RRv Provided in #30). Also, provide the total impervious area that contributes to the total WQv.

NOTE: Use the Post-construction SMP Identification section to identify the SMPs used on Redevelopment projects.

**33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv capacity (acre-feet)**

NONE PROVIDED

Note: For the standard SMPs with RRv capacity, the WQv provided by each practice = the WQv calculated using the contribution provided by the practice. (See Table 3.5 in Design Manual)

**34. Provide the sum of the Total RRv provided (#30) and the WQv provided (#33a).**

NONE PROVIDED

**35. Is the sum of the RRv provided (#30) and the WQv provided (#33a) greater than or equal to the total WQv required (#28)?**

If Yes, go to question 36. If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

36. Provide the total Channel Protection Storage Volume (CPv required and provided or select waiver (#36a)

**CPv Required (acre-feet)**

NONE PROVIDED

**CPv Provided (acre-feet)**

NONE PROVIDED

**36a. The need to provide channel protection has been waived because:**

37. Provide the Overbank Flood (Qp) and Extreme Flood (Qf) control criteria or select waiver (#37a), if applic

Overbank Flood Control Criteria (Qp)

**Pre-Development (CFS)**

NONE PROVIDED

**Post-Development (CFS)**

NONE PROVIDED

Total Extreme Flood Control Criteria (Qf)

**Pre-Development (CFS)**

NONE PROVIDED

**Post-Development (CFS)**

NONE PROVIDED

**37a. The need to meet the Qp and Qf criteria has been waived because:**

38. Has a long term Operation and Maintenance Plan for the post-construction stormwater management practice(s)

**If Yes, Identify the entity responsible for the long term Operation and Maintenance**

NONE PROVIDED

**39. Use this space to summarize the specific site limitations and justification for not reducing 100% of WQv require space can also be used for other pertinent project information.**

THE PROJECT WILL CONSTRUCT A GROUND MOUNTED SOLAR PV SYSTEM ON 31.5 ACRES (FENCED AREA) OF A PARCEL. THE LAND IS CURRENTLY USED FOR CATTLE PASTURE AND HAY PRODUCTION. THE SYSTEM IS DESIGNE CONTINUED OPERATION OF THE FARMING OPERATIONS. ALL SURFACES WITHIN THE FENCED ENCLOSURE WILL

MEADOW SEED MIXTURE AND THE VEGETATION WILL BE MAINTAINED THROUGH THE LIFE OF THE SYSTEM. THE DISCONNECTED ROOFTOP DRAINAGE AS PER NYSDEC GUIDANCE. THE PROPOSED GRAVEL ACCESS DRIVES ARE GEOTEXTILE FABRIC AND WASHED 3" MINUS CLEAN STONE (NYS DOT ITEM 703-02) AND ARE TREATED AS PERVIOUS PADS USED FOR THE ELECTRICAL EQUIPMENT TOTAL 0.02 ACRES OF IMPERVIOUS SURFACE (0.02% OF THE TOTAL). IN THE RUNOFF RATES AND VOLUMES FROM THE PRE TO POST DEVELOPMENT CONDITIONS. THE DEVELOPMENT IMPERVIOUS SURFACE AND WILL NOT ALTER THE HYDROLOGY.

---

### Post-Construction SMP Identification

Runoff Reduction (RR) Techniques, Standard Stormwater Management Practices (SMPs) and Alternative Stormwater Management Practices

Identify the Post-construction SMPs to be used by providing the total impervious area that contributes runoff to each technique. For Runoff Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area for each technique/practice.

#### RR Techniques (Area Reduction)

---

Round to the nearest tenth

##### Total Contributing Acres for Conservation of Natural Area (RR-1)

NONE PROVIDED

##### Total Contributing Impervious Acres for Conservation of Natural Area (RR-1)

NONE PROVIDED

##### Total Contributing Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)

NONE PROVIDED

##### Total Contributing Impervious Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)

NONE PROVIDED

##### Total Contributing Acres for Tree Planting/Tree Pit (RR-3)

NONE PROVIDED

##### Total Contributing Impervious Acres for Tree Planting/Tree Pit (RR-3)

NONE PROVIDED

##### Total Contributing Acres for Disconnection of Rooftop Runoff (RR-4)

NONE PROVIDED

#### RR Techniques (Volume Reduction)

---

##### Total Contributing Impervious Acres for Disconnection of Rooftop Runoff (RR-4)

NONE PROVIDED

**Total Contributing Impervious Acres for Vegetated Swale (RR-5)**

NONE PROVIDED

**Total Contributing Impervious Acres for Rain Garden (RR-6)**

NONE PROVIDED

**Total Contributing Impervious Acres for Stormwater Planter (RR-7)**

NONE PROVIDED

**Total Contributing Impervious Acres for Rain Barrel/Cistern (RR-8)**

NONE PROVIDED

**Total Contributing Impervious Acres for Porous Pavement (RR-9)**

NONE PROVIDED

**Total Contributing Impervious Acres for Green Roof (RR-10)**

NONE PROVIDED

Standard SMPs with RRv Capacity

---

**Total Contributing Impervious Acres for Infiltration Trench (I-1)**

NONE PROVIDED

**Total Contributing Impervious Acres for Infiltration Basin (I-2)**

NONE PROVIDED

**Total Contributing Impervious Acres for Dry Well (I-3)**

NONE PROVIDED

**Total Contributing Impervious Acres for Underground Infiltration System (I-4)**

NONE PROVIDED

**Total Contributing Impervious Acres for Bioretention (F-5)**

NONE PROVIDED

**Total Contributing Impervious Acres for Dry Swale (O-1)**

NONE PROVIDED

Standard SMPs

---

**Total Contributing Impervious Acres for Micropool Extended Detention (P-1)**

NONE PROVIDED

**Total Contributing Impervious Acres for Wet Pond (P-2)**



NONE PROVIDED

**Total Contributing Impervious Acres for Wet Extended Detention (P-3)**

NONE PROVIDED

**Total Contributing Impervious Acres for Multiple Pond System (P-4)**

NONE PROVIDED

**Total Contributing Impervious Acres for Pocket Pond (P-5)**

NONE PROVIDED

**Total Contributing Impervious Acres for Surface Sand Filter (F-1)**

NONE PROVIDED

**Total Contributing Impervious Acres for Underground Sand Filter (F-2)**

NONE PROVIDED

**Total Contributing Impervious Acres for Perimeter Sand Filter (F-3)**

NONE PROVIDED

**Total Contributing Impervious Acres for Organic Filter (F-4)**

NONE PROVIDED

**Total Contributing Impervious Acres for Shallow Wetland (W-1)**

NONE PROVIDED

**Total Contributing Impervious Acres for Extended Detention Wetland (W-2)**

NONE PROVIDED

**Total Contributing Impervious Acres for Pond/Wetland System (W-3)**

NONE PROVIDED

**Total Contributing Impervious Acres for Pocket Wetland (W-4)**

NONE PROVIDED

**Total Contributing Impervious Acres for Wet Swale (O-2)**

NONE PROVIDED

Alternative SMPs (DO NOT INCLUDE PRACTICES BEING USED FOR PRETREATMENT ONLY)

---

**Total Contributing Impervious Area for Hydrodynamic**

NONE PROVIDED

**Total Contributing Impervious Area for Wet Vault**

NONE PROVIDED

**Total Contributing Impervious Area for Media Filter**

NONE PROVIDED

**"Other" Alternative SMP?**

NONE PROVIDED

**Total Contributing Impervious Area for "Other"**

NONE PROVIDED

Provide the name and manufacturer of the alternative SMPs (i.e. proprietary practice(s)) being used for WQv

Note: Redevelopment projects which do not use RR techniques, shall use questions 28, 29, 33 and 33a to provide required and total WQv provided for the project.

**Manufacturer of Alternative SMP**

NONE PROVIDED

**Name of Alternative SMP**

NONE PROVIDED

---

**Other Permits**

**40. Identify other DEC permits, existing and new, that are required for this project/facility.**

None

**If SPDES Multi-Sector GP, then give permit ID**

NONE PROVIDED

**If Other, then identify**

NONE PROVIDED

**41. Does this project require a US Army Corps of Engineers Wetland Permit?**

No

**If "Yes," then indicate Size of Impact, in acres, to the nearest tenth**

NONE PROVIDED

**42. If this NOI is being submitted for the purpose of continuing or transferring coverage under a general permit for construction activities, please indicate the former SPDES number assigned.**

NONE PROVIDED

---

**MS4 SWPPP Acceptance**

**43. Is this project subject to the requirements of a regulated, traditional land use control MS4?**

Yes - Please attach the MS4 Acceptance form below

If No, skip question 44

**44. Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official?**

Yes

MS4 SWPPP Acceptance Form Download

Download form from the link below. Complete, sign, and upload.

[MS4 SWPPP Acceptance Form](#)

**MS4 Acceptance Form Upload - Attachment**

NONE PROVIDED

Comment: NONE PROVIDED

### Owner/Operator Certification

Owner/Operator Certification Form Download

Download the certification form by clicking the link below. Complete, sign, scan, and upload the form.

[Owner/Operator Certification Form \(PDF, 45KB\)](#)

**Upload Owner/Operator Certification Form \* - Attachment**

NONE PROVIDED

Comment: NONE PROVIDED

#### Attachments

Date	Attachment Name	Context
None		

#### Status History

Date	User	Processing Status
None		

Processing Steps

Step Name	Assigned To/Completed By	Date
Form Submitted		
Deemed Complete	Toni Cioffi	

## 7.2 Contractor/Subcontractors; Name, Responsibilities, and Certification Statements

### **CONTRACTORS' CERTIFICATION**

The following individuals certify the following under penalty of law:

1. That they understand and agree to comply with the terms and conditions of the SWPPP for the construction site identified in such SWPPP as a condition of authorization to discharge stormwater.
2. That they also understand that the operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System (SPDES) general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards.
3. That, by signing below, they are agreeing to the following certification statement: "I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the owner or operator must comply with the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings."

1. Name (please print): \_\_\_\_\_  
**Prime or general contractor, President (or print title)**

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

\_\_\_\_\_  
For (Company Name and Address)

Responsible For: \_\_\_\_\_

2. Name (please print): \_\_\_\_\_  
**Subcontractor, President (or print title)**

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

\_\_\_\_\_  
For (Company Name and Address)

Responsible For: \_\_\_\_\_

3. Name (please print): \_\_\_\_\_

**Subcontractor, President** (or print title)

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

\_\_\_\_\_  
For (Company Name and Address)

Responsible For: \_\_\_\_\_

4. Name (please print): \_\_\_\_\_

**Subcontractor, President** (or print title)

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

\_\_\_\_\_  
For (Company Name and Address)

Responsible For: \_\_\_\_\_

5. Name (please print): \_\_\_\_\_

**Subcontractor, President** (or print title)

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

\_\_\_\_\_  
For (Company Name and Address)

Responsible For: \_\_\_\_\_

6. Name (please print): \_\_\_\_\_

**Subcontractor, President** (or print title)

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

\_\_\_\_\_  
For (Company Name and Address)

Responsible For: \_\_\_\_\_

### 7.3 Contractor/Subcontractors; Stormwater Training Cards and Numbers



(This page was intentionally left blank)

#### 7.4 Documentation from NYS-Historic Preservation Office

(This page was intentionally left blank)



## Parks, Recreation, and Historic Preservation

ANDREW M. CUOMO  
Governor

ROSE HARVEY  
Commissioner

August 29, 2018

Mr. DAVID MATT  
PROJECT ENGINEER  
SCHULTZ ASSOCIATES, P.C.  
PO BOX 89  
SPENCERPORT, NY 14559

Re: ERDA  
DELAWARE RIVER SOLAR, LLC ENERGY FACILITY  
FOX ROAD at YELLOW MILLS ROAD, FARMINGTON, NY  
18PR05606

Dear Mr. MATT:

Thank you for requesting the comments of the Office of Parks, Recreation and Historic Preservation (OPRHP). We have reviewed the project in accordance with the New York State Historic Preservation Act of 1980 (Section 14.09 of the New York Parks, Recreation and Historic Preservation Law). These comments are those of the OPRHP and relate only to Historic/Cultural resources. They do not include potential environmental impacts to New York State Parkland that may be involved in or near your project. Such impacts must be considered as part of the environmental review of the project pursuant to the State Environmental Quality Review Act (New York Environmental Conservation Law Article 8) and its implementing regulations (6 NYCRR Part 617).

Based upon this review, it is the New York State Office of Parks, Recreation and Historic Preservation's opinion that your project will have no impact on archaeological and/or historic resources listed in or eligible for the New York State and National Registers of Historic Places.

If further correspondence is required regarding this project, please be sure to refer to the OPRHP Project Review (PR) number noted above.

Sincerely,

Michael F. Lynch, P.E., AIA  
Director, Division for Historic Preservation



## 7.5 Correspondence with the NYSDEC Regarding SWPPP Guidance

(This page was intentionally left blank)

Subject: RE: Solar access road detail

From: "Scannell, Luke W (DEC)" <luke.scannell@dec.ny.gov>

Date: 11/5/2019, 11:10 AM

To: David Matt <dmatt@schultzpc.com>

David Matt,

The project would qualify for Scenario 1 except as noted in item 5 of that Scenario. "5. The project does not include the construction of any traditional impervious areas (i.e. buildings, substation pads, gravel access roads or parking areas, etc.)," The project includes concrete pads which are traditional impervious areas.

As noted at the bottom of the document, for projects that include traditional impervious areas the SWPPP must address post-construction stormwater management controls for those areas of the project.

As discussed in our phone conversation the use of an appropriately sized grass filter strip below each impervious area can remove the need for more conventional stormwater treatment for the water quality volume, runoff reduction, and channel protection volume. For this type of site it is expected that the 10 and 100 year storm event quantity controls will be shown to be unnecessary. If a filter strip is not desired any appropriate treatment practice can be used.

Let me know if you have any questions.

Regards,

Luke

---

From: David Matt <dmatt@schultzpc.com>

Sent: Tuesday, November 05, 2019 10:35 AM

To: Scannell, Luke W (DEC) <luke.scannell@dec.ny.gov>

Subject: Re: Solar access road detail

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

Luke,

Thank you for sending me the Limited Use Pervious Access Road detail last week.

As, mentioned, I am currently preparing a SWPPP for a Solar Energy Facility in Ontario County. We intend to design the system under Scenario 1 of the April 5, 2018 NYSDEC Memorandum Solar Panel Construction Stormwater Permitting / SWPPP Guidance as a project with a SWPPP that will need to address only erosion and sediment controls.

The panels, racks and vegetated ground surface are designed to meet Items 1-4.

The facility will require gravel drives to provide access to the equipment. In order to meet the requirements of Item 5 we are proposing a Limited Use Pervious Gravel Access Drive (per the provided detail). The intent is to replace temporary construction access roads with the Limited Use Pervious Access Road after construction. Deep-ripping soil restoration practices will be utilized



prior to installing the pervious road. Runoff from the drives will flow directly into a vegetated area, similar to a grass filter strip. The pervious access drives will cover 0.65 acres of the 43.11 acre project site (1.5%).

The facility will also require three (3) concrete pads for the transformers, inverters and other auxiliary equipment. The concrete pads will be 9' wide by 26.5' in length for an area of 238.5 square feet and will be located 300' - 350' apart. The pads will be placed on a crushed stone base that will extend 1.5' around the border of the pad. Runoff from the concrete pads will flow directly into a vegetated area, similar to a grass filter strip. The concrete pads and stone border will cover 0.02 acres of the 43.11 acre project site (0.06%).

The project site has been designed to ensure that the computed runoff in the pre-to-post development hydrology calculations will increase less than 5% to meet the criteria of Item 6.

This project is located within a MS4 and the SWPPP will be reviewed by the Town Engineer. I am looking for guidance to see if this design would in fact qualify for Scenario #1. I believe that the design described above would be an effective practice for stormwater management to achieve compliance with Scenario #1 and would not require post-construction stormwater management controls.

Sincerely,

David Matt, Project Engineer  
Schultz Associates Engineers and Land Surveyors, P.C.  
129 South Union Street  
Spencerport, NY 14559  
585-349-3750

On 11/1/2019 10:06 AM, Scannell, Luke W (DEC) wrote:

Dave,

You can find the limited use pervious access road detail for solar sites attached. Should you have any questions please feel free to contact me.

Regards,

**Luke W. Scannell, PhD**  
Environmental Engineer, Division of Water


**New York State Department of Environmental Conservation**  
6274 East Avon-Lima Road, Avon, NY 14414  
P: (585) 226-5427 | F: (585) 226-9485 | [Luke.Scannell@dec.ny.gov](mailto:Luke.Scannell@dec.ny.gov)

# NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION

Division of Water, Bureau of Water Permits  
625 Broadway, Albany, New York 12233-3505  
P: (518) 402-8111 | F: (518) 402-9029  
www.dec.ny.gov

## MEMORANDUM

**TO:** Regional Water Engineers

**FROM:** Robert Wither, Chief, South Permit Section 

**SUBJECT:** Solar Panel Construction Stormwater Permitting/SWPPP Guidance

**DATE:** April 5, 2018

### Issue

The Department is seeing an increase in the number of solar panel construction projects across New York State. This has resulted in an increase in the number of questions on Construction General Permit (CGP) and Stormwater Pollution Prevention Plan (SWPPP) requirements from design professionals because the current CGP (GP-0-15-002) does not include a specific reference to the SWPPP requirements for solar panel projects in Tables 1 and 2 of Appendix B. To address this issue, the Division of Water (DOW) has developed the following guidance on CGP/SWPPP requirements for the different types of solar panel projects.

### Scenario 1

The DOW considers solar panel projects designed and constructed in accordance with the following criteria to be a “*Land clearing and grading for the purposes of creating vegetated open space (i.e. recreational parks, lawns, meadows, fields)*” type project as listed in Table 1, Appendix B of the CGP. Therefore, the SWPPP for this type of project will typically just need to address erosion and sediment controls.

1. Solar panels are constructed on post or rack systems and elevated off the ground surface,
2. The panels are spaced apart so that rain water can flow off the down gradient side of the panel and continue as sheet flow across the ground surface\*,
3. For solar panels constructed on slopes, the individual rows of solar panels are generally installed along the contour so rain water sheet flows down slope\*,
4. The ground surface below the panels consist of a well-established vegetative cover (see “Final Stabilization” definition in Appendix A of the CGP),
5. The project does not include the construction of any traditional impervious areas (i.e. buildings, substation pads, gravel access roads or parking areas, etc.),
6. Construction of the solar panels will not alter the hydrology from pre-to post development conditions (see Appendix A of the CGP, for definition of “Alter the hydrology...”). Note: The design professional shall perform the necessary site assessment/hydrology analysis to make this determination.



Department of  
Environmental  
Conservation

\*Refer to Maryland's "Stormwater Design Guidance- Solar Panel Installations" attached for guidance on panel installation.

\*\*See notes below for additional criteria.

## **Scenario 2**

If the design and construction of the solar panels meets all the criteria above, except for item 6, the project will fall under the "*All other construction activities that include the construction or reconstruction of impervious area or alter the hydrology from pre-to post development conditions, and are not listed in Table 1*" project type as listed in Table 2, Appendix B of the CGP. Therefore, the SWPPP for this type of project must address post-construction stormwater practices designed in accordance with the sizing criteria in Chapter 4 of the NYS Stormwater Management Design Manual, dated January 2015 (Note: Chapter 10 for projects in NYC EOH Watershed). The Water Quality Volume (WQv)/Runoff Reduction Volume (RRv) sizing criteria can be addressed by designing and constructing the solar panels in accordance with the criteria in items 1 – 4 above, however, the quantity control sizing criteria (Cpv, Qp and Qf) from Chapter 4 (or 10) of the Design Manual must still be addressed, unless one of the waiver criteria from Chapter 4 can be applied. \*\*See notes below for additional criteria.

## **\*\* Notes**

- **Item 1:** For solar panel projects where the panels are mounted directly to the ground (i.e. no space below panel to allow for infiltration of runoff), the SWPPP must address post-construction stormwater management controls designed in accordance with the sizing criteria in Chapter 4 of the NYS Stormwater Management Design Manual, dated January 2015 (Note: Chapter 10 for projects in NYC EOH Watershed).

- **Item 5:** For solar panel projects that include the construction of traditional impervious areas (i.e. buildings, substation pads, gravel access roads or parking areas, etc.), the SWPPP must address post-construction stormwater management controls for those areas of the project. This applies to both Scenario 1 and 2 above.

cc: Carol Lamb-Lafay, BWP  
Dave Gasper, BWP

## 7.6 MS4 SWPPP Acceptance Form (if Applicable)

(This page was intentionally left blank)



Department of  
Environmental  
Conservation

NYS Department of Environmental Conservation  
Division of Water  
625 Broadway, 4th Floor  
Albany, New York 12233-3505

## MS4 Stormwater Pollution Prevention Plan (SWPPP) Acceptance Form

for

**Construction Activities Seeking Authorization Under SPDES General Permit**

\*(NOTE: Attach Completed Form to Notice Of Intent and Submit to Address Above)

### I. Project Owner/Operator Information

- |                         |                                      |
|-------------------------|--------------------------------------|
| 1. Owner/Operator Name: | DELAWARE RIVER SOLAR, LLC - OPERATOR |
| 2. Contact Person:      | PETER DOLOGOS                        |
| 3. Street Address:      | 33 IRVING PLACE                      |
| 4. City/State/Zip:      | NEW YORK, NY 10003                   |

### II. Project Site Information

- |                       |   |
|-----------------------|---|
| 5. Project/Site Name: | DELAWARE RIVER SOLAR, LLC - 466 YELLOW MILLS ROAD |
| 6. Street Address:    | 466 YELLOW MILLS ROAD                             |
| 7. City/State/Zip:    | PALMYRA, NY 14522                                 |

### III. Stormwater Pollution Prevention Plan (SWPPP) Review and Acceptance Information

- |   |
|---|
| 8. SWPPP Reviewed by:                       |
| 9. Title/Position:                          |
| 10. Date Final SWPPP Reviewed and Accepted: |

### IV. Regulated MS4 Information

- |   |   |
|---|---|
| 11. Name of MS4:                            | TOWN OF FARMINGTON                      |
| 12. MS4 SPDES Permit Identification Number: | NYR20A 110                              |
| 13. Contact Person:                         | DAN DELPRIORE, CODE ENFORCEMENT OFFICER |
| 14. Street Address:                         | 1000 COUNTY ROAD 8                      |
| 15. City/State/Zip:                         | FARMINGTON, NY 14425                    |
| 16. Telephone Number:                       | (315) 986-8197                          |

## **MS4 SWPPP Acceptance Form - continued**

### **V. Certification Statement - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative**

I hereby certify that the final Stormwater Pollution Prevention Plan (SWPPP) for the construction project identified in question 5 has been reviewed and meets the substantive requirements in the SPDES General Permit For Stormwater Discharges from Municipal Separate Storm Sewer Systems (MS4s).  
Note: The MS4, through the acceptance of the SWPPP, assumes no responsibility for the accuracy and adequacy of the design included in the SWPPP. In addition, review and acceptance of the SWPPP by the MS4 does not relieve the owner/operator or their SWPPP preparer of responsibility or liability for errors or omissions in the plan.

Printed Name:

Title/Position: CEO & STORMWATER MANAGEMENT PROGRAM COORDINATOR

Signature:

Date:

### **VI. Additional Information**

## 7.7 Revisions to SWPPP



(This page was intentionally left blank)

## 7.8 Corrective Action Log

(This page was intentionally left blank)

## 7.9 Plans Stamped by a Qualified Professional

Refer to Appendix A – Maps.

(This page was intentionally left blank)

## **SWPPP APPENDICES**

---

### Appendix A – Maps

(This page was intentionally left blank)

## **SWPPP APPENDICES**

---

### Appendix B – Qualified Inspector Form



(This page was intentionally left blank)

# TOWN OF FARMINGTON

1000 County Road #8  
Farmington, NY 14425  
(315) 986-8100

APPENDIX: **ST - 10.0**

DATE: 2019

SCALE: N.T.S.

**MRB** | group

## STORMWATER SITE OBSERVATION REPORT

(SPDES General Permit for Stormwater Discharges from Construction Activity)

Project: \_\_\_\_\_ Permit#: \_\_\_\_\_

Date: \_\_\_\_\_ Time: \_\_\_\_\_ Weather: \_\_\_\_\_ Soil Conditions: ☐ Wet ☐ Dry

Contractor: \_\_\_\_\_ Email: \_\_\_\_\_ Reviewed On Site: ☐ Yes ☐ No

Owner/Operator: \_\_\_\_\_ Email: \_\_\_\_\_ ☐ Mailbox and SWPPP Updated

Inspection Frequency: ☐ Twice a Week ☐ Weekly ☐ Monthly ☐ Follow-up ☐ Other: \_\_\_\_\_

Approximate Area Opened: \_\_\_\_\_ AC  $\pm$  Has a 5-Acre Waiver Been Issued: ☐ Yes ☐ No ☐ NA

- Are the adjacent properties negatively impacted by the proposed construction? ☐ Yes ☐ No ☐ NA
- At the discharge points of the site, are there traces of turbidity or sedimentation leaving the site? ☐ Yes ☐ No ☐ NA
- At the natural surface waterbodies located within or immediately adjacent to the project, is there evidence of impacts from the project construction? ☐ Yes ☐ No ☐ NA
- Are the public roads and site access roads being kept clean of mud and debris? ☐ Yes ☐ No ☐ NA
- Is construction site litter and debris being properly managed? ☐ Yes ☐ No ☐ NA
- Have all necessary erosion and sediment control measures been installed? ☐ Yes ☐ No ☐ NA
- Are the installed erosion and sediment control measures functioning properly? ☐ Yes ☐ No ☐ NA
- Are additional erosion control measures needed? ☐ Yes ☐ No ☐ NA
- Are there areas disturbed that should be stabilized? ☐ Yes ☐ No ☐ NA
- Are soil stockpiles in appropriate locations, properly stabilized, and/or protected? ☐ Yes ☐ No ☐ NA
- Have temporary stabilization measures, no longer needed, been removed? ☐ Yes ☐ No ☐ NA
- In regard to stormwater management, is the Contractor generally following the approved plans and sequence of construction? ☐ Yes ☐ No ☐ NA
- Have deficiencies been identified with the constructed post-construction stormwater practices? ☐ Yes ☐ No ☐ NA
- Is the concrete washout area being properly maintained and utilized? ☐ Yes ☐ No ☐ NA

Comments: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Required attachments: ☐ Sketch of Current Site Conditions ☐ Site Photographs

Are corrective actions required within 24 hours? ☐ Yes ☐ No

Signature: \_\_\_\_\_

SWT# \_\_\_\_\_

Date: \_\_\_\_\_



## **SWPPP APPENDICES**

---

### Appendix C – Soil Restoration Specification

(This page was intentionally left blank)



**New York State  
DEPARTMENT OF ENVIRONMENTAL CONSERVATION**

Division of Water

---

# **Deep-Ripping and Decompaction**

---

**April 2008**

**New York State  
Department of Environmental Conservation**

Document Prepared by:

John E. Lacey,  
Land Resource Consultant and Environmental Compliance Monitor  
(Formerly with the Division of Agricultural Protection and Development Services,  
NYS Dept. of Agriculture & Markets)

## Alternative Stormwater Management Deep-Ripping and Decompaction

### Description

The two-phase practice of 1) “Deep Ripping;” and 2) “Decompaction” (deep subsoiling), of the soil material as a step in the cleanup and restoration/landscaping of a construction site, helps mitigate the physically induced impacts of soil compression; i.e.: soil compaction or the substantial increase in the bulk density of the soil material.

Deep Ripping and Decompaction are key factors which help in restoring soil pore space and permeability for water infiltration. Conversely, the physical actions of cut-and-fill work, land grading, the ongoing movement of construction equipment and the transport of building materials throughout a site alter the architecture and structure of the soil, resulting in: the mixing of layers (horizons) of soil materials, compression of those materials and diminished soil porosity which, if left unchecked, severely impairs the soil’s water holding capacity and vertical drainage (rainfall infiltration), from the surface downward.

In a humid climate region, compaction damage on a site is virtually guaranteed over the duration of a project. Soil in very moist to wet condition when compacted, will have severely reduced permeability. Figure 1 displays the early stage of the deep-ripping phase (Note that all topsoil was stripped prior to construction access, and it remains stockpiled until the next phase – decompaction – is complete). A heavy-duty tractor is pulling a three-shank ripper on the first of several series of incrementally deepening passes through the construction access corridor's densely compressed subsoil material. Figure 2 illustrates the approximate volumetric composition of a loam surface soil when conditions are good for plant growth, with adequate natural pore space for fluctuating moisture conditions.



Fig. 1. A typical deep ripping phase of this practice, during the first in a series of progressively deeper “rips” through severely compressed subsoil.




Fig. 2. About 50% of the volume of undisturbed loam surface soil is pore space, when soil is in good condition for plant growth. Brady, 2002.



## Recommended Application of Practice

The objective of Deep Ripping and Decompaction is to effectively fracture (vertically and laterally) through the thickness of the physically compressed subsoil material (see Figure 3), restoring soil porosity and permeability and aiding infiltration to help reduce runoff. Together with topsoil stripping, the “two-phase” practice of Deep Ripping and Decompaction first became established as a “best management practice” through ongoing success on commercial farmlands affected by heavy utility construction right-of-way projects (transmission pipelines and large power lines).




Fig. 3. Construction site with significant compaction of the deep basal till subsoil extends 24 inches below this exposed cut-and-fill work surface.

Soil permeability, soil drainage and cropland productivity were restored. For broader construction application, the two-phase practice of Deep Ripping and Decompaction is best adapted to areas impacted with significant soil compaction, on contiguous open portions of large construction sites and inside long, open construction corridors used as temporary access over the duration of construction. Each mitigation area should have minimal above-and-below-ground obstructions for the easy avoidance and maneuvering of a large tractor and ripping/decompacting implements. Conversely, the complete two-phase practice is not recommended in congested or obstructed areas due to the limitations on tractor and implement movement.

## Benefits

Aggressive “deep ripping” through the compressed thickness of exposed subsoil before the replacement/respreading of the topsoil layer, followed by “decompaction,” i.e.: “sub-soiling,” through the restored topsoil layer down into the subsoil, offers the following benefits:

- Increases the project (larger size) area’s direct surface infiltration of rainfall by providing the open site’s mitigated soil condition and lowers the demand on concentrated runoff control structures
- Enhances direct groundwater recharge through greater dispersion across and through a broader surface than afforded by some runoff-control structural measures
- Decreases runoff volume generated and provides hydrologic source control
- May be planned for application in feasible open locations either alone or in

conjunction with plans for structural practices (e.g., subsurface drain line or infiltration basin) serving the same or contiguous areas

- Promotes successful long-term revegetation by restoring soil permeability, drainage and water holding capacity for healthy (rather than restricted) root-system development of trees, shrubs and deep rooted ground cover, minimizing plant drowning during wet periods and burnout during dry periods.

## Feasibility/Limitations

The effectiveness of Deep Ripping and Decompaction is governed mostly by site factors such as: the original (undisturbed) soil's hydrologic characteristics; the general slope; local weather/timing (soil moisture) for implementation; the space-related freedom of equipment/implement maneuverability (noted above in **Recommended Application of Practice**), and by the proper selection and operation of tractor and implements (explained below in **Design Guidance**). The more notable site-related factors include:

### Soil

In the undisturbed condition, each identified soil type comprising a site is grouped into one of four categories of soil hydrology, Hydrologic Soil Group A, B, C or D, determined primarily by a range of characteristics including soil texture, drainage capability when thoroughly wet, and depth to water table. The natural rates of infiltration and transmission of soil-water through the undisturbed soil layers for Group A is "high" with a low runoff potential while soils in Group B are moderate in infiltration and the transmission of soil-water with a moderate runoff potential, depending somewhat on slope. Soils in Group C have slow rates of infiltration and transmission of soil-water and a moderately high runoff potential influenced by soil texture and slope; while soils in Group D have exceptionally slow rates of infiltration and transmission of soil-water, and high runoff potential.

In Figure 4, the profile displays the undisturbed horizons of a soil in Hydrologic Soil Group C and the naturally slow rate of infiltration through the subsoil. The slow rate of infiltration begins immediately below the topsoil horizon (30 cm), due to the limited amount of macro pores, e.g.: natural subsoil fractures, worm holes and root channels. Infiltration after the construction-induced mixing and compression of such subsoil material is virtually absent; but can be restored back to this natural level with the two-phase practice of deep ripping and decompaction, followed by the permanent establishment of an appropriate, deep taproot




Fig. 4. Profile (in centimeters) displaying the infiltration test result of the natural undisturbed horizons of a soil in Hydrologic Soil Group C.

lawn/ground cover to help maintain the restored subsoil structure. Infiltration after construction-induced mixing and compression of such subsoil material can be notably rehabilitated with the Deep Ripping and Decompaction practice, which prepares the site for the appropriate long-term lawn/ground cover mix including deep taproot plants such as clover, fescue or trefoil, etc. needed for all rehabilitated soils.

Generally, soils in Hydrologic Soil Groups A and B, which respectively may include deep, well-drained, sandy-gravelly materials or deep, moderately well-drained basal till materials, are among the easier ones to restore permeability and infiltration, by deep ripping and decompaction. Among the many different soils in Hydrologic Soil Group C are those unique glacial tills having a natural fragipan zone, beginning about 12 to 18 inches (30 – 45cm), below surface. Although soils in Hydrologic Soil Group C do require a somewhat more carefully applied level of the Deep Ripping and Decompaction practice, it can greatly benefit such affected areas by reducing the runoff and fostering infiltration to a level equal to that of pre-disturbance.

Soils in Hydrologic Soil Group D typically have a permanent high water table close to the surface, influenced by a clay or other highly impervious layer of material. In many locations with clay subsoil material, the bulk density is so naturally high that heavy trafficking has little or no added impact on infiltration; and structural runoff control practices rather than Deep Ripping and Decompaction should be considered.

The information about Hydrologic Soil Groups is merely a general guideline. Site-specific data such as limited depths of cut-and-fill grading with minimal removal or translocation of the inherent subsoil materials (as analyzed in the county soil survey) or, conversely, the excavation and translocation of deeper, unconsolidated substratum or consolidated bedrock materials (unlike the analyzed subsoil horizons' materials referred to in the county soil survey) should always be taken into account.

Sites made up with significant quantities of large rocks, or having a very shallow depth to bedrock, are not conducive to deep ripping and decompaction (subsoiling); and other measures may be more practical.

### **Slope**

The two-phase application of 1) deep ripping and 2) decompaction (deep subsoiling), is most practical on flat, gentle and moderate slopes. In some situations, such as but not limited to temporary construction access corridors, inclusion areas that are moderately steep along a project's otherwise gentle or moderate slope may also be deep ripped and decompacted. For limited instances of moderate steepness on other projects, however, the post-construction land use and the relative alignment of the potential ripping and decompaction work in relation to the lay of the slope should be reviewed for safety and practicality. In broad construction areas predominated by moderately steep or steep slopes, the practice is generally not used.

### **Local Weather/Timing/Soil Moisture**

Effective fracturing of compressed subsoil material from the exposed work surface, laterally and vertically down through the affected zone is achieved only when the soil material is moderately dry to moderately moist. Neither one of the two-phases, deep ripping nor decompaction (deep

subsoiling), can be effectively conducted when the soil material (subsoil or replaced topsoil) is in either a “plastic” or “liquid” state of soil consistency. Pulling the respective implements legs through the soil when it is overly moist only results in the “slicing and smearing” of the material or added “squeezing and compression” instead of the necessary fracturing. Ample drying time is needed for a “rippable” soil condition not merely in the material close to the surface, but throughout the material located down to the bottom of the physically compressed zone of the subsoil.

The “poor man’s Atterberg field test” for soil plasticity is a simple “hand-roll” method used for quick, on-site determination of whether or not the moisture level of the affected soil material is low enough for: effective deep ripping of subsoil; respreading of topsoil in a friable state; and final decompaction (deep subsoiling). Using a sample of soil material obtained from the planned bottom depth of ripping, e.g.: 20 - 24 inches below exposed subsoil surface, the sample is hand rolled between the palms down to a 1/8-inch diameter thread. (Use the same test for stored topsoil material before respreading on the site.) If the respective soil sample crumbles apart in segments no greater than 3/8 of an inch long, by the time it is rolled down to 1/8 inch diameter, it is low enough in moisture for deep ripping (or topsoil replacement), and decompaction. Conversely, as shown in Figure 5, if the rolled sample stretches out in increments greater than 3/8 of an inch long before crumbling, it is in a “plastic” state of soil consistency and is too wet for subsoil ripping (as well as topsoil replacement) and final decompaction.



Fig. 5. Augered from a depth of 19 inches below the surface of the replaced topsoil, this subsoil sample was hand rolled to a 1/8-inch diameter. The test shows the soil at this site stretches out too far without crumbling; it indicates the material is in a plastic state of consistence, too wet for final decompaction (deep subsoiling) at this time.

## Design Guidance

Beyond the above-noted site factors, a vital requirement for the effective Deep Ripping and Decompaction (deep subsoiling), is implementing the practice in its distinct, two-phase process:

- 1) Deep rip the affected thickness of exposed subsoil material (see Figure 10 and 11), aggressively fracturing it before the protected topsoil is reapplied on the site (see Figure 12); and
- 2) Decompact (deep subsoil), simultaneously through the restored topsoil layer and the upper half of the affected subsoil (Figure 13). The second phase, “decompaction,” mitigates the partial recompaction which occurs during the heavy process of topsoil spreading/grading. Prior to deep ripping and decompacting the site, all construction activity, including construction equipment and material storage, site cleanup and trafficking (Figure 14), should be finished; and the site closed off to further disturbance. Likewise, once the practice is underway and the area’s soil permeability and



rainfall infiltration are being restored, a policy limiting all further traffic to permanent travel lanes is maintained.

The other critical elements, outlined below, are: using the proper implements (deep, heavy-duty rippers and subsoilers), and ample pulling-power equipment (tractors); and conducting the practice at the appropriate speed, depth and pattern(s) of movement.

Note that an appropriate plan for the separate practice of establishing a healthy perennial ground cover, with deep rooting to help maintain the restored soil structure, should be developed in advance. This may require the assistance of an agronomist or landscape horticulturist.

### Implements

Avoid the use of all undersize implements. The small-to-medium, light-duty tool will, at best, only “scarify” the uppermost surface portion of the mass of compacted subsoil material. The term “chisel plow” is commonly but incorrectly applied to a broad range of implements. While a few may be adapted for the moderate subsoiling of non-impacted soils, the majority are less durable and used for only lighter land-fitting (see Figure 6).



Fig. 6. A light duty chisel implement, not adequate for either the deep ripping or decompaction (deep subsoiling) phase.



Fig. 7. One of several variations of an agricultural ripper. This unit has long, rugged shanks mounted on a steel V-frame for deep, aggressive fracturing through Phase 1.

Use a “heavy duty” agricultural-grade, deep ripper (see Figures 7,9,10 and 11) for the first phase: the lateral and vertical fracturing of the mass of exposed and compressed subsoil, down and through, to the bottom of impact, prior to the replacement of the topsoil layer. (Any oversize rocks which are uplifted to the subsoil surface during the deep ripping phase are picked and removed.) Like the heavy-duty class of implement for the first phase, the decompaction (deep subsoiling) of Phase 2 is conducted with the heavy-duty version of the deep subsoiler. More preferable is the angled-leg variety of deep subsoiler (shown in Figures 8 and 13). It minimizes the inversion of the subsoil and topsoil layers while laterally and vertically fracturing the upper half of the previously ripped subsoil layer and all of the topsoil layer by delivering a momentary, wave-like “lifting and shattering” action up through the soil layers as it is pulled.

### **Pulling-Power of Equipment**

Use the following rule of thumb for tractor horsepower (hp) whenever deep ripping and decompacting a significantly impacted site: For both types of implement, have at least 40 hp of tractor pull available for each mounted shank/ leg.

Using the examples of a 3-shank and a 5-shank implement, the respective tractors should have 120 and 200 hp available for fracturing down to the final depth of 20-to-24 inches per phase. Final depth for the deep ripping in Phase 1 is achieved incrementally by a progressive series of passes (see Depth and Patterns of Movement, below); while for Phase 2, the full operating depth of the deep subsoiler is applied from the beginning.

The operating speed for pulling both types of implement should not exceed 2 to 3 mph. At this slow and managed rate of operating speed, maximum functional performance is sustained by the tractor and the implement performing the soil fracturing. Referring to Figure 8, the implement is the 6-leg version of the deep angled-leg subsoiler. Its two outside legs are “chained up” so that only four legs will be engaged (at the maximum depth), requiring no less than 160 hp, (rather than 240 hp) of pull. The 4-wheel drive, articulated-frame tractor in Figure 8 is 174 hp. It will be decompacting this unobstructed, former construction access area simultaneously through 11 inches of replaced topsoil and the upper 12 inches of the previously deep-ripped subsoil. In constricted areas of Phase 1) Deep Ripping, a medium-size tractor with adequate hp, such as the one in Figure 9 pulling a 3-shank deep ripper, may be more maneuverable.

Some industrial-grade variations of ripping implements are attached to power graders and bulldozers. Although highly durable, they are generally not recommended. Typically, the shanks or “teeth” of these rippers are too short and stout; and they are mounted too far apart to achieve the well-distributed type of lateral and vertical fracturing of the soil materials necessary to restore soil permeability and infiltration. In addition, the power graders and bulldozers, as pullers, are far less maneuverable for turns and patterns than the tractor.



Fig. 8. A deep, angled-leg subsoiler, ideal for Phase 2 decompaction of after the topsoil layer is graded on top of the ripped subsoil.



Fig. 9. This medium tractor is pulling a 3-shank deep ripper. The severely compacted construction access corridor is narrow, and the 120 hp tractor is more maneuverable for Phase 1 deep ripping (subsoil fracturing), here.

## Depth and Patterns of Movement

As previously noted both Phase 1 Deep Ripping through significantly compressed, exposed subsoil and Phase 2 Decomposition (deep subsoiling) through the replaced topsoil and upper subsoil need to be performed at maximum capable depth of each implement. With an implement's guide wheels attached, some have a "normal" maximum operating depth of 18 inches, while others may go deeper. In many situations, however, the tractor/implement operator must first remove the guide wheels and other non essential elements from the implement. This adapts the ripper or the deep subsoiler for skillful pulling with its frame only a few inches above surface, while the shanks or legs, fracture the soil material 20-to-24 inches deep.

There may be construction sites where the depth of the exposed subsoil's compression is moderate, e.g.: 12 inches, rather than deep. This can be verified by using a  $\frac{3}{4}$  inch cone penetrometer and a shovel to test the subsoil for its level of compaction, incrementally, every three inches of increasing depth. Once the full thickness of the subsoil's compacted zone is finally "pieced" and there is a significant drop in the psi measurements of the soil penetrometer, the depth/thickness of compaction is determined. This is repeated at several representative locations of the construction site. If the thickness of the site's subsoil compaction is verified as, for example, ten inches, then the Phase 1 Deep Ripping can be correspondingly reduced to the implement's minimum operable depth of 12 inches. However, the Phase 2 simultaneous Decomposition (subsoiling) of an 11 inch thick layer of replaced topsoil and the upper subsoil should run at the subsoiling implements full operating depth.



Fig. 10. An early pass with a 3-shank deep ripper penetrating only 8 inches into this worksite's severely compressed subsoil.



Fig. 11. A repeat run of the 3-shank ripper along the same patterned pass area as Fig. 9; here, incrementally reaching 18 of the needed 22 inches of subsoil fracture.

Typically, three separate series (patterns) are used for both the Phase 1 Deep Ripping and the Phase 2 Decomposition on significantly compacted sites. For Phase 1, each series begins with a moderate depth of rip and, by repeat-pass, continues until full depth is reached. Phase 2 applies the full depth of Decomposition (subsoiling), from the beginning.

Every separate series (pattern) consists of parallel, forward-and-return runs, with each progressive



pass of the implement's legs or shanks evenly staggered between those from the previous pass. This compensates for the shank or leg-spacing on the implement, e.g., with 24-to-30 inches between each shank or leg. The staggered return pass ensures lateral and vertical fracturing actuated every 12 to 15 inches across the densely compressed soil mass.

### **Large, Unobstructed Areas**

For larger easy areas, use the standard patterns of movement:

- The first series (pattern) of passes is applied lengthwise, parallel with the longest spread of the site; gradually progressing across the site's width, with each successive pass.
- The second series runs obliquely, crossing the first series at an angle of about 45 degrees.
- The third series runs at right angle (or 90 degrees), to the first series to complete the fracturing and shattering on severely compacted sites, and avoid leaving large unbroken blocks of compressed soil material. (In certain instances, the third series may be optional, depending on how thoroughly the first two series loosen the material and eliminate large chunks/blocks of material as verified by tests with a  $\frac{3}{4}$ -inch cone penetrometer.)



Fig. 12. Moderately dry topsoil is being replaced on the affected site now that Phase 1 deep ripping of the compressed subsoil is complete.



Fig. 13. The same deep, angled-leg subsoiler shown in Fig. 7 is engaged at maximum depth for Phase 2, decompaction (deep soiling), of the replaced topsoil and the upper subsoil materials.

### **Corridors**

In long corridors of limited width and less maneuverability than larger sites, e.g.: along compacted areas used as temporary construction access, a modified series of pattern passes are used.

- First, apply the same initial lengthwise, parallel series of passes described above.



- A second series of passes makes a broad “S” shaped pattern of rips, continually and gradually alternating the “S” curves between opposite edges inside the compacted corridor.
- The third and final series again uses the broad, alternating S pattern, but it is “flip-flopped” to continually cross the previous S pattern along the corridor’s centerline. This final series of the S pattern curves back along the edge areas skipped by the second series.

## Maintenance and Cost

Once the two-phase practice of Deep Ripping and Decompaction is completed, two items are essential for maintaining a site’s soil porosity and permeability for infiltration. They are: planting and maintaining the appropriate ground cover with deep roots to maintain the soil structure (see Figure 15); and keeping the site free of traffic or other weight loads.

Note that site-specific choice of an appropriate vegetative ground-cover seed mix, including the proper seeding ratio of one or more perennial species with a deep taproot system and the proper amount of lime and soil nutrients (fertilizer mix) adapted to the soil-needs, are basic to the final practice of landscaping, i.e: surface tillage, seeding/planting/fertilizing and culti-packing or mulching is applied. The "maintenance" of an effectively deep-ripped and decompacted area is generally limited to the successful perennial (long-term) landscape ground cover; as long as no weight-bearing force of soil compaction is applied.



Fig. 14. The severely compacted soil of a temporary construction yard used daily by heavy equipment for four months; shown before deep ripping, topsoil replacement, and decompaction.



Fig. 15. The same site as Fig. 14 after deep ripping of the exposed subsoil, topsoil replacement, decompaction through the topsoil and upper subsoil and final surface tillage and revegetation to maintain soil permeability and infiltration.

The Deep Ripping and Decompaction practice is, by necessity, more extensive than periodic subsoiling of farmland. The cost of deep ripping and decompacting (deep subsoiling), will vary according to the depth and severity of soil-material compression and the relative amount of tractor and implement time that is required. In some instances, depending on open maneuverability, two-to-three acres of compacted project area may be deep-ripped in one day. In other situations of more severe compaction and - or less maneuverability, as little as one acre may be fully ripped in a day. Generally, if the Phase 1) Deep Ripping is fully effective, the Phase 2) Decompaction should be completed in  $\frac{2}{3}$  to  $\frac{3}{4}$  of the time required for Phase 1.

Using the example of two acres of Phase 1) Deep Ripping in one day, at \$1800 per day, the net cost is \$900 per acre. If the Phase 2) Decompacting or deep subsoiling takes  $\frac{3}{4}$  the time as Phase 1, it costs \$675 per acre for a combined total of \$1575 per acre to complete the practice (these figures do not include the cost of the separate practice of topsoil stripping and replacement). Due to the many variables, it must be recognized that cost will be determined by the specific conditions or constraints of the site and the availability of proper equipment.

## Resources

### Publications:

- American Society of Agricultural Engineers. 1971. *Compaction of Agricultural Soils*. ASAE.
- Brady, N.C., and R.R. Weil. 2002. *The Nature and Properties of Soils*. 13<sup>th</sup> ed. Pearson Education, Inc.
- Baver, L.D. 1948. *Soil Physics*. John Wiley & Sons.
- Carpachi, N. 1987 (1995 fifth printing). *Excavation and Grading Handbook, Revised*. 2<sup>nd</sup> ed. Craftsman Book Company
- Ellis, B. (Editor). 1997. *Safe & Easy Lawn Care: The Complete Guide to Organic Low Maintenance Lawn*. Houghton Mifflin.
- Harpstead, M.I., T.J. Sauer, and W.F. Bennett. 2001. *Soil Science Simplified*. 4<sup>th</sup> ed. Iowa State University Press.
- Magdoff, F., and H. van Es. 2000. *Building Soils for Better Crops*. 2<sup>nd</sup> ed. Sustainable Agricultural Networks
- McCarthy, D.F. 1993. *Essentials of Soil Mechanics and Foundations, Basic Geotechnics* 4<sup>th</sup> ed. Regents/Prentice Hall.
- Plaster, E.J. 1992. *Soil Science & Management*. 3<sup>rd</sup> ed. Delmar Publishers.
- Union Gas Limited, Ontario, Canada. 1984. *Rehabilitation of Agricultural Lands, Dawn-Kerwood Loop Pipeline; Technical Report*. Ecological Services for Planning, Ltd.; Robinson, Merritt & Devries, Ltd. and Smith, Hoffman Associates, Ltd.
- US Department of Agriculture in cooperation with Cornell University Agricultural Experiment Station. Various years. *Soil Survey of (various names) County, New York*. USDA.

### Internet Access:

- Examples of implements:  
V-Rippers. Access by internet search of *John Deere Ag -New Equipment for 915* (larger-frame model) *V-Rippe*; and, *for 913* (smaller-frame model) *V-Ripper*. Deep, angled-leg subsoiler. Access by internet search of: *Bigham Brothers Shear Bolt Paratill-Subsoiler*.  
[http://salesmanual.deere.com/sales/salesmanual/en\\_NA/primary\\_tillage/2008/feature/rippers/915v\\_pattern\\_frame.html?sbu=ag&link=prodcut](http://salesmanual.deere.com/sales/salesmanual/en_NA/primary_tillage/2008/feature/rippers/915v_pattern_frame.html?sbu=ag&link=prodcut) Last visited March 08.
- Soils data of USDA Natural Resources Conservation Service. *NRCS Web Soil Survey*.  
<http://websoilsurvey.nrcs.usda.gov/app/> and *USDA-NRCS Official Soil Series Descriptions; View by Name*. <http://ortho.ftw.nrcs.usda.gov/cgi-bin/osd/osdname.cgi> . Last visited Jan. 08.
- Soil penetrometer information. Access by internet searches of: *Diagnosing Soil Compaction using a Penetrometer (soil compaction tester)*, PSU Extension; as well as *Dickey-john Soil Compaction Tester*.  
<http://www.dickey-johnproducts.com/pdf/SoilCompactionTest.pdf> and <http://cropsoil.psu.edu/Extension/Facts/uc178pdf> Last visited Sept. 07

## **SWPPP APPENDICES**

---

Appendix D – General Permit GP-0-20-001





Department of  
Environmental  
Conservation

NEW YORK STATE  
DEPARTMENT OF ENVIRONMENTAL CONSERVATION

SPDES GENERAL PERMIT  
FOR STORMWATER DISCHARGES

From

**CONSTRUCTION ACTIVITY**

Permit No. GP- 0-20-001

Issued Pursuant to Article 17, Titles 7, 8 and Article 70  
of the Environmental Conservation Law

Effective Date: January 29, 2020

Expiration Date: January 28, 2025

John J. Ferguson

Chief Permit Administrator



Authorized Signature

1-23-20  
Date

Address: NYS DEC  
Division of Environmental Permits  
625 Broadway, 4th Floor  
Albany, N.Y. 12233-1750

## PREFACE

Pursuant to Section 402 of the Clean Water Act (“CWA”), stormwater *discharges* from certain *construction activities* are unlawful unless they are authorized by a *National Pollutant Discharge Elimination System (“NPDES”)* permit or by a state permit program. New York administers the approved State Pollutant Discharge Elimination System (SPDES) program with permits issued in accordance with the New York State Environmental Conservation Law (ECL) Article 17, Titles 7, 8 and Article 70.

An *owner or operator* of a *construction activity* that is eligible for coverage under this permit must obtain coverage prior to the *commencement of construction activity*. Activities that fit the definition of “*construction activity*”, as defined under 40 CFR 122.26(b)(14)(x), (15)(i), and (15)(ii), constitute construction of a *point source* and therefore, pursuant to ECL section 17-0505 and 17-0701, the *owner or operator* must have coverage under a SPDES permit prior to *commencing construction activity*. The *owner or operator* cannot wait until there is an actual *discharge* from the *construction site* to obtain permit coverage.

**\*Note: The italicized words/phrases within this permit are defined in Appendix A.**

**NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM  
CONSTRUCTION ACTIVITIES**

**Table of Contents**

Part 1. PERMIT COVERAGE AND LIMITATIONS .....	1
A. Permit Application .....	1
B. Effluent Limitations Applicable to Discharges from Construction Activities .....	1
C. Post-construction Stormwater Management Practice Requirements .....	4
D. Maintaining Water Quality .....	8
E. Eligibility Under This General Permit.....	9
F. Activities Which Are Ineligible for Coverage Under This General Permit .....	9
Part II. PERMIT COVERAGE .....	12
A. How to Obtain Coverage .....	12
B. Notice of Intent (NOI) Submittal .....	13
C. Permit Authorization.....	13
D. General Requirements For Owners or Operators With Permit Coverage .....	15
E. Permit Coverage for Discharges Authorized Under GP-0-15-002.....	17
F. Change of Owner or Operator .....	17
Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP) .....	18
A. General SWPPP Requirements .....	18
B. Required SWPPP Contents .....	20
C. Required SWPPP Components by Project Type.....	24
Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS .....	24
A. General Construction Site Inspection and Maintenance Requirements .....	24
B. Contractor Maintenance Inspection Requirements .....	24
C. Qualified Inspector Inspection Requirements .....	25
Part V. TERMINATION OF PERMIT COVERAGE .....	29
A. Termination of Permit Coverage .....	29
Part VI. REPORTING AND RETENTION RECORDS .....	31
A. Record Retention .....	31
B. Addresses .....	31
Part VII. STANDARD PERMIT CONDITIONS.....	31
A. Duty to Comply.....	31
B. Continuation of the Expired General Permit.....	32
C. Enforcement.....	32
D. Need to Halt or Reduce Activity Not a Defense.....	32
E. Duty to Mitigate .....	33
F. Duty to Provide Information.....	33
G. Other Information .....	33
H. Signatory Requirements.....	33
I. Property Rights .....	35
J. Severability.....	35



K.	Requirement to Obtain Coverage Under an Alternative Permit.....	35
L.	Proper Operation and Maintenance .....	36
M.	Inspection and Entry .....	36
N.	Permit Actions .....	37
O.	Definitions .....	37
P.	Re-Opener Clause .....	37
Q.	Penalties for Falsification of Forms and Reports.....	37
R.	Other Permits .....	38
APPENDIX A – Acronyms and Definitions .....		39
Acronyms.....		39
Definitions.....		40
APPENDIX B – Required SWPPP Components by Project Type .....		48
Table 1.....		48
Table 2.....		50
APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal.....		52
APPENDIX D – Watersheds with Lower Disturbance Threshold .....		58
APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s) .....		59
APPENDIX F – List of NYS DEC Regional Offices .....		65

## Part 1. PERMIT COVERAGE AND LIMITATIONS

### A. Permit Application

This permit authorizes stormwater *discharges* to *surface waters of the State* from the following *construction activities* identified within 40 CFR Parts 122.26(b)(14)(x), 122.26(b)(15)(i) and 122.26(b)(15)(ii), provided all of the eligibility provisions of this permit are met:

1. *Construction activities* involving soil disturbances of one (1) or more acres; including disturbances of less than one acre that are part of a *larger common plan of development or sale* that will ultimately disturb one or more acres of land; excluding *routine maintenance activity* that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility;
2. *Construction activities* involving soil disturbances of less than one (1) acre where the Department has determined that a *SPDES* permit is required for stormwater *discharges* based on the potential for contribution to a violation of a *water quality standard* or for significant contribution of *pollutants* to *surface waters of the State*.
3. *Construction activities* located in the watershed(s) identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

### B. Effluent Limitations Applicable to Discharges from Construction Activities

*Discharges* authorized by this permit must achieve, at a minimum, the effluent limitations in Part I.B.1. (a) – (f) of this permit. These limitations represent the degree of effluent reduction attainable by the application of best practicable technology currently available.

1. Erosion and Sediment Control Requirements - The *owner or operator* must select, design, install, implement and maintain control measures to *minimize* the *discharge of pollutants* and prevent a violation of the *water quality standards*. The selection, design, installation, implementation, and maintenance of these control measures must meet the non-numeric effluent limitations in Part I.B.1.(a) – (f) of this permit and be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, using sound engineering judgment. Where control measures are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must include in the *Stormwater Pollution Prevention Plan* (“SWPPP”) the reason(s) for the

deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

- a. **Erosion and Sediment Controls.** Design, install and maintain effective erosion and sediment controls to *minimize* the *discharge of pollutants* and prevent a violation of the *water quality standards*. At a minimum, such controls must be designed, installed and maintained to:
- (i) *Minimize* soil erosion through application of runoff control and soil stabilization control measure to *minimize pollutant discharges*;
  - (ii) Control stormwater *discharges*, including both peak flowrates and total stormwater volume, to *minimize* channel and *streambank* erosion and scour in the immediate vicinity of the *discharge* points;
  - (iii) *Minimize* the amount of soil exposed during *construction activity*;
  - (iv) *Minimize* the disturbance of *steep slopes*;
  - (v) *Minimize* sediment *discharges* from the site;
  - (vi) Provide and maintain *natural buffers* around surface waters, direct stormwater to vegetated areas and maximize stormwater infiltration to reduce *pollutant discharges*, unless *infeasible*;
  - (vii) *Minimize* soil compaction. Minimizing soil compaction is not required where the intended function of a specific area of the site dictates that it be compacted;
  - (viii) Unless *infeasible*, preserve a sufficient amount of topsoil to complete soil restoration and establish a uniform, dense vegetative cover; and
  - (ix) *Minimize* dust. On areas of exposed soil, *minimize* dust through the appropriate application of water or other dust suppression techniques to control the generation of pollutants that could be discharged from the site.
- b. **Soil Stabilization.** In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within fourteen (14) days from the date the current soil disturbance activity ceased. For construction sites that *directly discharge* to one of the 303(d) segments

listed in Appendix E or is located in one of the watersheds listed in Appendix C, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. See Appendix A for definition of *Temporarily Ceased*.

- c. **Dewatering.** *Discharges from dewatering activities, including discharges from dewatering of trenches and excavations, must be managed by appropriate control measures.*
- d. **Pollution Prevention Measures.** Design, install, implement, and maintain effective pollution prevention measures to *minimize the discharge of pollutants* and prevent a violation of the *water quality standards*. At a minimum, such measures must be designed, installed, implemented and maintained to:
  - (i) *Minimize the discharge of pollutants from equipment and vehicle washing, wheel wash water, and other wash waters. This applies to washing operations that use clean water only. Soaps, detergents and solvents cannot be used;*
  - (ii) *Minimize the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste, hazardous and toxic waste, and other materials present on the site to precipitation and to stormwater. Minimization of exposure is not required in cases where the exposure to precipitation and to stormwater will not result in a discharge of pollutants, or where exposure of a specific material or product poses little risk of stormwater contamination (such as final products and materials intended for outdoor use) ; and*
  - (iii) *Prevent the discharge of pollutants from spills and leaks and implement chemical spill and leak prevention and response procedures.*
- e. **Prohibited Discharges.** The following *discharges* are prohibited:
  - (i) *Wastewater from washout of concrete;*
  - (ii) *Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds and other construction materials;*

- (iii) Fuels, oils, or other *pollutants* used in vehicle and equipment operation and maintenance;
  - (iv) Soaps or solvents used in vehicle and equipment washing; and
  - (v) Toxic or hazardous substances from a spill or other release.
- f. Surface Outlets. When discharging from basins and impoundments, the outlets shall be designed, constructed and maintained in such a manner that sediment does not leave the basin or impoundment and that erosion at or below the outlet does not occur.

### **C. Post-construction Stormwater Management Practice Requirements**

1. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must select, design, install, and maintain the practices to meet the *performance criteria* in the New York State Stormwater Management Design Manual (“Design Manual”), dated January 2015, using sound engineering judgment. Where post-construction stormwater management practices (“SMPs”) are not designed in conformance with the *performance criteria* in the Design Manual, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
2. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must design the practices to meet the applicable *sizing criteria* in Part I.C.2.a., b., c. or d. of this permit.

#### **a. Sizing Criteria for New Development**

- (i) Runoff Reduction Volume (“RRv”): Reduce the total Water Quality Volume (“WQv”) by application of RR techniques and standard SMPs with RRv capacity. The total WQv shall be calculated in accordance with the criteria in Section 4.2 of the Design Manual.
- (ii) Minimum RRv and Treatment of Remaining Total WQv: Construction activities that cannot meet the criteria in Part I.C.2.a.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or standard SMP with RRv capacity unless infeasible. The specific site limitations that prevent the reduction of 100% of the WQv shall be documented in the SWPPP.

For each impervious area that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered infeasible.

**In no case shall the runoff reduction achieved from the newly constructed impervious areas be less than the Minimum RRv as calculated using the criteria in Section 4.3 of the Design Manual.**

The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (“Cpv”): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
  - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
  - (2) The site discharges directly to tidal waters, or fifth order or larger streams.
- (iv) *Overbank* Flood Control Criteria (“Qp”): Requires storage to attenuate the post-development 10-year, 24-hour peak discharge rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
  - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria (“Qf”): Requires storage to attenuate the post-development 100-year, 24-hour peak discharge rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
  - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.

**b. Sizing Criteria for New Development in Enhanced Phosphorus Removal Watershed**

- (i) Runoff Reduction Volume (RRv): Reduce the total Water Quality Volume (WQv) by application of RR techniques and standard SMPs with RRv capacity. The total WQv is the runoff volume from the 1-year, 24 hour design storm over the post-developed watershed and shall be

calculated in accordance with the criteria in Section 10.3 of the Design Manual.

- (ii) Minimum RRv and Treatment of Remaining Total WQv: *Construction activities* that cannot meet the criteria in Part I.C.2.b.(i) of this permit due to *site limitations* shall direct runoff from all newly constructed *impervious areas* to a RR technique or standard SMP with RRv capacity unless *infeasible*. The specific *site limitations* that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each *impervious area* that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered *infeasible*.

**In no case shall the runoff reduction achieved from the newly constructed *impervious areas* be less than the Minimum RRv as calculated using the criteria in Section 10.3 of the Design Manual.** The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (Cpv): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
  - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
  - (2) The site *discharges* directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria (Qp): Requires storage to attenuate the post-development 10-year, 24-hour peak *discharge* rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
  - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria (Qf): Requires storage to attenuate the post-development 100-year, 24-hour peak *discharge* rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
  - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.

### c. Sizing Criteria for Redevelopment Activity

- (i) Water Quality Volume (WQv): The WQv treatment objective for *redevelopment activity* shall be addressed by one of the following options. *Redevelopment activities* located in an Enhanced Phosphorus Removal Watershed (see Part III.B.3. and Appendix C of this permit) shall calculate the WQv in accordance with Section 10.3 of the Design Manual. All other *redevelopment activities* shall calculate the WQv in accordance with Section 4.2 of the Design Manual.
  - (1) Reduce the existing *impervious cover* by a minimum of 25% of the total disturbed, *impervious area*. The Soil Restoration criteria in Section 5.1.6 of the Design Manual must be applied to all newly created pervious areas, or
  - (2) Capture and treat a minimum of 25% of the WQv from the disturbed, *impervious area* by the application of standard SMPs; or reduce 25% of the WQv from the disturbed, *impervious area* by the application of RR techniques or standard SMPs with RRv capacity., or
  - (3) Capture and treat a minimum of 75% of the WQv from the disturbed, *impervious area* as well as any additional runoff from tributary areas by application of the alternative practices discussed in Sections 9.3 and 9.4 of the Design Manual., or
  - (4) Application of a combination of 1, 2 and 3 above that provide a weighted average of at least two of the above methods. Application of this method shall be in accordance with the criteria in Section 9.2.1(B) (IV) of the Design Manual.

If there is an existing post-construction stormwater management practice located on the site that captures and treats runoff from the *impervious area* that is being disturbed, the WQv treatment option selected must, at a minimum, provide treatment equal to the treatment that was being provided by the existing practice(s) if that treatment is greater than the treatment required by options 1 – 4 above.

- (ii) Channel Protection Volume (Cpv): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iii) Overbank Flood Control Criteria (Qp): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iv) Extreme Flood Control Criteria (Qf): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site



**d. Sizing Criteria for Combination of Redevelopment Activity and New Development**

Construction projects that include both New Development and Redevelopment Activity shall provide post-construction stormwater management controls that meet the sizing criteria calculated as an aggregate of the Sizing Criteria in Part I.C.2.a. or b. of this permit for the New Development portion of the project and Part I.C.2.c of this permit for Redevelopment Activity portion of the project.

**D. Maintaining Water Quality**

The Department expects that compliance with the conditions of this permit will control *discharges* necessary to meet applicable *water quality standards*. It shall be a violation of the *ECL* for any discharge to either cause or contribute to a violation of *water quality standards* as contained in Parts 700 through 705 of Title 6 of the Official Compilation of Codes, Rules and Regulations of the State of New York, such as:

1. There shall be no increase in turbidity that will cause a substantial visible contrast to natural conditions;
2. There shall be no increase in suspended, colloidal or settleable solids that will cause deposition or impair the waters for their best usages; and
3. There shall be no residue from oil and floating substances, nor visible oil film, nor globules of grease.

If there is evidence indicating that the stormwater *discharges* authorized by this permit are causing, have the reasonable potential to cause, or are contributing to a violation of the *water quality standards*; the *owner or operator* must take appropriate corrective action in accordance with Part IV.C.5. of this general permit and document in accordance with Part IV.C.4. of this general permit. To address the *water quality standard* violation the *owner or operator* may need to provide additional information, include and implement appropriate controls in the SWPPP to correct the problem, or obtain an individual SPDES permit.

If there is evidence indicating that despite compliance with the terms and conditions of this general permit it is demonstrated that the stormwater *discharges* authorized by this permit are causing or contributing to a violation of *water quality standards*, or if the Department determines that a modification of the permit is necessary to prevent a violation of *water quality standards*, the authorized *discharges* will no longer be eligible for coverage under this permit. The Department may require the *owner or operator* to obtain an individual SPDES permit to continue discharging.

## **E. Eligibility Under This General Permit**

1. This permit may authorize all *discharges* of stormwater from *construction activity* to *surface waters of the State* and *groundwaters* except for ineligible *discharges* identified under subparagraph F. of this Part.
2. Except for non-stormwater *discharges* explicitly listed in the next paragraph, this permit only authorizes stormwater *discharges*; including stormwater runoff, snowmelt runoff, and surface runoff and drainage, from *construction activities*.
3. Notwithstanding paragraphs E.1 and E.2 above, the following non-stormwater discharges are authorized by this permit: those listed in 6 NYCRR 750-1.2(a)(29)(vi), with the following exception: “Discharges from firefighting activities are authorized only when the firefighting activities are emergencies/unplanned”; waters to which other components have not been added that are used to control dust in accordance with the SWPPP; and uncontaminated *discharges* from *construction site* de-watering operations. All non-stormwater discharges must be identified in the SWPPP. Under all circumstances, the *owner or operator* must still comply with *water quality standards* in Part I.D of this permit.
4. The *owner or operator* must maintain permit eligibility to *discharge* under this permit. Any *discharges* that are not compliant with the eligibility conditions of this permit are not authorized by the permit and the *owner or operator* must either apply for a separate permit to cover those ineligible *discharges* or take steps necessary to make the *discharge* eligible for coverage.

## **F. Activities Which Are Ineligible for Coverage Under This General Permit**

All of the following are **not** authorized by this permit:

1. *Discharges* after *construction activities* have been completed and the site has undergone *final stabilization*;
2. *Discharges* that are mixed with sources of non-stormwater other than those expressly authorized under subsection E.3. of this Part and identified in the SWPPP required by this permit;
3. *Discharges* that are required to obtain an individual SPDES permit or another SPDES general permit pursuant to Part VII.K. of this permit;
4. *Construction activities* or *discharges* from *construction activities* that may adversely affect an *endangered or threatened species* unless the *owner or*

*operator* has obtained a permit issued pursuant to 6 NYCRR Part 182 for the project or the Department has issued a letter of non-jurisdiction for the project. All documentation necessary to demonstrate eligibility shall be maintained on site in accordance with Part II.D.2 of this permit;

5. *Discharges* which either cause or contribute to a violation of *water quality standards* adopted pursuant to the *ECL* and its accompanying regulations;
6. *Construction activities* for residential, commercial and institutional projects:
  - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
  - b. Which are undertaken on land with no existing *impervious cover*; and
  - c. Which disturb one (1) or more acres of land designated on the current United States Department of Agriculture ("USDA") Soil Survey as Soil Slope Phase "D", (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.
7. *Construction activities* for linear transportation projects and linear utility projects:
  - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
  - b. Which are undertaken on land with no existing *impervious cover*; and
  - c. Which disturb two (2) or more acres of land designated on the current USDA Soil Survey as Soil Slope Phase "D" (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.

8. *Construction activities* that have the potential to affect an *historic property*, unless there is documentation that such impacts have been resolved. The following documentation necessary to demonstrate eligibility with this requirement shall be maintained on site in accordance with Part II.D.2 of this permit and made available to the Department in accordance with Part VII.F of this permit:
- a. Documentation that the *construction activity* is not within an archeologically sensitive area indicated on the sensitivity map, and that the *construction activity* is not located on or immediately adjacent to a property listed or determined to be eligible for listing on the National or State Registers of Historic Places, and that there is no new permanent building on the *construction site* within the following distances from a building, structure, or object that is more than 50 years old, or if there is such a new permanent building on the *construction site* within those parameters that NYS Office of Parks, Recreation and Historic Preservation (OPRHP), a Historic Preservation Commission of a Certified Local Government, or a qualified preservation professional has determined that the building, structure, or object more than 50 years old is not historically/archeologically significant.
    - 1-5 acres of disturbance - 20 feet
    - 5-20 acres of disturbance - 50 feet
    - 20+ acres of disturbance - 100 feet, or
  - b. DEC consultation form sent to OPRHP, and copied to the NYS DEC Agency Historic Preservation Officer (APO), and
    - (i) the State Environmental Quality Review (SEQR) Environmental Assessment Form (EAF) with a negative declaration or the Findings Statement, with documentation of OPRHP's agreement with the resolution; or
    - (ii) documentation from OPRHP that the *construction activity* will result in No Impact; or
    - (iii) documentation from OPRHP providing a determination of No Adverse Impact; or
    - (iv) a Letter of Resolution signed by the owner/operator, OPRHP and the DEC APO which allows for this *construction activity* to be eligible for coverage under the general permit in terms of the State Historic Preservation Act (SHPA); or
  - c. Documentation of satisfactory compliance with Section 106 of the National Historic Preservation Act for a coterminous project area:

- (i) No Affect
- (ii) No Adverse Affect
- (iii) Executed Memorandum of Agreement, or

d. Documentation that:

- (i) SHPA Section 14.09 has been completed by NYS DEC or another state agency.

9. *Discharges from construction activities* that are subject to an existing SPDES individual or general permit where a SPDES permit for *construction activity* has been terminated or denied; or where the *owner or operator* has failed to renew an expired individual permit.

## Part II. PERMIT COVERAGE

### A. How to Obtain Coverage

1. An *owner or operator* of a *construction activity* that is not subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then submit a completed Notice of Intent (NOI) to the Department to be authorized to discharge under this permit.
2. An *owner or operator* of a *construction activity* that is subject to the requirements of a *regulated, traditional land use control MS4* must first prepare a SWPPP in accordance with all applicable requirements of this permit and then have the SWPPP reviewed and accepted by the *regulated, traditional land use control MS4* prior to submitting the NOI to the Department. The *owner or operator* shall have the "MS4 SWPPP Acceptance" form signed in accordance with Part VII.H., and then submit that form along with a completed NOI to the Department.
3. The requirement for an *owner or operator* to have its SWPPP reviewed and accepted by the *regulated, traditional land use control MS4* prior to submitting the NOI to the Department does not apply to an *owner or operator* that is obtaining permit coverage in accordance with the requirements in Part II.F. (Change of Owner or Operator) or where the *owner or operator* of the *construction activity* is the *regulated, traditional land use control MS4*. This exemption does not apply to *construction activities* subject to the New York City Administrative Code.

## **B. Notice of Intent (NOI) Submittal**

1. Prior to December 21, 2020, an owner or operator shall use either the electronic (eNOI) or paper version of the NOI that the Department prepared. Both versions of the NOI are located on the Department's website (<http://www.dec.ny.gov/>). The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the following address:

**NOTICE OF INTENT  
NYS DEC, Bureau of Water Permits  
625 Broadway, 4<sup>th</sup> Floor  
Albany, New York 12233-3505**

2. Beginning December 21, 2020 and in accordance with EPA's 2015 NPDES Electronic Reporting Rule (40 CFR Part 127), the *owner or operator* must submit the NOI electronically using the *Department's* online NOI.
3. The *owner or operator* shall have the SWPPP preparer sign the "SWPPP Preparer Certification" statement on the NOI prior to submitting the form to the Department.
4. As of the date the NOI is submitted to the Department, the *owner or operator* shall make the NOI and SWPPP available for review and copying in accordance with the requirements in Part VII.F. of this permit.

## **C. Permit Authorization**

1. An *owner or operator* shall not *commence construction activity* until their authorization to *discharge* under this permit goes into effect.
2. Authorization to *discharge* under this permit will be effective when the *owner or operator* has satisfied all of the following criteria:
  - a. project review pursuant to the State Environmental Quality Review Act ("SEQRA") have been satisfied, when SEQRA is applicable. See the Department's website (<http://www.dec.ny.gov/>) for more information,
  - b. where required, all necessary Department permits subject to the *Uniform Procedures Act* ("UPA") (see 6 NYCRR Part 621), or the equivalent from another New York State agency, have been obtained, unless otherwise notified by the Department pursuant to 6 NYCRR 621.3(a)(4). *Owners or operators of construction activities* that are required to obtain UPA permits

must submit a preliminary SWPPP to the appropriate DEC Permit Administrator at the Regional Office listed in Appendix F at the time all other necessary *UPA* permit applications are submitted. The preliminary SWPPP must include sufficient information to demonstrate that the *construction activity* qualifies for authorization under this permit,

- c. the final SWPPP has been prepared, and
  - d. a complete NOI has been submitted to the Department in accordance with the requirements of this permit.
3. An *owner or operator* that has satisfied the requirements of Part II.C.2 above will be authorized to *discharge* stormwater from their *construction activity* in accordance with the following schedule:
- a. For *construction activities* that are not subject to the requirements of a *regulated, traditional land use control MS4*:
    - (i) Five (5) business days from the date the Department receives a complete electronic version of the NOI (eNOI) for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.; or
    - (ii) Sixty (60) business days from the date the Department receives a complete NOI (electronic or paper version) for *construction activities* with a SWPPP that has not been prepared in conformance with the design criteria in technical standard referenced in Part III.B.1. or, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C., the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, or;
    - (iii) Ten (10) business days from the date the Department receives a complete paper version of the NOI for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.

- b. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*:
  - (i) Five (5) business days from the date the Department receives both a complete electronic version of the NOI (eNOI) and signed “MS4 SWPPP Acceptance” form, or
  - (ii) Ten (10) business days from the date the Department receives both a complete paper version of the NOI and signed “MS4 SWPPP Acceptance” form.
- 4. Coverage under this permit authorizes stormwater *discharges* from only those areas of disturbance that are identified in the NOI. If an *owner or operator* wishes to have stormwater *discharges* from future or additional areas of disturbance authorized, they must submit a new NOI that addresses that phase of the development, unless otherwise notified by the Department. The *owner or operator* shall not *commence construction activity* on the future or additional areas until their authorization to *discharge* under this permit goes into effect in accordance with Part II.C. of this permit.

#### **D. General Requirements For Owners or Operators With Permit Coverage**

- 1. The *owner or operator* shall ensure that the provisions of the SWPPP are implemented from the *commencement of construction activity* until all areas of disturbance have achieved *final stabilization* and the Notice of Termination (“NOT”) has been submitted to the Department in accordance with Part V. of this permit. This includes any changes made to the SWPPP pursuant to Part III.A.4. of this permit.
- 2. The *owner or operator* shall maintain a copy of the General Permit (GP-0-20-001), NOI, *NOI Acknowledgment Letter*, SWPPP, MS4 SWPPP Acceptance form, inspection reports, responsible contractor’s or subcontractor’s certification statement (see Part III.A.6.), and all documentation necessary to demonstrate eligibility with this permit at the *construction site* until all disturbed areas have achieved *final stabilization* and the NOT has been submitted to the Department. The documents must be maintained in a secure location, such as a job trailer, on-site construction office, or mailbox with lock. The secure location must be accessible during normal business hours to an individual performing a compliance inspection.
- 3. The *owner or operator* of a *construction activity* shall not disturb greater than five (5) acres of soil at any one time without prior written authorization from the Department or, in areas under the jurisdiction of a *regulated, traditional land*



*use control MS4, the regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*). At a minimum, the *owner or operator* must comply with the following requirements in order to be authorized to disturb greater than five (5) acres of soil at any one time:

- a. The *owner or operator* shall have a *qualified inspector* conduct **at least** two (2) site inspections in accordance with Part IV.C. of this permit every seven (7) calendar days, for as long as greater than five (5) acres of soil remain disturbed. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
  - b. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016.
  - c. The *owner or operator* shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.
  - d. The *owner or operator* shall install any additional site-specific practices needed to protect water quality.
  - e. The *owner or operator* shall include the requirements above in their SWPPP.
4. In accordance with statute, regulations, and the terms and conditions of this permit, the Department may suspend or revoke an *owner's or operator's* coverage under this permit at any time if the Department determines that the SWPPP does not meet the permit requirements or consistent with Part VII.K..
  5. Upon a finding of significant non-compliance with the practices described in the SWPPP or violation of this permit, the Department may order an immediate stop to all activity at the site until the non-compliance is remedied. The stop work order shall be in writing, describe the non-compliance in detail, and be sent to the *owner or operator*.
  6. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*, the *owner or operator* shall notify the

*regulated, traditional land use control MS4* in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP required by Part III.A. 4. and 5. of this permit. Unless otherwise notified by the *regulated, traditional land use control MS4*, the *owner or operator* shall have the SWPPP amendments or modifications reviewed and accepted by the *regulated, traditional land use control MS4* prior to commencing construction of the post-construction stormwater management practice.

#### **E. Permit Coverage for Discharges Authorized Under GP-0-15-002**

1. Upon renewal of SPDES General Permit for Stormwater Discharges from *Construction Activity* (Permit No. GP-0-15-002), an *owner or operator* of a *construction activity* with coverage under GP-0-15-002, as of the effective date of GP- 0-20-001, shall be authorized to *discharge* in accordance with GP- 0-20-001, unless otherwise notified by the Department.

An *owner or operator* may continue to implement the technical/design components of the post-construction stormwater management controls provided that such design was done in conformance with the technical standards in place at the time of initial project authorization. However, they must comply with the other, non-design provisions of GP-0-20-001.

#### **F. Change of Owner or Operator**

1. When property ownership changes or when there is a change in operational control over the construction plans and specifications, the original *owner or operator* must notify the new *owner or operator*, in writing, of the requirement to obtain permit coverage by submitting a NOI with the Department. For *construction activities* subject to the requirements of a *regulated, traditional land use control MS4*, the original *owner or operator* must also notify the MS4, in writing, of the change in ownership at least 30 calendar days prior to the change in ownership.
2. Once the new *owner or operator* obtains permit coverage, the original *owner or operator* shall then submit a completed NOT with the name and permit identification number of the new *owner or operator* to the Department at the address in Part II.B.1. of this permit. If the original *owner or operator* maintains ownership of a portion of the *construction activity* and will disturb soil, they must maintain their coverage under the permit.
3. Permit coverage for the new *owner or operator* will be effective as of the date the Department receives a complete NOI, provided the original *owner or*

*operator* was not subject to a sixty (60) business day authorization period that has not expired as of the date the Department receives the NOI from the new *owner or operator*.

### Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

#### A. General SWPPP Requirements

1. A SWPPP shall be prepared and implemented by the *owner or operator* of each *construction activity* covered by this permit. The SWPPP must document the selection, design, installation, implementation and maintenance of the control measures and practices that will be used to meet the effluent limitations in Part I.B. of this permit and where applicable, the post-construction stormwater management practice requirements in Part I.C. of this permit. The SWPPP shall be prepared prior to the submittal of the NOI. The NOI shall be submitted to the Department prior to the *commencement of construction activity*. A copy of the completed, final NOI shall be included in the SWPPP.
2. The SWPPP shall describe the erosion and sediment control practices and where required, post-construction stormwater management practices that will be used and/or constructed to reduce the *pollutants* in stormwater *discharges* and to assure compliance with the terms and conditions of this permit. In addition, the SWPPP shall identify potential sources of pollution which may reasonably be expected to affect the quality of stormwater *discharges*.
3. All SWPPPs that require the post-construction stormwater management practice component shall be prepared by a *qualified professional* that is knowledgeable in the principles and practices of stormwater management and treatment.
4. The *owner or operator* must keep the SWPPP current so that it at all times accurately documents the erosion and sediment controls practices that are being used or will be used during construction, and all post-construction stormwater management practices that will be constructed on the site. At a minimum, the *owner or operator* shall amend the SWPPP, including construction drawings:
  - a. whenever the current provisions prove to be ineffective in minimizing *pollutants* in stormwater *discharges* from the site;

- b. whenever there is a change in design, construction, or operation at the *construction site* that has or could have an effect on the *discharge* of *pollutants*;
  - c. to address issues or deficiencies identified during an inspection by the *qualified inspector*, the Department or other regulatory authority; and
  - d. to document the final construction conditions.
5. The Department may notify the *owner or operator* at any time that the SWPPP does not meet one or more of the minimum requirements of this permit. The notification shall be in writing and identify the provisions of the SWPPP that require modification. Within fourteen (14) calendar days of such notification, or as otherwise indicated by the Department, the *owner or operator* shall make the required changes to the SWPPP and submit written notification to the Department that the changes have been made. If the *owner or operator* does not respond to the Department's comments in the specified time frame, the Department may suspend the *owner's or operator's* coverage under this permit or require the *owner or operator* to obtain coverage under an individual SPDES permit in accordance with Part II.D.4. of this permit.
6. Prior to the *commencement of construction activity*, the *owner or operator* must identify the contractor(s) and subcontractor(s) that will be responsible for installing, constructing, repairing, replacing, inspecting and maintaining the erosion and sediment control practices included in the SWPPP; and the contractor(s) and subcontractor(s) that will be responsible for constructing the post-construction stormwater management practices included in the SWPPP. The *owner or operator* shall have each of the contractors and subcontractors identify at least one person from their company that will be responsible for implementation of the SWPPP. This person shall be known as the *trained contractor*. The *owner or operator* shall ensure that at least one *trained contractor* is on site on a daily basis when soil disturbance activities are being performed.

The *owner or operator* shall have each of the contractors and subcontractors identified above sign a copy of the following certification statement below before they commence any *construction activity*:

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with

the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater *discharges* from *construction activities* and that it is unlawful for any person to cause or contribute to a violation of *water quality standards*. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations"

In addition to providing the certification statement above, the certification page must also identify the specific elements of the SWPPP that each contractor and subcontractor will be responsible for and include the name and title of the person providing the signature; the name and title of the *trained contractor* responsible for SWPPP implementation; the name, address and telephone number of the contracting firm; the address (or other identifying description) of the site; and the date the certification statement is signed. The *owner or operator* shall attach the certification statement(s) to the copy of the SWPPP that is maintained at the *construction site*. If new or additional contractors are hired to implement measures identified in the SWPPP after construction has commenced, they must also sign the certification statement and provide the information listed above.

7. For projects where the Department requests a copy of the SWPPP or inspection reports, the *owner or operator* shall submit the documents in both electronic (PDF only) and paper format within five (5) business days, unless otherwise notified by the Department.

## **B. Required SWPPP Contents**

1. Erosion and sediment control component - All SWPPPs prepared pursuant to this permit shall include erosion and sediment control practices designed in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Where erosion and sediment control practices are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must demonstrate *equivalence* to the technical standard. At a minimum, the erosion and sediment control component of the SWPPP shall include the following:
  - a. Background information about the scope of the project, including the location, type and size of project

- b. A site map/construction drawing(s) for the project, including a general location map. At a minimum, the site map shall show the total site area; all improvements; areas of disturbance; areas that will not be disturbed; existing vegetation; on-site and adjacent off-site surface water(s); floodplain/floodway boundaries; wetlands and drainage patterns that could be affected by the *construction activity*; existing and final contours ; locations of different soil types with boundaries; material, waste, borrow or equipment storage areas located on adjacent properties; and location(s) of the stormwater *discharge(s)*;
- c. A description of the soil(s) present at the site, including an identification of the Hydrologic Soil Group (HSG);
- d. A construction phasing plan and sequence of operations describing the intended order of *construction activities*, including clearing and grubbing, excavation and grading, utility and infrastructure installation and any other activity at the site that results in soil disturbance;
- e. A description of the minimum erosion and sediment control practices to be installed or implemented for each *construction activity* that will result in soil disturbance. Include a schedule that identifies the timing of initial placement or implementation of each erosion and sediment control practice and the minimum time frames that each practice should remain in place or be implemented;
- f. A temporary and permanent soil stabilization plan that meets the requirements of this general permit and the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, for each stage of the project, including initial land clearing and grubbing to project completion and achievement of *final stabilization*;
- g. A site map/construction drawing(s) showing the specific location(s), size(s), and length(s) of each erosion and sediment control practice;
- h. The dimensions, material specifications, installation details, and operation and maintenance requirements for all erosion and sediment control practices. Include the location and sizing of any temporary sediment basins and structural practices that will be used to divert flows from exposed soils;
- i. A maintenance inspection schedule for the contractor(s) identified in Part III.A.6. of this permit, to ensure continuous and effective operation of the erosion and sediment control practices. The maintenance inspection

schedule shall be in accordance with the requirements in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016;

- j. A description of the pollution prevention measures that will be used to control litter, construction chemicals and construction debris from becoming a *pollutant* source in the stormwater *discharges*;
  - k. A description and location of any stormwater *discharges* associated with industrial activity other than construction at the site, including, but not limited to, stormwater *discharges* from asphalt plants and concrete plants located on the *construction site*; and
  - l. Identification of any elements of the design that are not in conformance with the design criteria in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Include the reason for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
2. Post-construction stormwater management practice component – The *owner or operator* of any construction project identified in Table 2 of Appendix B as needing post-construction stormwater management practices shall prepare a SWPPP that includes practices designed in conformance with the applicable *sizing criteria* in Part I.C.2.a., c. or d. of this permit and the *performance criteria* in the technical standard, New York State Stormwater Management Design Manual dated January 2015

Where post-construction stormwater management practices are not designed in conformance with the *performance criteria* in the technical standard, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

The post-construction stormwater management practice component of the SWPPP shall include the following:

- a. Identification of all post-construction stormwater management practices to be constructed as part of the project. Include the dimensions, material specifications and installation details for each post-construction stormwater management practice;

- b. A site map/construction drawing(s) showing the specific location and size of each post-construction stormwater management practice;
- c. A Stormwater Modeling and Analysis Report that includes:
  - (i) Map(s) showing pre-development conditions, including watershed/subcatchments boundaries, flow paths/routing, and design points;
  - (ii) Map(s) showing post-development conditions, including watershed/subcatchments boundaries, flow paths/routing, design points and post-construction stormwater management practices;
  - (iii) Results of stormwater modeling (i.e. hydrology and hydraulic analysis) for the required storm events. Include supporting calculations (model runs), methodology, and a summary table that compares pre and post-development runoff rates and volumes for the different storm events;
  - (iv) Summary table, with supporting calculations, which demonstrates that each post-construction stormwater management practice has been designed in conformance with the *sizing criteria* included in the Design Manual;
  - (v) Identification of any *sizing criteria* that is not required based on the requirements included in Part I.C. of this permit; and
  - (vi) Identification of any elements of the design that are not in conformance with the *performance criteria* in the Design Manual. Include the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the Design Manual;
- d. Soil testing results and locations (test pits, borings);
- e. Infiltration test results, when required; and
- f. An operations and maintenance plan that includes inspection and maintenance schedules and actions to ensure continuous and effective operation of each post-construction stormwater management practice. The plan shall identify the entity that will be responsible for the long term operation and maintenance of each practice.



3. Enhanced Phosphorus Removal Standards - All construction projects identified in Table 2 of Appendix B that are located in the watersheds identified in Appendix C shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the applicable *sizing criteria* in Part I.C.2. b., c. or d. of this permit and the *performance criteria*, Enhanced Phosphorus Removal Standards included in the Design Manual. At a minimum, the post-construction stormwater management practice component of the SWPPP shall include items 2.a - 2.f. above.

### **C. Required SWPPP Components by Project Type**

Unless otherwise notified by the Department, *owners or operators of construction activities* identified in Table 1 of Appendix B are required to prepare a SWPPP that only includes erosion and sediment control practices designed in conformance with Part III.B.1 of this permit. *Owners or operators of the construction activities* identified in Table 2 of Appendix B shall prepare a SWPPP that also includes post-construction stormwater management practices designed in conformance with Part III.B.2 or 3 of this permit.

## **Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS**

### **A. General Construction Site Inspection and Maintenance Requirements**

1. The *owner or operator* must ensure that all erosion and sediment control practices (including pollution prevention measures) and all post-construction stormwater management practices identified in the SWPPP are inspected and maintained in accordance with Part IV.B. and C. of this permit.
2. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York or protect the public health and safety and/or the environment.

### **B. Contractor Maintenance Inspection Requirements**

1. The *owner or operator* of each *construction activity* identified in Tables 1 and 2 of Appendix B shall have a *trained contractor* inspect the erosion and sediment control practices and pollution prevention measures being implemented within the active work area daily to ensure that they are being maintained in effective operating condition at all times. If deficiencies are identified, the contractor shall

begin implementing corrective actions within one business day and shall complete the corrective actions in a reasonable time frame.

2. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *trained contractor* can stop conducting the maintenance inspections. The *trained contractor* shall begin conducting the maintenance inspections in accordance with Part IV.B.1. of this permit as soon as soil disturbance activities resume.
3. For construction sites where soil disturbance activities have been shut down with partial project completion, the *trained contractor* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

### C. Qualified Inspector Inspection Requirements

The *owner or operator* shall have a *qualified inspector* conduct site inspections in conformance with the following requirements:

[Note: The *trained contractor* identified in Part III.A.6. and IV.B. of this permit **cannot** conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A. In order to perform these inspections, the *trained contractor* would have to be a:

- licensed Professional Engineer,
  - Certified Professional in Erosion and Sediment Control (CPESC),
  - New York State Erosion and Sediment Control Certificate Program holder
  - Registered Landscape Architect, or
  - someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity].
1. A *qualified inspector* shall conduct site inspections for all *construction activities* identified in Tables 1 and 2 of Appendix B, with the exception of:
    - a. the construction of a single family residential subdivision with 25% or less *impervious cover* at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located

in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;

- b. the construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;
  - c. construction on agricultural property that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres; and
  - d. *construction activities* located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.
2. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:
- a. For construction sites where soil disturbance activities are on-going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.
  - b. For construction sites where soil disturbance activities are on-going and the *owner or operator* has received authorization in accordance with Part II.D.3 to disturb greater than five (5) acres of soil at any one time, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
  - c. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *qualified inspector* shall conduct a site inspection at least once every thirty (30) calendar days. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to reducing the frequency of inspections.

- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the *qualified inspector* can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the *owner or operator* shall have the *qualified inspector* perform a final inspection and certify that all disturbed areas have achieved *final stabilization*, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the “*Final Stabilization*” and “*Post-Construction Stormwater Management Practice*” certification statements on the NOT. The *owner or operator* shall then submit the completed NOT form to the address in Part II.B.1 of this permit.
  - e. For construction sites that directly *discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
3. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices and pollution prevention measures to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization*, all points of *discharge* to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site*, and all points of *discharge* from the *construction site*.
  4. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:

- a. Date and time of inspection;
- b. Name and title of person(s) performing inspection;
- c. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
- d. A description of the condition of the runoff at all points of *discharge* from the *construction site*. This shall include identification of any *discharges* of sediment from the *construction site*. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
- e. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site* which receive runoff from disturbed areas. This shall include identification of any *discharges* of sediment to the surface waterbody;
- f. Identification of all erosion and sediment control practices and pollution prevention measures that need repair or maintenance;
- g. Identification of all erosion and sediment control practices and pollution prevention measures that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
- h. Description and sketch of areas with active soil disturbance activity, areas that have been disturbed but are inactive at the time of the inspection, and areas that have been stabilized (temporary and/or final) since the last inspection;
- i. Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices and pollution prevention measures; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s);
- k. Identification and status of all corrective actions that were required by previous inspection; and

- I. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The *qualified inspector* shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.
5. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of this permit of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.
6. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.D.2. of this permit, the inspection reports shall be maintained on site with the SWPPP.

## **Part V. TERMINATION OF PERMIT COVERAGE**

### **A. Termination of Permit Coverage**

1. An *owner or operator* that is eligible to terminate coverage under this permit must submit a completed NOT form to the address in Part II.B.1 of this permit. The NOT form shall be one which is associated with this permit, signed in accordance with Part VII.H of this permit.
2. An *owner or operator* may terminate coverage when one or more the following conditions have been met:
  - a. Total project completion - All *construction activity* identified in the SWPPP has been completed; and all areas of disturbance have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices have been constructed in conformance with the SWPPP and are operational;

- b. Planned shutdown with partial project completion - All soil disturbance activities have ceased; and all areas disturbed as of the project shutdown date have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational;
  - c. A new *owner or operator* has obtained coverage under this permit in accordance with Part II.F. of this permit.
  - d. The *owner or operator* obtains coverage under an alternative SPDES general permit or an individual SPDES permit.
3. For *construction activities* meeting subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *qualified inspector* perform a final site inspection prior to submitting the NOT. The *qualified inspector* shall, by signing the “*Final Stabilization*” and “Post-Construction Stormwater Management Practice certification statements on the NOT, certify that all the requirements in Part V.A.2.a. or b. of this permit have been achieved.
4. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4* and meet subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *regulated, traditional land use control MS4* sign the “MS4 Acceptance” statement on the NOT in accordance with the requirements in Part VII.H. of this permit. The *regulated, traditional land use control MS4* official, by signing this statement, has determined that it is acceptable for the *owner or operator* to submit the NOT in accordance with the requirements of this Part. The *regulated, traditional land use control MS4* can make this determination by performing a final site inspection themselves or by accepting the *qualified inspector’s* final site inspection certification(s) required in Part V.A.3. of this permit.
5. For *construction activities* that require post-construction stormwater management practices and meet subdivision 2a. of this Part, the *owner or operator* must, prior to submitting the NOT, ensure one of the following:
- a. the post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain such practice(s) have been deeded to the municipality in which the practice(s) is located,

- b. an executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s),
- c. for post-construction stormwater management practices that are privately owned, the *owner or operator* has a mechanism in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the *owner or operator's* deed of record,
- d. for post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university, hospital), government agency or authority, or public utility; the *owner or operator* has policy and procedures in place that ensures operation and maintenance of the practices in accordance with the operation and maintenance plan.

## **Part VI. REPORTING AND RETENTION RECORDS**

### **A. Record Retention**

The *owner or operator* shall retain a copy of the NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with this permit for a period of at least five (5) years from the date that the Department receives a complete NOT submitted in accordance with Part V. of this general permit.

### **B. Addresses**

With the exception of the NOI, NOT, and MS4 SWPPP Acceptance form (which must be submitted to the address referenced in Part II.B.1 of this permit), all written correspondence requested by the Department, including individual permit applications, shall be sent to the address of the appropriate DOW Water (SPDES) Program contact at the Regional Office listed in Appendix F.

## **Part VII. STANDARD PERMIT CONDITIONS**

### **A. Duty to Comply**

The *owner or operator* must comply with all conditions of this permit. All contractors and subcontractors associated with the project must comply with the terms of the SWPPP. Any non-compliance with this permit constitutes a violation of the Clean Water



Act (CWA) and the ECL and is grounds for an enforcement action against the *owner or operator* and/or the contractor/subcontractor; permit revocation, suspension or modification; or denial of a permit renewal application. Upon a finding of significant non-compliance with this permit or the applicable SWPPP, the Department may order an immediate stop to all *construction activity* at the site until the non-compliance is remedied. The stop work order shall be in writing, shall describe the non-compliance in detail, and shall be sent to the *owner or operator*.

If any human remains or archaeological remains are encountered during excavation, the *owner or operator* must immediately cease, or cause to cease, all *construction activity* in the area of the remains and notify the appropriate Regional Water Engineer (RWE). *Construction activity* shall not resume until written permission to do so has been received from the RWE.

## **B. Continuation of the Expired General Permit**

This permit expires five (5) years from the effective date. If a new general permit is not issued prior to the expiration of this general permit, an *owner or operator* with coverage under this permit may continue to operate and *discharge* in accordance with the terms and conditions of this general permit, if it is extended pursuant to the State Administrative Procedure Act and 6 NYCRR Part 621, until a new general permit is issued.

## **C. Enforcement**

Failure of the *owner or operator*, its contractors, subcontractors, agents and/or assigns to strictly adhere to any of the permit requirements contained herein shall constitute a violation of this permit. There are substantial criminal, civil, and administrative penalties associated with violating the provisions of this permit. Fines of up to \$37,500 per day for each violation and imprisonment for up to fifteen (15) years may be assessed depending upon the nature and degree of the offense.

## **D. Need to Halt or Reduce Activity Not a Defense**

It shall not be a defense for an *owner or operator* in an enforcement action that it would have been necessary to halt or reduce the *construction activity* in order to maintain compliance with the conditions of this permit.

### **E. Duty to Mitigate**

The *owner or operator* and its contractors and subcontractors shall take all reasonable steps to *minimize* or prevent any *discharge* in violation of this permit which has a reasonable likelihood of adversely affecting human health or the environment.

### **F. Duty to Provide Information**

The *owner or operator* shall furnish to the Department, within a reasonable specified time period of a written request, all documentation necessary to demonstrate eligibility and any information to determine compliance with this permit or to determine whether cause exists for modifying or revoking this permit, or suspending or denying coverage under this permit, in accordance with the terms and conditions of this permit. The NOI, SWPPP and inspection reports required by this permit are public documents that the *owner or operator* must make available for review and copying by any person within five (5) business days of the *owner or operator* receiving a written request by any such person to review these documents. Copying of documents will be done at the requester's expense.

### **G. Other Information**

When the *owner or operator* becomes aware that they failed to submit any relevant facts, or submitted incorrect information in the NOI or in any of the documents required by this permit, or have made substantive revisions to the SWPPP (e.g. the scope of the project changes significantly, the type of post-construction stormwater management practice(s) changes, there is a reduction in the sizing of the post-construction stormwater management practice, or there is an increase in the disturbance area or *impervious area*), which were not reflected in the original NOI submitted to the Department, they shall promptly submit such facts or information to the Department using the contact information in Part II.A. of this permit. Failure of the *owner or operator* to correct or supplement any relevant facts within five (5) business days of becoming aware of the deficiency shall constitute a violation of this permit.

### **H. Signatory Requirements**

1. All NOIs and NOTs shall be signed as follows:
  - a. For a corporation these forms shall be signed by a responsible corporate officer. For the purpose of this section, a responsible corporate officer means:

- (i) a president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or
    - (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;
  - b. For a partnership or sole proprietorship these forms shall be signed by a general partner or the proprietor, respectively; or
  - c. For a municipality, State, Federal, or other public agency these forms shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes:
    - (i) the chief executive officer of the agency, or
    - (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., Regional Administrators of EPA).
2. The SWPPP and other information requested by the Department shall be signed by a person described in Part VII.H.1. of this permit or by a duly authorized representative of that person. A person is a duly authorized representative only if:
- a. The authorization is made in writing by a person described in Part VII.H.1. of this permit;
  - b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity, such as the position of plant manager, operator of a well or a well field,

superintendent, position of *equivalent* responsibility, or an individual or position having overall responsibility for environmental matters for the company. (A duly authorized representative may thus be either a named individual or any individual occupying a named position) and,

- c. The written authorization shall include the name, title and signature of the authorized representative and be attached to the SWPPP.
3. All inspection reports shall be signed by the *qualified inspector* that performs the inspection.
4. The MS4 SWPPP Acceptance form shall be signed by the principal executive officer or ranking elected official from the *regulated, traditional land use control MS4*, or by a duly authorized representative of that person.

It shall constitute a permit violation if an incorrect and/or improper signatory authorizes any required forms, SWPPP and/or inspection reports.

## **I. Property Rights**

The issuance of this permit does not convey any property rights of any sort, nor any exclusive privileges, nor does it authorize any injury to private property nor any invasion of personal rights, nor any infringement of Federal, State or local laws or regulations. *Owners or operators* must obtain any applicable conveyances, easements, licenses and/or access to real property prior to *commencing construction activity*.

## **J. Severability**

The provisions of this permit are severable, and if any provision of this permit, or the application of any provision of this permit to any circumstance, is held invalid, the application of such provision to other circumstances, and the remainder of this permit shall not be affected thereby.

## **K. Requirement to Obtain Coverage Under an Alternative Permit**

1. The Department may require any owner or operator authorized by this permit to apply for and/or obtain either an individual SPDES permit or another SPDES general permit. When the Department requires any discharger authorized by a general permit to apply for an individual SPDES permit, it shall notify the discharger in writing that a permit application is required. This notice shall

include a brief statement of the reasons for this decision, an application form, a statement setting a time frame for the owner or operator to file the application for an individual SPDES permit, and a deadline, not sooner than 180 days from owner or operator receipt of the notification letter, whereby the authorization to discharge under this general permit shall be terminated. Applications must be submitted to the appropriate Permit Administrator at the Regional Office. The Department may grant additional time upon demonstration, to the satisfaction of the Department, that additional time to apply for an alternative authorization is necessary or where the Department has not provided a permit determination in accordance with Part 621 of this Title.

2. When an individual SPDES permit is issued to a discharger authorized to *discharge* under a general SPDES permit for the same *discharge(s)*, the general permit authorization for outfalls authorized under the individual SPDES permit is automatically terminated on the effective date of the individual permit unless termination is earlier in accordance with 6 NYCRR Part 750.

#### **L. Proper Operation and Maintenance**

The *owner or operator* shall at all times properly operate and maintain all facilities and systems of treatment and control (and related appurtenances) which are installed or used by the *owner or operator* to achieve compliance with the conditions of this permit and with the requirements of the SWPPP.

#### **M. Inspection and Entry**

The *owner or operator* shall allow an authorized representative of the Department, EPA, applicable county health department, or, in the case of a *construction site* which *discharges* through an *MS4*, an authorized representative of the *MS4* receiving the discharge, upon the presentation of credentials and other documents as may be required by law, to:

1. Enter upon the owner's or operator's premises where a regulated facility or activity is located or conducted or where records must be kept under the conditions of this permit;
2. Have access to and copy at reasonable times, any records that must be kept under the conditions of this permit; and

3. Inspect at reasonable times any facilities or equipment (including monitoring and control equipment), practices or operations regulated or required by this permit.
4. Sample or monitor at reasonable times, for purposes of assuring permit compliance or as otherwise authorized by the Act or ECL, any substances or parameters at any location.

## **N. Permit Actions**

This permit may, at any time, be modified, suspended, revoked, or renewed by the Department in accordance with 6 NYCRR Part 621. The filing of a request by the *owner or operator* for a permit modification, revocation and reissuance, termination, a notification of planned changes or anticipated noncompliance does not limit, diminish and/or stay compliance with any terms of this permit.

## **O. Definitions**

Definitions of key terms are included in Appendix A of this permit.

## **P. Re-Opener Clause**

1. If there is evidence indicating potential or realized impacts on water quality due to any stormwater discharge associated with construction activity covered by this permit, the owner or operator of such discharge may be required to obtain an individual permit or alternative general permit in accordance with Part VII.K. of this permit or the permit may be modified to include different limitations and/or requirements.
2. Any Department initiated permit modification, suspension or revocation will be conducted in accordance with 6 NYCRR Part 621, 6 NYCRR 750-1.18, and 6 NYCRR 750-1.20.

## **Q. Penalties for Falsification of Forms and Reports**

In accordance with 6NYCRR Part 750-2.4 and 750-2.5, any person who knowingly makes any false material statement, representation, or certification in any application, record, report or other document filed or required to be maintained under this permit, including reports of compliance or noncompliance shall, upon conviction, be punished in accordance with ECL §71-1933 and or Articles 175 and 210 of the New York State Penal Law.

## **R. Other Permits**

Nothing in this permit relieves the *owner or operator* from a requirement to obtain any other permits required by law.

## **APPENDIX A – Acronyms and Definitions**

### **Acronyms**

APO – Agency Preservation Officer  
BMP – Best Management Practice  
CPESC – Certified Professional in Erosion and Sediment Control  
Cpv – Channel Protection Volume  
CWA – Clean Water Act (or the Federal Water Pollution Control Act, 33 U.S.C. §1251 et seq)  
DOW – Division of Water  
EAF – Environmental Assessment Form  
ECL - Environmental Conservation Law  
EPA – U. S. Environmental Protection Agency  
HSG – Hydrologic Soil Group  
MS4 – Municipal Separate Storm Sewer System  
NOI – Notice of Intent  
NOT – Notice of Termination  
NPDES – National Pollutant Discharge Elimination System  
OPRHP – Office of Parks, Recreation and Historic Places  
Qf – Extreme Flood  
Qp – Overbank Flood  
RRv – Runoff Reduction Volume  
RWE – Regional Water Engineer  
SEQR – State Environmental Quality Review  
SEQRA - State Environmental Quality Review Act  
SHPA – State Historic Preservation Act  
SPDES – State Pollutant Discharge Elimination System  
SWPPP – Stormwater Pollution Prevention Plan  
TMDL – Total Maximum Daily Load  
UPA – Uniform Procedures Act  
USDA – United States Department of Agriculture  
WQv – Water Quality Volume



## Definitions

All definitions in this section are solely for the purposes of this permit.

**Agricultural Building** – a structure designed and constructed to house farm implements, hay, grain, poultry, livestock or other horticultural products; excluding any structure designed, constructed or used, in whole or in part, for human habitation, as a place of employment where agricultural products are processed, treated or packaged, or as a place used by the public.

**Agricultural Property** – means the land for construction of a barn, *agricultural building*, silo, stockyard, pen or other structural practices identified in Table II in the “Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State” prepared by the Department in cooperation with agencies of New York Nonpoint Source Coordinating Committee (dated June 2007).

**Alter Hydrology from Pre to Post-Development Conditions** - means the post-development peak flow rate(s) has increased by more than 5% of the pre-developed condition for the design storm of interest (e.g. 10 yr and 100 yr).

**Combined Sewer** - means a sewer that is designed to collect and convey both “sewage” and “stormwater”.

**Commence (Commencement of) Construction Activities** - means the initial disturbance of soils associated with clearing, grading or excavation activities; or other construction related activities that disturb or expose soils such as demolition, stockpiling of fill material, and the initial installation of erosion and sediment control practices required in the SWPPP. See definition for “*Construction Activity(ies)*” also.

**Construction Activity(ies)** - means any clearing, grading, excavation, filling, demolition or stockpiling activities that result in soil disturbance. Clearing activities can include, but are not limited to, logging equipment operation, the cutting and skidding of trees, stump removal and/or brush root removal. Construction activity does not include routine maintenance that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility.

**Construction Site** – means the land area where *construction activity(ies)* will occur. See definition for “*Commence (Commencement of) Construction Activities*” and “*Larger Common Plan of Development or Sale*” also.

**Dewatering** – means the act of draining rainwater and/or groundwater from building foundations, vaults or excavations/trenches.

**Direct Discharge (to a specific surface waterbody)** - means that runoff flows from a *construction site* by overland flow and the first point of discharge is the specific surface waterbody, or runoff flows from a *construction site* to a separate storm sewer system

and the first point of discharge from the separate storm sewer system is the specific surface waterbody.

**Discharge(s)** - means any addition of any pollutant to waters of the State through an outlet or *point source*.

**Embankment** – means an earthen or rock slope that supports a road/highway.

**Endangered or Threatened Species** – see 6 NYCRR Part 182 of the Department's rules and regulations for definition of terms and requirements.

**Environmental Conservation Law (ECL)** - means chapter 43-B of the Consolidated Laws of the State of New York, entitled the Environmental Conservation Law.

**Equivalent (Equivalence)** – means that the practice or measure meets all the performance, longevity, maintenance, and safety objectives of the technical standard and will provide an equal or greater degree of water quality protection.

**Final Stabilization** - means that all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eighty (80) percent over the entire pervious surface has been established; or other equivalent stabilization measures, such as permanent landscape mulches, rock rip-rap or washed/crushed stone have been applied on all disturbed areas that are not covered by permanent structures, concrete or pavement.

**General SPDES permit** - means a SPDES permit issued pursuant to 6 NYCRR Part 750-1.21 and Section 70-0117 of the ECL authorizing a category of discharges.

**Groundwater(s)** - means waters in the saturated zone. The saturated zone is a subsurface zone in which all the interstices are filled with water under pressure greater than that of the atmosphere. Although the zone may contain gas-filled interstices or interstices filled with fluids other than water, it is still considered saturated.

**Historic Property** – means any building, structure, site, object or district that is listed on the State or National Registers of Historic Places or is determined to be eligible for listing on the State or National Registers of Historic Places.

**Impervious Area (Cover)** - means all impermeable surfaces that cannot effectively infiltrate rainfall. This includes paved, concrete and gravel surfaces (i.e. parking lots, driveways, roads, runways and sidewalks); building rooftops and miscellaneous impermeable structures such as patios, pools, and sheds.

**Infeasible** – means not technologically possible, or not economically practicable and achievable in light of best industry practices.

**Larger Common Plan of Development or Sale** - means a contiguous area where multiple separate and distinct *construction activities* are occurring, or will occur, under one plan. The term “plan” in “larger common plan of development or sale” is broadly defined as any announcement or piece of documentation (including a sign, public notice or hearing, marketing plan, advertisement, drawing, permit application, State Environmental Quality Review Act (SEQRA) environmental assessment form or other documents, zoning request, computer design, etc.) or physical demarcation (including boundary signs, lot stakes, surveyor markings, etc.) indicating that *construction activities* may occur on a specific plot.

For discrete construction projects that are located within a larger common plan of development or sale that are at least 1/4 mile apart, each project can be treated as a separate plan of development or sale provided any interconnecting road, pipeline or utility project that is part of the same “common plan” is not concurrently being disturbed.

**Minimize** – means reduce and/or eliminate to the extent achievable using control measures (including best management practices) that are technologically available and economically practicable and achievable in light of best industry practices.

**Municipal Separate Storm Sewer (MS4)** - a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters, ditches, man-made channels, or storm drains):

- (i) Owned or operated by a State, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to surface waters of the State;
- (ii) Designed or used for collecting or conveying stormwater;
- (iii) Which is not a *combined sewer*; and
- (iv) Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2.

**National Pollutant Discharge Elimination System (NPDES)** - means the national system for the issuance of wastewater and stormwater permits under the Federal Water Pollution Control Act (Clean Water Act).

**Natural Buffer** – means an undisturbed area with natural cover running along a surface water (e.g. wetland, stream, river, lake, etc.).

**New Development** – means any land disturbance that does not meet the definition of Redevelopment Activity included in this appendix.

**New York State Erosion and Sediment Control Certificate Program** – a certificate program that establishes and maintains a process to identify and recognize individuals who are capable of developing, designing, inspecting and maintaining erosion and sediment control plans on projects that disturb soils in New York State. The certificate program is administered by the New York State Conservation District Employees Association.

**NOI Acknowledgment Letter** - means the letter that the Department sends to an owner or operator to acknowledge the Department's receipt and acceptance of a complete Notice of Intent. This letter documents the owner's or operator's authorization to discharge in accordance with the general permit for stormwater discharges from *construction activity*.

**Nonpoint Source** - means any source of water pollution or pollutants which is not a discrete conveyance or *point source* permitted pursuant to Title 7 or 8 of Article 17 of the Environmental Conservation Law (see ECL Section 17-1403).

**Overbank** –means flow events that exceed the capacity of the stream channel and spill out into the adjacent floodplain.

**Owner or Operator** - means the person, persons or legal entity which owns or leases the property on which the *construction activity* is occurring; an entity that has operational control over the construction plans and specifications, including the ability to make modifications to the plans and specifications; and/or an entity that has day-to-day operational control of those activities at a project that are necessary to ensure compliance with the permit conditions.

**Performance Criteria** – means the design criteria listed under the “Required Elements” sections in Chapters 5, 6 and 10 of the technical standard, New York State Stormwater Management Design Manual, dated January 2015. It does not include the Sizing Criteria (i.e. WQv, RRv, Cpv, Qp and Qf ) in Part I.C.2. of the permit.

**Point Source** - means any discernible, confined and discrete conveyance, including but not limited to any pipe, ditch, channel, tunnel, conduit, well, discrete fissure, container, rolling stock, concentrated animal feeding operation, vessel or other floating craft, or landfill leachate collection system from which *pollutants* are or may be discharged.

**Pollutant** - means dredged spoil, filter backwash, solid waste, incinerator residue, sewage, garbage, sewage sludge, munitions, chemical wastes, biological materials, radioactive materials, heat, wrecked or discarded equipment, rock, sand and industrial, municipal, agricultural waste and ballast discharged into water; which may cause or might reasonably be expected to cause pollution of the waters of the state in contravention of the standards or guidance values adopted as provided in 6 NYCRR Parts 700 et seq .

**Qualified Inspector** - means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder or other Department endorsed individual(s).

It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years.

It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

**Qualified Professional** - means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional Engineer, Registered Landscape Architect or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145), shall be prepared by, or under the direct supervision of, a professional engineer licensed to practice in the State of New York.

**Redevelopment Activity(ies)** – means the disturbance and reconstruction of existing impervious area, including impervious areas that were removed from a project site within five (5) years of preliminary project plan submission to the local government (i.e. site plan, subdivision, etc.).

**Regulated, Traditional Land Use Control MS4** - means a city, town or village with land use control authority that is authorized to discharge under New York State DEC's

SPDES General Permit For Stormwater Discharges from Municipal Separate Stormwater Sewer Systems (MS4s) or the City of New York's Individual SPDES Permit for their Municipal Separate Storm Sewer Systems (NY-0287890).

**Routine Maintenance Activity** - means *construction activity* that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility, including, but not limited to:

- Re-grading of gravel roads or parking lots,
- Cleaning and shaping of existing roadside ditches and culverts that maintains the approximate original line and grade, and hydraulic capacity of the ditch,
- Cleaning and shaping of existing roadside ditches that does not maintain the approximate original grade, hydraulic capacity and purpose of the ditch if the changes to the line and grade, hydraulic capacity or purpose of the ditch are installed to improve water quality and quantity controls (e.g. installing grass lined ditch),
- Placement of aggregate shoulder backing that stabilizes the transition between the road shoulder and the ditch or *embankment*,
- Full depth milling and filling of existing asphalt pavements, replacement of concrete pavement slabs, and similar work that does not expose soil or disturb the bottom six (6) inches of subbase material,
- Long-term use of equipment storage areas at or near highway maintenance facilities,
- Removal of sediment from the edge of the highway to restore a previously existing sheet-flow drainage connection from the highway surface to the highway ditch or *embankment*,
- Existing use of Canal Corp owned upland disposal sites for the canal, and
- Replacement of curbs, gutters, sidewalks and guide rail posts.

**Site limitations** – means site conditions that prevent the use of an infiltration technique and or infiltration of the total WQv. Typical site limitations include: seasonal high groundwater, shallow depth to bedrock, and soils with an infiltration rate less than 0.5 inches/hour. The existence of site limitations shall be confirmed and documented using actual field testing (i.e. test pits, soil borings, and infiltration test) or using information from the most current United States Department of Agriculture (USDA) Soil Survey for the County where the project is located.

**Sizing Criteria** – means the criteria included in Part I.C.2 of the permit that are used to size post-construction stormwater management control practices. The criteria include; Water Quality Volume (WQv), Runoff Reduction Volume (RRv), Channel Protection Volume (Cpv), *Overbank Flood* (Qp), and Extreme Flood (Qf).

**State Pollutant Discharge Elimination System (SPDES)** - means the system established pursuant to Article 17 of the ECL and 6 NYCRR Part 750 for issuance of permits authorizing discharges to the waters of the state.

**Steep Slope** – means land area designated on the current United States Department of Agriculture (“USDA”) Soil Survey as Soil Slope Phase “D”, (provided the map unit name is inclusive of slopes greater than 25%) , or Soil Slope Phase E or F, (regardless of the map unit name), or a combination of the three designations.

**Streambank** – as used in this permit, means the terrain alongside the bed of a creek or stream. The bank consists of the sides of the channel, between which the flow is confined.

**Stormwater Pollution Prevention Plan (SWPPP)** – means a project specific report, including construction drawings, that among other things: describes the construction activity(ies), identifies the potential sources of pollution at the *construction site*; describes and shows the stormwater controls that will be used to control the pollutants (i.e. erosion and sediment controls; for many projects, includes post-construction stormwater management controls); and identifies procedures the *owner or operator* will implement to comply with the terms and conditions of the permit. See Part III of the permit for a complete description of the information that must be included in the SWPPP.

**Surface Waters of the State** - shall be construed to include lakes, bays, sounds, ponds, impounding reservoirs, springs, rivers, streams, creeks, estuaries, marshes, inlets, canals, the Atlantic ocean within the territorial seas of the state of New York and all other bodies of surface water, natural or artificial, inland or coastal, fresh or salt, public or private (except those private waters that do not combine or effect a junction with natural surface waters), which are wholly or partially within or bordering the state or within its jurisdiction. Waters of the state are further defined in 6 NYCRR Parts 800 to 941.

**Temporarily Ceased** – means that an existing disturbed area will not be disturbed again within 14 calendar days of the previous soil disturbance.

**Temporary Stabilization** - means that exposed soil has been covered with material(s) as set forth in the technical standard, New York Standards and Specifications for Erosion and Sediment Control, to prevent the exposed soil from eroding. The materials can include, but are not limited to, mulch, seed and mulch, and erosion control mats (e.g. jute twisted yarn, excelsior wood fiber mats).

**Total Maximum Daily Loads (TMDLs)** - A TMDL is the sum of the allowable loads of a single pollutant from all contributing point and *nonpoint sources*. It is a calculation of the maximum amount of a pollutant that a waterbody can receive on a daily basis and still meet *water quality standards*, and an allocation of that amount to the pollutant's sources. A TMDL stipulates wasteload allocations (WLAs) for *point source* discharges, load allocations (LAs) for *nonpoint sources*, and a margin of safety (MOS).

**Trained Contractor** - means an employee from the contracting (construction) company, identified in Part III.A.6., that has received four (4) hours of Department endorsed

training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the *trained contractor* shall receive four (4) hours of training every three (3) years.

It can also mean an employee from the contracting (construction) company, identified in Part III.A.6., that meets the *qualified inspector* qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity).

The *trained contractor* is responsible for the day to day implementation of the SWPPP.

**Uniform Procedures Act (UPA) Permit** - means a permit required under 6 NYCRR Part 621 of the Environmental Conservation Law (ECL), Article 70.

**Water Quality Standard** - means such measures of purity or quality for any waters in relation to their reasonable and necessary use as promulgated in 6 NYCRR Part 700 et seq.



## APPENDIX B – Required SWPPP Components by Project Type

**Table 1**  
**Construction Activities that Require the Preparation of a SWPPP That Only Includes Erosion and Sediment Controls**

<p><b>The following construction activities that involve soil disturbances of one (1) or more acres of land, but less than five (5) acres:</b></p> <ul style="list-style-type: none"><li>• Single family home <u>not</u> located in one of the watersheds listed in Appendix C or <u>not directly discharging</u> to one of the 303(d) segments listed in Appendix E</li><li>• Single family residential subdivisions with 25% or less impervious cover at total site build-out and <u>not</u> located in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E</li><li>• Construction of a barn or other <i>agricultural building</i>, silo, stock yard or pen.</li></ul>
<p><b>The following construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land:</b></p> <p>All construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.</p>
<p><b>The following construction activities that involve soil disturbances of one (1) or more acres of land:</b></p> <ul style="list-style-type: none"><li>• Installation of underground, linear utilities; such as gas lines, fiber-optic cable, cable TV, electric, telephone, sewer mains, and water mains</li><li>• Environmental enhancement projects, such as wetland mitigation projects, stormwater retrofits and stream restoration projects</li><li>• Pond construction</li><li>• Linear bike paths running through areas with vegetative cover, including bike paths surfaced with an impervious cover</li><li>• Cross-country ski trails and walking/hiking trails</li><li>• Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are not part of residential, commercial or institutional development;</li><li>• Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that include incidental shoulder or curb work along an existing highway to support construction of the sidewalk, bike path or walking path.</li><li>• Slope stabilization projects</li><li>• Slope flattening that changes the grade of the site, but does not significantly change the runoff characteristics</li></ul>

**Table 1 (Continued) CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP  
THAT ONLY INCLUDES EROSION AND SEDIMENT CONTROLS**

**The following construction activities that involve soil disturbances of one (1) or more acres of land:**

- Spoil areas that will be covered with vegetation
- Vegetated open space projects (i.e. recreational parks, lawns, meadows, fields, downhill ski trails) excluding projects that *alter hydrology from pre to post development* conditions,
- Athletic fields (natural grass) that do not include the construction or reconstruction of *impervious area* and do not *alter hydrology from pre to post development* conditions
- Demolition project where vegetation will be established, and no redevelopment is planned
- Overhead electric transmission line project that does not include the construction of permanent access roads or parking areas surfaced with *impervious cover*
- Structural practices as identified in Table II in the “Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State”, excluding projects that involve soil disturbances of greater than five acres and construction activities that include the construction or reconstruction of impervious area
- Temporary access roads, median crossovers, detour roads, lanes, or other temporary impervious areas that will be restored to pre-construction conditions once the construction activity is complete

**Table 2**  
**CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES**  
**POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES**

**The following construction activities that involve soil disturbances of one (1) or more acres of land:**

- Single family home located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family home that disturbs five (5) or more acres of land
- Single family residential subdivisions located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions that involve soil disturbances of between one (1) and five (5) acres of land with greater than 25% impervious cover at total site build-out
- Single family residential subdivisions that involve soil disturbances of five (5) or more acres of land, and single family residential subdivisions that involve soil disturbances of less than five (5) acres that are part of a larger common plan of development or sale that will ultimately disturb five or more acres of land
- Multi-family residential developments; includes duplexes, townhomes, condominiums, senior housing complexes, apartment complexes, and mobile home parks
- Airports
- Amusement parks
- Breweries, cideries, and wineries, including establishments constructed on agricultural land
- Campgrounds
- Cemeteries that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development conditions*
- Commercial developments
- Churches and other places of worship
- Construction of a barn or other *agricultural building* (e.g. silo) and structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" that include the construction or reconstruction of *impervious area*, excluding projects that involve soil disturbances of less than five acres.
- Golf courses
- Institutional development; includes hospitals, prisons, schools and colleges
- Industrial facilities; includes industrial parks
- Landfills
- Municipal facilities; includes highway garages, transfer stations, office buildings, POTW's, water treatment plants, and water storage tanks
- Office complexes
- Playgrounds that include the construction or reconstruction of impervious area
- Sports complexes
- Racetracks; includes racetracks with earthen (dirt) surface
- Road construction or reconstruction, including roads constructed as part of the construction activities listed in Table 1

Table 2 (Continued)

**CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES  
POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES**


**The following construction activities that involve soil disturbances of one (1) or more acres of land:**

- Parking lot construction or reconstruction, including parking lots constructed as part of the construction activities listed in Table 1
- Athletic fields (natural grass) that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Athletic fields with artificial turf
- Permanent access roads, parking areas, substations, compressor stations and well drilling pads, surfaced with *impervious cover*, and constructed as part of an over-head electric transmission line project, wind-power project, cell tower project, oil or gas well drilling project, sewer or water main project or other linear utility project
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a residential, commercial or institutional development
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a highway construction or reconstruction project
- All other construction activities that include the construction or reconstruction of *impervious area* or *alter the hydrology from pre to post development* conditions, and are not listed in Table 1

## APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal


**Watersheds where *owners or operators* of construction activities identified in Table 2 of Appendix B must prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the Enhanced Phosphorus Removal Standards included in the technical standard, New York State Stormwater Management Design Manual (“Design Manual”).**

- Entire New York City Watershed located east of the Hudson River - Figure 1
- Onondaga Lake Watershed - Figure 2
- Greenwood Lake Watershed -Figure 3
- Oscawana Lake Watershed – Figure 4
- Kinderhook Lake Watershed – Figure 5

**Figure 1 - New York City Watershed East of the Hudson**


**Figure 2 - Onondaga Lake Watershed**

**Figure 3 - Greenwood Lake Watershed**






**Figure 4 - Oscawana Lake Watershed**



**Figure 5 - Kinderhook Lake Watershed**



## **APPENDIX D – Watersheds with Lower Disturbance Threshold**

**Watersheds where *owners or operators* of construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land must obtain coverage under this permit.**

Entire New York City Watershed that is located east of the Hudson River - See Figure 1 in Appendix C
--

## APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)

List of 303(d) segments impaired by pollutants related to *construction activity* (e.g. silt, sediment or nutrients). The list was developed using "The Final New York State 2016 Section 303(d) List of Impaired Waters Requiring a TMDL/Other Strategy" dated November 2016. *Owners or operators* of single family home and single family residential subdivisions with 25% or less total impervious cover at total site build-out that involve soil disturbances of one or more acres of land, but less than 5 acres, and *directly discharge* to one of the listed segments below shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015.

COUNTY	WATERBODY	POLLUTANT
Albany	Ann Lee (Shakers) Pond, Stump Pond	Nutrients
Albany	Basic Creek Reservoir	Nutrients
Allegany	Amity Lake, Saunders Pond	Nutrients
Bronx	Long Island Sound, Bronx	Nutrients
Bronx	Van Cortlandt Lake	Nutrients
Broome	Fly Pond, Deer Lake, Sky Lake	Nutrients
Broome	Minor Tribs to Lower Susquehanna (north)	Nutrients
Broome	Whitney Point Lake/Reservoir	Nutrients
Cattaraugus	Allegheny River/Reservoir	Nutrients
Cattaraugus	Beaver (Alma) Lake	Nutrients
Cattaraugus	Case Lake	Nutrients
Cattaraugus	Linlyco/Club Pond	Nutrients
Cayuga	Duck Lake	Nutrients
Cayuga	Little Sodus Bay	Nutrients
Chautauqua	Bear Lake	Nutrients
Chautauqua	Chadakoin River and tribs	Nutrients
Chautauqua	Chautauqua Lake, North	Nutrients
Chautauqua	Chautauqua Lake, South	Nutrients
Chautauqua	Findley Lake	Nutrients
Chautauqua	Hulburt/Clymer Pond	Nutrients
Clinton	Great Chazy River, Lower, Main Stem	Silt/Sediment
Clinton	Lake Champlain, Main Lake, Middle	Nutrients
Clinton	Lake Champlain, Main Lake, North	Nutrients
Columbia	Kinderhook Lake	Nutrients
Columbia	Robinson Pond	Nutrients
Cortland	Dean Pond	Nutrients

### 303(d) Segments Impaired by Construction Related Pollutant(s)

Dutchess	Fall Kill and tribs	Nutrients
Dutchess	Hillside Lake	Nutrients
Dutchess	Wappingers Lake	Nutrients
Dutchess	Wappingers Lake	Silt/Sediment
Erie	Beeman Creek and tribs	Nutrients
Erie	Ellicott Creek, Lower, and tribs	Silt/Sediment
Erie	Ellicott Creek, Lower, and tribs	Nutrients
Erie	Green Lake	Nutrients
Erie	Little Sister Creek, Lower, and tribs	Nutrients
Erie	Murder Creek, Lower, and tribs	Nutrients
Erie	Rush Creek and tribs	Nutrients
Erie	Scajaquada Creek, Lower, and tribs	Nutrients
Erie	Scajaquada Creek, Middle, and tribs	Nutrients
Erie	Scajaquada Creek, Upper, and tribs	Nutrients
Erie	South Branch Smoke Cr, Lower, and tribs	Silt/Sediment
Erie	South Branch Smoke Cr, Lower, and tribs	Nutrients
Essex	Lake Champlain, Main Lake, South	Nutrients
Essex	Lake Champlain, South Lake	Nutrients
Essex	Willsboro Bay	Nutrients
Genesee	Bigelow Creek and tribs	Nutrients
Genesee	Black Creek, Middle, and minor tribs	Nutrients
Genesee	Black Creek, Upper, and minor tribs	Nutrients
Genesee	Bowen Brook and tribs	Nutrients
Genesee	LeRoy Reservoir	Nutrients
Genesee	Oak Orchard Cr, Upper, and tribs	Nutrients
Genesee	Tonawanda Creek, Middle, Main Stem	Nutrients
Greene	Schoharie Reservoir	Silt/Sediment
Greene	Sleepy Hollow Lake	Silt/Sediment
Herkimer	Steele Creek tribs	Silt/Sediment
Herkimer	Steele Creek tribs	Nutrients
Jefferson	Moon Lake	Nutrients
Kings	Hendrix Creek	Nutrients
Kings	Prospect Park Lake	Nutrients
Lewis	Mill Creek/South Branch, and tribs	Nutrients
Livingston	Christie Creek and tribs	Nutrients
Livingston	Conesus Lake	Nutrients
Livingston	Mill Creek and minor tribs	Silt/Sediment
Monroe	Black Creek, Lower, and minor tribs	Nutrients
Monroe	Buck Pond	Nutrients
Monroe	Cranberry Pond	Nutrients

### 303(d) Segments Impaired by Construction Related Pollutant(s)

Monroe	Lake Ontario Shoreline, Western	Nutrients
Monroe	Long Pond	Nutrients
Monroe	Mill Creek and tribs	Nutrients
Monroe	Mill Creek/Blue Pond Outlet and tribs	Nutrients
Monroe	Minor Tribs to Irondequoit Bay	Nutrients
Monroe	Rochester Embayment - East	Nutrients
Monroe	Rochester Embayment - West	Nutrients
Monroe	Shipbuilders Creek and tribs	Nutrients
Monroe	Thomas Creek/White Brook and tribs	Nutrients
Nassau	Beaver Lake	Nutrients
Nassau	Camaans Pond	Nutrients
Nassau	East Meadow Brook, Upper, and tribs	Silt/Sediment
Nassau	East Rockaway Channel	Nutrients
Nassau	Grant Park Pond	Nutrients
Nassau	Hempstead Bay	Nutrients
Nassau	Hempstead Lake	Nutrients
Nassau	Hewlett Bay	Nutrients
Nassau	Hog Island Channel	Nutrients
Nassau	Long Island Sound, Nassau County Waters	Nutrients
Nassau	Massapequa Creek and tribs	Nutrients
Nassau	Milburn/Parsonage Creeks, Upp, and tribs	Nutrients
Nassau	Reynolds Channel, west	Nutrients
Nassau	Tidal Tribs to Hempstead Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Silt/Sediment
Nassau	Tribs to Smith/Halls Ponds	Nutrients
Nassau	Woodmere Channel	Nutrients
New York	Harlem Meer	Nutrients
New York	The Lake in Central Park	Nutrients
Niagara	Bergholtz Creek and tribs	Nutrients
Niagara	Hyde Park Lake	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Oneida	Ballou, Nail Creeks and tribs	Nutrients
Onondaga	Harbor Brook, Lower, and tribs	Nutrients
Onondaga	Ley Creek and tribs	Nutrients
Onondaga	Minor Tribs to Onondaga Lake	Nutrients
Onondaga	Ninemile Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Middle, and tribs	Nutrients

### 303(d) Segments Impaired by Construction Related Pollutant(s)

Onondaga	Onondaga Lake, northern end	Nutrients
Onondaga	Onondaga Lake, southern end	Nutrients
Ontario	Great Brook and minor tribs	Silt/Sediment
Ontario	Great Brook and minor tribs	Nutrients
Ontario	Hemlock Lake Outlet and minor tribs	Nutrients
Ontario	Honeoye Lake	Nutrients
Orange	Greenwood Lake	Nutrients
Orange	Monhagen Brook and tribs	Nutrients
Orange	Orange Lake	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Oswego	Lake Neatahwanta	Nutrients
Oswego	Pleasant Lake	Nutrients
Putnam	Bog Brook Reservoir	Nutrients
Putnam	Boyd Corners Reservoir	Nutrients
Putnam	Croton Falls Reservoir	Nutrients
Putnam	Diverting Reservoir	Nutrients
Putnam	East Branch Reservoir	Nutrients
Putnam	Lake Carmel	Nutrients
Putnam	Middle Branch Reservoir	Nutrients
Putnam	Oscawana Lake	Nutrients
Putnam	Palmer Lake	Nutrients
Putnam	West Branch Reservoir	Nutrients
Queens	Bergen Basin	Nutrients
Queens	Flushing Creek/Bay	Nutrients
Queens	Jamaica Bay, Eastern, and tribs (Queens)	Nutrients
Queens	Kissena Lake	Nutrients
Queens	Meadow Lake	Nutrients
Queens	Willow Lake	Nutrients
Rensselaer	Nassau Lake	Nutrients
Rensselaer	Snyders Lake	Nutrients
Richmond	Grasmere Lake/Bradys Pond	Nutrients
Rockland	Congers Lake, Swartout Lake	Nutrients
Rockland	Rockland Lake	Nutrients
Saratoga	Ballston Lake	Nutrients
Saratoga	Dwaas Kill and tribs	Silt/Sediment
Saratoga	Dwaas Kill and tribs	Nutrients
Saratoga	Lake Lonely	Nutrients
Saratoga	Round Lake	Nutrients
Saratoga	Tribs to Lake Lonely	Nutrients

### 303(d) Segments Impaired by Construction Related Pollutant(s)

Schenectady	Collins Lake	Nutrients
Schenectady	Duane Lake	Nutrients
Schenectady	Mariaville Lake	Nutrients
Schoharie	Engleville Pond	Nutrients
Schoharie	Summit Lake	Nutrients
Seneca	Reeder Creek and tribs	Nutrients
St.Lawrence	Black Lake Outlet/Black Lake	Nutrients
St.Lawrence	Fish Creek and minor tribs	Nutrients
Steuben	Smith Pond	Nutrients
Suffolk	Agawam Lake	Nutrients
Suffolk	Big/Little Fresh Ponds	Nutrients
Suffolk	Canaan Lake	Silt/Sediment
Suffolk	Canaan Lake	Nutrients
Suffolk	Flanders Bay, West/Lower Sawmill Creek	Nutrients
Suffolk	Fresh Pond	Nutrients
Suffolk	Great South Bay, East	Nutrients
Suffolk	Great South Bay, Middle	Nutrients
Suffolk	Great South Bay, West	Nutrients
Suffolk	Lake Ronkonkoma	Nutrients
Suffolk	Long Island Sound, Suffolk County, West	Nutrients
Suffolk	Mattituck (Marratooka) Pond	Nutrients
Suffolk	Meetinghouse/Terrys Creeks and tribs	Nutrients
Suffolk	Mill and Seven Ponds	Nutrients
Suffolk	Millers Pond	Nutrients
Suffolk	Moriches Bay, East	Nutrients
Suffolk	Moriches Bay, West	Nutrients
Suffolk	Peconic River, Lower, and tidal tribs	Nutrients
Suffolk	Quantuck Bay	Nutrients
Suffolk	Shinnecock Bay and Inlet	Nutrients
Suffolk	Tidal tribs to West Moriches Bay	Nutrients
Sullivan	Bodine, Montgomery Lakes	Nutrients
Sullivan	Davies Lake	Nutrients
Sullivan	Evens Lake	Nutrients
Sullivan	Pleasure Lake	Nutrients
Tompkins	Cayuga Lake, Southern End	Nutrients
Tompkins	Cayuga Lake, Southern End	Silt/Sediment
Tompkins	Owasco Inlet, Upper, and tribs	Nutrients
Ulster	Ashokan Reservoir	Silt/Sediment
Ulster	Esopus Creek, Upper, and minor tribs	Silt/Sediment
Warren	Hague Brook and tribs	Silt/Sediment



### 303(d) Segments Impaired by Construction Related Pollutant(s)

Warren	Huddle/Finkle Brooks and tribs	Silt/Sediment
Warren	Indian Brook and tribs	Silt/Sediment
Warren	Lake George	Silt/Sediment
Warren	Tribs to L.George, Village of L George	Silt/Sediment
Washington	Cossayuna Lake	Nutrients
Washington	Lake Champlain, South Bay	Nutrients
Washington	Tribs to L.George, East Shore	Silt/Sediment
Washington	Wood Cr/Champlain Canal and minor tribs	Nutrients
Wayne	Port Bay	Nutrients
Westchester	Amawalk Reservoir	Nutrients
Westchester	Blind Brook, Upper, and tribs	Silt/Sediment
Westchester	Cross River Reservoir	Nutrients
Westchester	Lake Katonah	Nutrients
Westchester	Lake Lincolndale	Nutrients
Westchester	Lake Meahagh	Nutrients
Westchester	Lake Mohegan	Nutrients
Westchester	Lake Shenorock	Nutrients
Westchester	Long Island Sound, Westchester (East)	Nutrients
Westchester	Mamaroneck River, Lower	Silt/Sediment
Westchester	Mamaroneck River, Upper, and minor tribs	Silt/Sediment
Westchester	Muscoot/Upper New Croton Reservoir	Nutrients
Westchester	New Croton Reservoir	Nutrients
Westchester	Peach Lake	Nutrients
Westchester	Reservoir No.1 (Lake Isle)	Nutrients
Westchester	Saw Mill River, Lower, and tribs	Nutrients
Westchester	Saw Mill River, Middle, and tribs	Nutrients
Westchester	Sheldrake River and tribs	Silt/Sediment
Westchester	Sheldrake River and tribs	Nutrients
Westchester	Silver Lake	Nutrients
Westchester	Teatown Lake	Nutrients
Westchester	Titicus Reservoir	Nutrients
Westchester	Truesdale Lake	Nutrients
Westchester	Wallace Pond	Nutrients
Wyoming	Java Lake	Nutrients
Wyoming	Silver Lake	Nutrients

## APPENDIX F – List of NYS DEC Regional Offices

<u>Region</u>	<u>COVERING THE FOLLOWING COUNTIES:</u>	<u>DIVISION OF ENVIRONMENTAL PERMITS (DEP) PERMIT ADMINISTRATORS</u>	<u>DIVISION OF WATER (DOW) WATER (SPDES) PROGRAM</u>
1	NASSAU AND SUFFOLK	50 CIRCLE ROAD STONY BROOK, NY 11790 TEL. (631) 444-0365	50 CIRCLE ROAD STONY BROOK, NY 11790-3409 TEL. (631) 444-0405
2	BRONX, KINGS, NEW YORK, QUEENS AND RICHMOND	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4997	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4933
3	DUTCHESS, ORANGE, PUTNAM, ROCKLAND, SULLIVAN, ULSTER AND WESTCHESTER	21 SOUTH PUTT CORNERS ROAD NEW PALTZ, NY 12561-1696 TEL. (845) 256-3059	100 HILLSIDE AVENUE, SUITE 1W WHITE PLAINS, NY 10603 TEL. (914) 428 - 2505
4	ALBANY, COLUMBIA, DELAWARE, GREENE, MONTGOMERY, OTSEGO, RENSSELAER, SCHENECTADY AND SCHOHARIE	1150 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 TEL. (518) 357-2069	1130 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 TEL. (518) 357-2045
5	CLINTON, ESSEX, FRANKLIN, FULTON, HAMILTON, SARATOGA, WARREN AND WASHINGTON	1115 STATE ROUTE 86, Po Box 296 RAY BROOK, NY 12977-0296 TEL. (518) 897-1234	232 GOLF COURSE ROAD WARRENSBURG, NY 12885-1172 TEL. (518) 623-1200
6	HERKIMER, JEFFERSON, LEWIS, ONEIDA AND ST. LAWRENCE	STATE OFFICE BUILDING 317 WASHINGTON STREET WATERTOWN, NY 13601-3787 TEL. (315) 785-2245	STATE OFFICE BUILDING 207 GENESEE STREET UTICA, NY 13501-2885 TEL. (315) 793-2554
7	BROOME, CAYUGA, CHENANGO, CORTLAND, MADISON, ONONDAGA, OSWEGO, TIOGA AND TOMPKINS	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7438	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7500
8	CHEMUNG, GENESEE, LIVINGSTON, MONROE, ONTARIO, ORLEANS, SCHUYLER, SENECA, STEUBEN, WAYNE AND YATES	6274 EAST AVON-LIMA ROADAVON, NY 14414-9519 TEL. (585) 226-2466	6274 EAST AVON-LIMA RD. AVON, NY 14414-9519 TEL. (585) 226-2466
9	ALLEGANY, CATTARAUGUS, CHAUTAUQUA, ERIE, NIAGARA AND WYOMING	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7165	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7070